

MB No-704

1st on A/c Bill

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of work :- 1024

Below Bahalia

Road to Akir Tola-

Agency: Ravi Kumar Singh

vill - singha tola

Tawra, po - Hathua

Gopal ganj -

Agreement No - 17 MMSSY

Gen of 2020-21

(10% Below as per

SOR)

Date of commencement :- 27-06-2021

Date of completion : 26-03-2021

Date of Measurement : 22-03-21

Date of entry :- 21-3-21

Record Measurement

⑪ Providing & fixing
of marking
benchmark - do

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
(1/1)					
	providing and fixing of working Benchmark - do - do - as per E/I				
	0.900 km @ Rs 3938.09 = 3544.00 vide TMBP - 02				
(2/2)					
	reference Pijkas				
	0.900 km @ Rs 1828.08 = 1645.00 vide TMBP - 02				
(3/3)					
	clearing and grubbing road / land - do - do - as per tech. sp.				
	0.27 Ha @ Rs 49496.70 = 13364.00 vide TMBP - 02				
(4/5)					
	const ⁿ of embankment with material - do - do - as per tech. sp.				
	1530.0 m ³ @ Rs 140.97 = 215684.00 vide TMBP - 03				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5/6)	const ⁿ of sub grade incl. flexibile shoulder in flexible road-				
	217.5 m ³ @ Rs 176.75 = 38443=				
	vide TMBP - 03				
(6/9)	Excavation for road way in soil - do - do - as				
	pen El I				
	84.0 m ³ @ Rs 74.10 = 6224=				
	vide TMBP - 03				
(7/7)	const ⁿ of granular sub base, - do - do - as per tech. Sp. (G.S.B.)				
	498.25 m ³ @ Rs 3463.93 = 1725933=				
	vide TMBP - 04				
(8/8)	providing laying spreading and compacting stone agl - do - do - as per tech. Sp				
	255.37 m ³ @ Rs 4208.48 = 1074719=				
	vide TMBP - 04				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
9/21	Providing and fixing of typical MMGSy informatory sign board with Logo - as per Mord -				
	03 NDS @ Rs 11043.29 = 33129=00				
	vide TM BP-05				
		<u>Rs = 3112685=00</u>			
	Add 01% labour cess = + 31126 = 00				
	Add 12% GST <u>(+) 373522=00</u>				
		<u>Rs = 3517333=00</u>			
	less 10% as per apf <u>(-) 351733=00</u>				
		<u>Rs = 3165600=00</u>			

Aph
 22/3/21 24/3/21
 A.C.

Continuation