

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of road from Sangraon Mangraon Naharpur to Kaffia Brahman Tola.					
Agency:- M/S Bindal Kt Misra.					
Agreement No. = 02 SBD of 2021-22					
Date of commencement = 05-04-2021					
Date of work Comp = 04-04-2022					
Date of entry = 20-6-2021					
Agreement Value:-					
Construction work = Rs. 5202034 ⁰⁰					
Maintenance work = Rs. 385796 ⁰⁰					
Total = Rs. 5587830 ⁰⁰					
① providing and fixing of Bench mark pillar @ four nos./km = 05 nos. ✓					
② clearing and grubbing of road level with all camp jobs.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑦ Initial level = 1000 m					
alt = 211.39 m ³					
C.R. 208 = 78/m ³ - R. 44028 =					
⑧ construction of subgrade and earthen shoulder					
alt, V.M.B. part no. 3					
= 945.00 m ³					
C.R. 209 = 296/m ³ - R. 198412 =					
⑨ construction of granular sub base					
with well graded material.					
alt, V.M.B. part no. 4					
= 843.54 m ³					
C.R. 3299205/m ³ - R. 111332242					
R. 56090742					
Len 25.09% below R. 1457798 =					
R. 4151276 =					
Add 1% Labourer (+) R. 41513 =					
Add 12% GST (+) R. 498153 =					
R. 4690942 =					
As per Allocation Limit 5, 33,854 =					
18-7-2021					
J E					
C.R.					
18-7-2021					

Continuation