

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, महुआ।

पत्रांक.....2.5.4.../

महुआ/दिनांक.....2.6...../..8.../2021

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, महुआ।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-
सचिव, ब्राडा,
विश्वेश्वरैया भवन,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय :- MMGSY NDB (BRICS) योजना अन्तर्गत कराये गए कार्य के विरुद्ध
अधियाचना के संबंध में।

महाषय,

उपरोक्त विषय के संबंध में कहना है कि MMGSY NDB (BRICS)
योजना के अन्तर्गत कराये गए कार्य के विरुद्ध अधियाचना विहित प्रपत्र में भरकर भेजी जा
रही है।

विश्वासभाजन,

अनु०-यथोक्त।

कार्यपालक अभियंता,

ग्रामीण कार्य विभाग, कार्य प्रमंडल,
महुआ।

26-08-21

79/8
26/8/21

Rural Works Department
MMGSY NDB (BRICS) Allotment Requisition Format

Name of Division - R.W.D Works Division, Mahua

Sl. No	Year	Package No-	Name of Road	Name of Contractor (In English)	Administrative Sanction		Agreement Amount (In Lacs)		Allotment Received (In Lacs)	Total Expenditure As per MIS (In Lacs)	Value of Measurement (In Lacs)	Current Demand (In Lacs) 11-9	Remarks
					Length (In Km)	Amount (In Lacs)	Main Work	Maintenance					
1	2		3	4	5	6	7	8	9	10	11	12	13
1			Chakjado P.A Chiknautia Hat se Yadav tola hote hue Husepur tah.		2.31100	162.95000	131.11970	18.08845	118.17301	118.17301	0.00000	0.00000	E/W 200 Mtr GSB, RCD Culvert 2 Nos, Gr-III 4 50Mtr & PCC 4 50 mtr Completed
2			Kurban Miya to Rajaram Jha.		2.06000	131.53000	114.75002	17.09283	89.61318	89.61318	0.00000	0.00000	GSB CD work, Gr-III Completed & PCC in progress
3	2018-19	MMGSY NDB-BRRP-104-Mahua	Samaspura P.A Mahua Samastipur Mahua Marg se Mohanpur Gram me Kailashchandra ke ghar se uttar Jane wali Sadak Suraj Rai ke ghar hote hue Karmal Miya ke tah.	Arpit Engicon Pvt Ltd	2.57000	162.62000	128.93235	23.86334	98.46253	98.46253	0.00000	0.00000	GSB CD work, Gr-III Completed & PCC in progress
4			Bhalui P.A Etwar hat R.E.O Road Bhuneshwar chowk se Bhalui hat hote hue BRC Bhawan Rajapahar Prakhand tah.		4.30500	322.93000	251.49585	28.33283	208.70249	208.70249	214.77983	6.07734	GSB CD work Completed & Gr-III & PCC in progress
Total -					11.24600	780.03000	626.29792	87.37745	514.95121	514.95121	214.77983	6.07734	

Divisional Accounts Officer
Works Division, Mahua

Executive Engineer
Works Division, Mahua

नोट :-

- 1 छर्च का मिलान MIS से होना आवश्यक है।
- 2 अधिव्यवित्त राशि का पथवार मासिपुरत की प्रथम एवं अंतिम पेज की अभिलेखिता छाया प्रति सलग्न होना आवश्यक है।
- 3 पूर्व निर्गत राशि का उपयोगिता प्रमाण पत्र सलग्न होना आवश्यक है।
- 4 निर्गत राशि का डी० सी० विवर 15 दिनांक के अन्दर बाड़ा कार्यालय में उपलब्ध कराया जाना आवश्यक है।

Form GFR 19-A

(See Government of India's Decision (1) below Rule-150)
Form of Utilisation Certificate upto the month- 26.08.2021

STATE- BIHAR

SL. No	Name of Scheme	Sanction No. & Date With Amount (In Rs. Lacs)	Amount Received (In Rs.Lacs)	Particulars
1	Construction of Rural Roads under MMGSY NDB (BRICS)	Lt-121 Dated-11-08-2021 Amount- 1161.41349	1161.41349	Certified that out of Rs. 1161.41349Lacs of grants-in-aid sanctioned upto 12/2017 in favour of E-in-C, REO Bihar, Patna a sum of Rs. 1161.41349 lacs has been utilized for the purpose of MMGSY NDB (BRICS) Schemes as given in the margin for which it was sanctioned and that the balance of Rs- NIL lacs remaining unutilized at the end of the period under.
	Total:		1161.41349	


2 Certified that I have satisfied myself that the conditions on which the gram-in-aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.


Kind of Checks exercised:-

- Works has been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/ Executive Engineer
- All other codal formalities have been observed.

3 Physical Progress achieved:-

- Construction of Road Works.
- Construction of CD Works.


Divisional Account Officer
RWD. Works Division, Mahua


Executive Engineer
RWD. Works Division, Mahua

26-08-21
79/21
86/8/21