

Mathatoli Se Chainpur Baghel

Schedule XLV-Form No. 134

MIR

MIRHANIR

DIVISION

SUB-DIVISION

MEASUREMENT BOOK

M.B.No. 737

1st & Final Bill

Name of work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work :- Const. of road from Math Tori To chainpur Boghel Under New maintenance police - 2019.					
Name of Agency :- SRI AMRESH Kr. SINGH.					
Agreement No :- 11/MB0/2020-21					
Date of Work order :- 10/08/2020					
Date of Completion :- 09/05/2021					
Rate - On Schedule Rate					
Date of measurement :-					
<u>Details of Work</u>					
Item No. 101) Providing and fixing masonry information sign board as per technical specification — do —					
					218 Quantity - 3 Nos.
Item No. 83) Clearing and grubbing road land — do —					
					2 x 3639 x 0.10 = 727.8 m ²
					2 x 3639 x 1.0 = 7278.0 m ²
					= 0.728 Hec.
Item No. 84) Compl. of Subgrade and					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.		
do. Qty vide TMB of P/No (6). 2 nd Qty 12 Nos @ 3588.90					43667.40
Item No. 100. Providing & laying road marking. do. Qty					
vide TMB of P/No (6). 2 nd Qty					
727.80 m ² @ 735.44 / m ²					535253.00
Item No. 102. B/W in culvert parapet. do. Qty vide TMB					
of P/No (7). 2 nd Qty - 30.78 m ³					
@ 5213.04 / m ³					160457.00
Item No. 103. Providing plastering with Cement mortar. do.					
Qty vide TMB of P/No (7)					
2 nd Qty - 208.86 m ² @ 153.05 / m ²					31966.00
Item No. 104. Painting of two coat over new plastered surface. do.					
Qty vide TMB of P/No (7). 2 nd					
Qty. 208.8 m ² @ 88.49 / m ²					18476.00
Total = 6603929.00					
Adding 1.1. Labour Less (+) 66039.00					
Adding 12.1. GST (+) 792471.00					
Total Rs = 7462439.00					
(Rupees Seventy four lakhs sixty two thousand four hundred thirty nine only)					
Work has been complete as per DPR & site conditions					
Continuation					