

MN65Y - NDB.

MB-Mc - 209(111)

Schedule XLV-Form No. 134

MN65Y - NDB - BRRP - 185 - DHAMDAHA

DIVISION

Children physically placed to maintain contact

SUB-DIVISION

Block - Diamond

Measurement Book

m/s parameter construction

2ND AND FINAL BILL OF CONSTRUCTION

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NAME of work:- Construction of Road From Mngsy NDB (Chikney Dumaiya Pngsy Road to Mubhamwelt)					
Agency:- M/S PORNKA Construction					

Agreement No - 1675 BD/2020-21

Date of Agreement - 03-06-2020

Date of Completion - 02-06-2021

Actual Date of Completion 05-06-2021

ABSTRACT OF COST

1/1	Providing and fixing working Benchmark				
	2.2 Km City side on P. 14 @ B.				
	122 64 = 97 / Km @ 25,756/-				
2/2	clearing and grubbing Road Land 2.47 hecter				
	City side on P. 14 @ B. 51333 = 76				
	Hecter B. 75,167/-				
3/3	E/WORK excavation for Box cutting 7.5				
	ms City on P. 14 @ B. 74 = 16 / MP				
	B. 556/-				

Continuation B. 1,01,479/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
36/38 S/P of h/d					
base M.S. structure					
3.972 m ² Qty vide					
on P. 18 @ 11.					
50265.93 / m ²					
					1,74,52
37/39 Backfilling behind					
Abutment & R.C.C.					
6 B. 24 m ² Qty vide					
on P. 18 @ 11.					
750286 / m ²					
					51,314
38/40 Providing & laying					
Filter media Qty					
39.64 m ³ on P. 18					
@ 11 - 3116.72 / m ³					
					1,23,547
39/41 Providing & laying					
R.C.C (M30) (Mado)					
7.5 m ² Qty vide on					
P-19 item M- (21)					
@ 11 7622.34 / m ²					
					57,168
40/42 S/P of h/d base					
M.S. structure 0.744 m ²					
on P. 19 @ 11 - 51467.08 / m ²					38,279

Continuation

1,30,75,493

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
41/42 Construction of R.C. Rolling Mill					
Inside 10 Mtr x 10 Mtr					
P-31 1-ten N (20)					
Calc - 6331214					
with 10.633132					
42/44 Providing Drainage					
2 Poles 10 Decimals					
R.N. or P. 19 @ 11-					
567243/2011					4539:-
W. 1,31,43,345:-					
Add 2% L.S.T.C. 115,77,201:-					
Add 1% Laborer cost (-1,31,433:-					
W. 1,48,51,979:-					
Less Previous Payment P-1 (-1,62,55,937:-					
Total W. - 45,96,042:-					
W. 45,96,042:-					
Approved 07.09.21 J.E.					
07/09/2021 A.E.					
					C.P.P.
					3.11.21