

| Particulars                                 | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------|-------------------------------|----|----|----|------------------|
|                                             | No.                           | L. | B. | D. |                  |
| <u>4th and final Bill</u>                   |                               |    |    |    |                  |
| Name of work:- construction                 |                               |    |    |    |                  |
| of Road from MHA-57 Chatha                  |                               |    |    |    |                  |
| More To Chatha PMGSY Road                   |                               |    |    |    |                  |
| Total length:- 5.610 K.M                    |                               |    |    |    |                  |
| Block:- Pratappganj (Supaul)                |                               |    |    |    |                  |
| Scheme:- MMGSY(SC)/2019-2020                |                               |    |    |    |                  |
| Name of Agency:- NKSP infra                 |                               |    |    |    |                  |
| <del>put</del> Pvt Ltd. Chattrbhuji pipsali |                               |    |    |    |                  |
| Ward No-10 Khata No. 94                     |                               |    |    |    |                  |
| Kherha No-61 via Loukha                     |                               |    |    |    |                  |
| District:- Madhubani                        |                               |    |    |    |                  |
| Agreement No- 55 S.B.D/2020-2021            |                               |    |    |    |                  |
| A) Construction cost Rs. 4,55,85680=-       |                               |    |    |    |                  |
| B) 5 year Maintenance cost Rs. 499,927=-    |                               |    |    |    |                  |
| Total Agreement Amount 5,05,77,627=-        |                               |    |    |    |                  |
| Date of start:- 05/03/2021                  |                               |    |    |    |                  |
| Date of completion:- 04/03/2022             |                               |    |    |    |                  |
| Actual Date of completion:- 06/12/2021      |                               |    |    |    |                  |
| Current measurement:- Nil                   |                               |    |    |    |                  |
| Date of Entry:- 16/11/2021                  |                               |    |    |    |                  |
| <u>4th and final Bill</u>                   |                               |    |    |    |                  |
| <u>ABSTRACT OF COST</u>                     |                               |    |    |    |                  |
| i) Construct Reference                      |                               |    |    |    |                  |
| ii) see working Bench                       |                               |    |    |    |                  |
| Mark etc do detail                          |                               |    |    |    |                  |
| CP. V.T.M. B.P-85 = 6.00 nos                |                               |    |    |    |                  |
| @ Rs- 4402 = 05/each Rs. 264112=-           |                               |    |    |    |                  |

Continuation

| Particulars                                                                                                                                                                                        | Details of actual measurement |         |    |              | Contents of area |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|---------|----|--------------|------------------|
|                                                                                                                                                                                                    | No.                           | L.      | B. | D.           |                  |
|                                                                                                                                                                                                    |                               | B.f.Rs. |    | 3,99,61,153= |                  |
| <sup>36</sup> / <sub>35</sub> Removing all type                                                                                                                                                    |                               |         |    |              |                  |
| Humre pipe up to 600                                                                                                                                                                               |                               |         |    |              |                  |
| MM dia 70 900 MM dia                                                                                                                                                                               |                               |         |    |              |                  |
| Q.M. B.P. - 43 = 22.50 RM                                                                                                                                                                          |                               |         |    |              |                  |
| @ Rs. 174 = 78/RM - R <sub>L</sub>                                                                                                                                                                 |                               |         |    | 39,33=       |                  |
| Total Rs.                                                                                                                                                                                          |                               |         |    | 3,99,65,086  |                  |
| Add @ 12% G.S. Tax (+)                                                                                                                                                                             |                               |         |    | 47,95,810=   |                  |
| Add @ 1% L.C. Rs. (+)                                                                                                                                                                              |                               |         |    | 3,99,651=    |                  |
| Add @ 10% Security fee                                                                                                                                                                             |                               |         |    | 4,64,996=    |                  |
| on material cost Rs. (+)                                                                                                                                                                           |                               |         |    | 4,56,25,543= |                  |
| Total Rs.                                                                                                                                                                                          |                               |         |    | 4,56,25,543= |                  |
| Less for @ 0.090% Below                                                                                                                                                                            |                               |         |    |              |                  |
| as per Agreement Rs. (+)                                                                                                                                                                           |                               |         |    | 41,063=      |                  |
| Total Rs.                                                                                                                                                                                          |                               |         |    | 4,55,84,480= |                  |
| Less for previous                                                                                                                                                                                  |                               |         |    |              |                  |
| Payment Rs. (-)                                                                                                                                                                                    |                               |         |    | 4,07,69,111= |                  |
| Total Rs.                                                                                                                                                                                          |                               |         |    | 48,15,369=   |                  |
| The work has been                                                                                                                                                                                  |                               |         |    |              |                  |
| completed as per specification                                                                                                                                                                     |                               |         |    |              |                  |
| and direction of E.I. and                                                                                                                                                                          |                               |         |    |              |                  |
| final Bill is submitted                                                                                                                                                                            |                               |         |    |              |                  |
| for further action.                                                                                                                                                                                |                               |         |    |              |                  |
| <div style="display: flex; justify-content: space-between;"> <div> <p>16/12/2021</p> <p>Pratigani</p> <p>DAO</p> <p>CRP</p> <p>16/12/21</p> </div> <div> <p>16/12/2021</p> <p>16</p> </div> </div> |                               |         |    |              |                  |

Continuation