

4th on A/c Bill

31

Sch. XLV-Form No. 134 Bill

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work:- Constn of					
Rd from Dharapur					
Kaliasthan to					
Kedli Purnawas (SC)					
N/Agency:- Mamoj Pr. Gupta.					
A.No.:- 81/SBD/HMB/2020-21					
Date of Commencement:-					09.02.2021
Time of completion:-					08.11.2021
Date of Measurement:-					02/11/2021
Date of entry:-					02/11/2021
Date of Actual completion:-					In progress
① Constn of embankment					
with material obtained					
from borrow pits					
up to 1000.00 m					
lead.					
C.C. Position					
Chainage	Fill	Mean	Length		Volume
	Area	Area			
(m)	(m ²)	(m ²)	(m)		(m ³)
750.00	1.744	1.865	50.00		—
800.00	1.623	1.684	50.00		84.175
850.00	1.420	1.522	50.00		76.075
900.00	1.527	1.474	50.00		73.675
				Total =	233.925 m ³

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Material					
E/w =	223.925	m ²			
S. Metal =	75.145	m ²	@ R. 570.44/m ²		
C. Sand =	127.575	m ³	@ R. 175.80/m ³		
S. Screening =	7.72	m ³	@ R. 397.73/m ³		
S. chips =	224.10	m ³	@ R. 581.99/m ³		

Di
02/11/2021
R

Abstract dt cost

N/Work - Constn dt Rd
from Dharanpur
Kali athen to
Kadli Purnarous

N/Agency :- Memo's kr. Gupta

A.No. :- 8/1/SBD/MMNSY/2020-21

Date of completion :- 08.11.2021

Date of entry :- 02.11.2021

(1) Providing & fixing of

working bench mark

Pillar & reference pillars

Continuation

Sch. XLV-Form No. 134 B/F=R. 6612422.64

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(16.) P/V PCC M.S in Sub structure					
Qty = 207.494 m ³ vide (68)					
@ R. 6192.46/m ³ R. 1284898.29					
(17.) P/V Sand filling in foundation					
Qty = 10.254 m ³ vide (68)					
@ R. 493.78/m ³ R. 5063.22					
(18.) P/V & Laying pcc M.S in Deck slab					
Qty = 45.162 m ³ vide (69)					
@ R. 7514.22/m ³ R. 339357.20					
					/
Total = R. 8241741.35					
Add 12% GST @ 12% LC (+) R. 1071426.37					
Add S.F. (+) R. 93125.00					
					/
Total = R. 9406292.72					
Less Previous Payment (-) R. 7025441.00					
Total = R. 2380851.72					
Says R. 2380852.00					
By 02/11/2021					
By 02/11/2021					
By 02/11/2021					

Continuation