

प्रमाणित किया जाता है कि इस मापीयुक्त में
अंशों का अंकित कुल 100 (एक सौ)
पंक्तों हैं, जिनमें M.M.G.S.Y. में अन्तर्गत ग्राम
कुदरा पत्र केवई से सोनहन गाँव तक पत्र
में से रई कार्य का मापी लेने हेतु श्री शीश अरण
कुमार, सहायक, अभियन्ता, कार्य अवर प्रमंडल-भभुआ
के नाम पर निर्माण किया जाता है।

कार्यपालक अभियन्ता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, भभुआ
6/3/71

M.M.G.S.Y.
Sahakar Nigam, 134
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, भभुआ
श्री शीश अरण कुमार, सहायक अभियन्ता
कार्य अवर प्रमंडल-भभुआ
पत्र:- भभुआ कुदरा पत्र केवई से
सोनहन गाँव तक पत्र निर्माण

Measurement Book

No. 1481

Name of officer _____

Date of first entry _____

Date of last entry _____

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Date of measurement:- 11.06.21					
work done					
(1) p/v and lagging WBM Gr 3					
Extension widening					
BT Portion					
O-M	25	2.80	0.0	0.075	$= 2.625 m^3$
	8	2.0		0.075	$= 1.20 "$
Near Temple					
Curve	3	25	0.60 (w)	0.075	$= 3.375 "$
C.C Portion	1	20	1.50	0.075	$= 2.25 "$
	1	5.56	3.75	0.075	$= 0.5625 "$
				Total	$10.0125 "$
(2) Const ⁿ of unreinforced					
Cement concrete pave					
mest - - - - -					
	4	30	3.75	0.160	$= 72.00 m^3$
	4	30	3.75	0.160	$= 72.00 "$
	4	30	3.75	0.160	$= 72.00 "$
	1	30	3.75	0.160	$= 18.00 "$
	1	2	3.75	0.160	$= 1.20 "$
	2	30	3.75	0.160	$= 36.00 "$
Curve	1	20	1.20	0.160	$= 3.84 "$
				Total	$275.68 m^3$
				Limit	$275.40 m^3$
(3) Const ⁿ of sub grade					
with approved material					
obtained from borrow					
pits - - - - -					

Continuation

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Bill No: - 2nd and final bill					
Name of work: - Const ⁿ of road from					
		Phakhua	Kuchra	road	Kavai to
		Sorhan	Garon	Tek	
Agency: - Sri Pooja Ramon Kumar Singh					
		M. Suresh P+PS	Risip	Aurangabad	
Est No: - SBD 19/2017-20					
Date of work started - 11.05.20					
Date of completion - 10.05.21					
Actual date of completion: - 21.06.21					
Abstract of cost					
(1) Setting out work					
		Work	hence	marked	
2.35KM		ply	vide	TMB P/13	
2.35KM @ Rs 6152.69/KM					Rs 14459200
(2) clearing & grubbing road					
land					
1.41 Hect		ply	vide	TMB P/13	
1.41 Hect @ 54199.03/Hect					Rs 7642100
(3) 5 Const ⁿ of embankment					
		with	approved	material	
(i) load up to 100M					
1641.72 M ³		ply	vide	TMB P/13	
731.004 M ³		ply	vide	TMB P/22	
2372.724 M ³ @ Rs 196.11/M ³					Rs 46531500
(ii) load up to 100M					
410.43 M ³		ply	vide	TMB P/13	
182.75 M ³		ply	vide	TMB P/22	
593.18 M ³ @ Rs 194.89/M ³					Rs 11560500
					Rs 67180000

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Rs 1482656=00
(16)/18+ 25	E/B in association in found ⁿ trench				
157.32 M ²	Qty wide TMB P/14				
157.32 M ²	@ Rs 312.08/M ²				49096=00
(17)/19	P/v and laying 1st class bedding type B				
8.118 M ²	Qty wide TMB P/14				
8.118 M ²	@ Rs 545.51/M ²				4428=00
(18)/20	P/v back filling in found ⁿ				
8.84 M ²	Qty wide TMB P/14				
8.84 M ²	@ Rs 815.01/M ²				7205=00
(19)/21	P/v P.C.C. M/S in found ⁿ in levelling				
11.088 M ²	Qty wide TMB P/14				
11.088 M ²	@ Rs 6024.32/M ²				66798=00
(20)/22	P/v and laying Rec. N ₃ H.P. 1000 mm Dia				
30 M	Qty wide TMB P/15				
30 M	@ Rs 5861.92/M				175858=00
(21)/23	P/v and laying P.C.C. in Head wall				
102.926 M ²	Qty wide TMB P/15				
102.926 M ²	@ Rs 6024.32/M ²				620259=00
(22)/26	P/v and laying 300 mm Dia H.P.				

Continuation

1575010=00

