

Alameda

MB No - 3638

Schedule XLV-Form No. 134

Purmes DIVISION

Bangmonkhi SUB-DIVISION

Sanyans Devi

MEASUREMENT BOOK

Pakka Road to Hakkaya To/9

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction & maintenance of Road from Pakla road to mukhya Tola.					
Name of Agency:- Sangana Devi					
Agreement No- 80 SGP/2020-21					
Agreement Amount - 18034023.00					
Date of commencement:- 14/12/2020					
Date of Completion:- 13/12/2021					
Actual Date of Completion:- 07/12/21					
① 2 ply bench mark pillars all complete job.					
3 nos VTM BP- (18) SI - ①/2					
@ RS 4032.47 Each RS. 12097.41					
② 3 ply reference pillars all complete job.					
9 nos VTM BP- (18) SI - ②/3					
@ RS 1847.64 Each RS. 16628.76					
③ 4 ply clearing & grubbing road land all comp. job.					
1.477 Hect VTM BP- (18) SI - ③/4					
@ RS. 49496.70 / Hect RS. 73106.63					
④ 5 Excavation in soil in road land all complete job.					
115.04 m ³ VTM BP- (19) SI - ④/5					
@ RS. 74.10 / m ³ RS. 8524.46					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty					
23.00 m ³					
@ RS. 5396.19/m ³ RS.					124112.37
(29)					
36 PLV P. C. C M 20 in					
S. S all complete job.					
153.95 m ² OTMBP (29) SL- ⁽¹²⁾ ₃₆					
@ RS. 6175.61/m ² RS.					950735.16
(30)					
37 PLV P. C. C hump pipe					
(1x 1000 mm Ø) all					
complete job.					
37.50 m OTMBP (20) SL- ⁽¹²⁾ ₃₇					
@ RS. 3745.73/m RS.					140464.87
(31)					
38 painting on parapet all					
complete job.					
103.20 m ² OTMBP (30) SL- ⁽¹²⁾ ₃₁					
@ RS. 95.63/m ² RS.					9869.02
					RS. 13302920.88
					say RS. 13302921.00
Add G. S. T @ 12 % (4) RS.					1596351.00
Add L. cess @ 1 % (4) RS.					133030.00
					RS. 15032302.00
Cess for provident payment					
VTMBP-17,22 @ RS.					3191732.00
					payable RS. 11840570.00
Work has been completed as per estimate and specification.					
07/12/21					
S.E.					
Baromankhi					