

5th and Final Bill

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1. N/W - Const. of Rd from punpun Swaksha Bandh to Mokim pur. mushari					
2. Agency - Sonu Kumar					
3. Agr No - 04/SBP/2018-19					
4. Date of start - 18.06.2018					
5. Date of Completion - 17.03.2019					
6. Rate - 0.11 % Below.					
7. Actual Date of Comp - 28.10.21					
1. providing granular sub base with well graded mat do do all at job					
$1 \times 20.00 \times 3.05 \times 0.100 = 6.10 \text{ m}^3$					
Add 1% for widening above					0.061 m ³
					6.161 m ³
2. providing w.b.m. grading					
No - (3) do do all at job.					
$1 \times 20.00 \times 3.05 \times 0.075 = 4.575$					
Add 1% for curve widening					0.046
					4.621 m
3. Const. of embankment with materials obtained from borrow pits with 1000m lead including payalty and lab. cess do do all at job.					
Quantity as per item No - (1)					
page No - (7) - (A) -					1008.36

Continuation

Abstract of Cast.

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1 Boring and setting out of working bench mark V.P.	No - (16)	0.720 km			
		@ 12742.35 / km			m 9174 = 00
2 clearing and grubbing the Rd land V.P. No - (16)	0.50 km				
		@ 48744.04 / Hect			m 2437 = 00
3 Cast. of embankment	V.P. No - (2) Item No - (3)				
	1008.36 m ³	@ 154.47 / m ³			m 155761 = 00
4 Providing Cast. of subgrade and earthen shoulders	V.P. No - (16+25)	661.18 m ³			
		@ 195.93 / m ³			m 129545 = 00
5 Cast. of B.S.B. V.P. No -	(17+24)	202.10 m ³			456871 = 00
		@ 2260.62 / m ³			456781 = 00
6 Providing m.B.M. grading	No - (3) V.P. No - (17+24)				
	166.35 m ³	@ 3233.28 / m ³			m 537856 = 00
7 Providing unreinforced c.c. pavement V.P. No - (17+25)					
	355.40 m ³ limit - 354.87 m ³	@ 6930.28 / m ³			m 2459348 = 00
8 Providing and laying brick	slab V.P. No - (26)	116.25 m ²			
	@ 536.82 / m ²				m 62405 = 00

Continuation 3813397

42367422

4023584f-

B.F. 423584-00

[illegible]