

4th on A/c bill.

30

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:-	L-40	balua jagir road			
		to balua jagir tola tappa			
		in testhagachh block			
		under MMGSY.			
Agency :-		Barun Kumar			
		Khagaria.			
Ag. No. :-	153	MMGSY	38D	2020-21.	
Date of start:-	13-08-2020.				
Date of completion:-	12-08-2021.				
Date of M/S:-	5-11-2021.				

① providing and applying primer					
Coat	with bitumen emulsion				
(SS-1)	— — — — —				
1	x 30	x	$\frac{(4.2 + 3.75)}{2}$		= 119.25 m ²
10	x 30	x	3.75		= 1125 m ²
1	x 30	x	$\frac{(4.2 + 3.75)}{2}$		= 119.25 m ²
10	x 30	x	3.75		= 1125 m ²
1	x 30	x	$\frac{(4.4 + 3.75)}{2}$		= 122.25 m ²
2	x 30	x	3.75		= 225 m ²
1	x 10	x	3.75		= 37.50 m ²
				T =	2873.25 m ²

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty: 232 nos, wide TMB.	P-32				
Qty: 721.85/m ²					Rs. - 1,67,469=00
③ Planting of trees and there					
by the road side in					
0.60 m dia holes in					
1 m deep dug in the					
ground					
Qty: 76 nos, wide TMB	P-32				
Qty: 799.08/m ²					Rs. - 60,730=00.
Total Rs. 95,55,263=00					
Add 1% L-cess (4)					Rs. 95,552=00
Add 12% G.S.T (4)					Rs. - 11,46,631=00
Add S&S Fees (4)					Rs. - 53,580=00.

(wide TMB. P-7, 19, 27, 41)	Qty: 40	Rs. 29,578=00.
	Qty: 13	Rs. 649=00.
	Qty: 47	Rs. 265=00.
Total Rs. 1,09,41,518=00		
0.05% below	Qty: 5471	Rs. 5471=00.
		Rs. 1,09,36,047=00
less previous pay	Qty: 38,50,365	Rs. 38,50,365=00.
	Qty: 21,15,259	Rs. 21,15,259=00.
	Qty: 12,42,295	Rs. 12,42,295=00.
Total Rs. 37,28,128=00.		
15/11/21		
15/11/21		
15/11/21		

Continuation