

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/b - Construction of Road from					
Harison Tola to be PWD Road					
TOS					
Agency Utkarsh Aramid Builders.					
Pvt. Ltd.					
Agnt. no - 14707 2019-20					
Date of Work order - 8/8/20					
Date of Completion - 7/8/21					
Date of entry - 21/1/2021					
① Continuation of GGB Cor-I-etc.					
For BT Portion.					
$2 \times 30\text{m} \times 4.05\text{m} \times 0.20\text{m} = 48.60\text{m}^3$					
$1 \times 15\text{m} \times 4.05\text{m} \times 0.20\text{m} = 12.15\text{m}^3$					
Total = 60.75m^3					
For PCC Portion.					
$1 \times 15\text{m} \times \frac{4.40 + 3.50}{2} \times 0.10 = 5.925\text{m}^3$					
$15\text{m} \times \frac{3.50 + 3.0}{2} \times 0.10\text{m} = 4.875\text{m}^3$					
$15\text{m} \times \frac{3.0 + 2.75}{2} \times 0.10\text{m} = 4.313\text{m}^3$					
$15\text{m} \times \frac{2.75 + 3.30}{2} \times 0.10\text{m} = 4.988\text{m}^3$					
$15\text{m} \times \frac{3.30 + 2.95}{2} \times 0.10\text{m} = 5.138\text{m}^3$					
$15\text{m} \times \frac{2.95 + 2.95}{2} \times 0.10\text{m} = 4.425\text{m}^3$					
$15\text{m} \times \frac{2.95 + 3.30 + 3.30}{3} \times 0.10 = 5.075\text{m}^3$					
$15\text{m} \times \frac{3.30 + 3.0}{2} \times 0.10\text{m} = 4.725\text{m}^3$					
$15\text{m} \times \frac{3.0 + 3.35}{2} \times 0.10\text{m} = 4.763\text{m}^3$					
$15\text{m} \times \frac{3.35 + 3.45}{2} \times 0.10\text{m} = 5.10\text{m}^3$					
$15\text{m} \times \frac{3.45 + 3.30}{2} \times 0.10\text{m} = 5.063\text{m}^3$					
Total = 115.14m^3					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F = 95.48m ³
8x15m x 3.75 x 0.160m					= 72.00m ³
1x10m x 3.75 x 0.160m					= 6.0m ³
					Total = 173.48m ³

[Signature]
21/1/21
J.E

Abstract of Cost

① Const. of B.M - etc.

TMB Pj. No. 12(1) - 1.72KM.

@ Rs 10772.88/- = Rs 18529 = ∞

② Const. of Reference

Pillar - etc.

TMB Pj. No. 12(2) - 1.72KM

@ Rs 11400.56/- = Rs 19609 = ∞

③ Clearing and grabbing

Road Land - etc.

TMB Pj. No. 12(3) - 0.516KM

@ Rs 51133.76/- = Rs 26385 = ∞

Total = Rs 64523 = ∞

Continuation


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F = Rs 64523 = ∞
④ P/F of Logo of Project.					
TMB Pg. No. 12(4) - 3 Nos					
@ Rs 11492.61/-					= Rs 34478 = ∞
⑤ Const. of Embankment					
With approved material - etc.					
For 1000m Lead.					
TMB Pg. No. 12(5) - 607.75 m ³					
@ Rs 174.94/-					= Rs 106320 = ∞
⑥ Const. of embankment					
With approved - etc					
For 1000m Lead.					
TMB Pg. No. 13(6) - 1418.08 m ³					
@ Rs 58.70/-					= Rs 83241 = ∞
⑦ Const. of Subgrade - etc.					
2515.50 m ³					
TMB Pg. No. 13(7) - 176.58					
@ Rs 176.58/-					= Rs 444187 = ∞
⑧ E/W in Excavation for Structure					
TMB Pg. No. 13(8) - 7.11 m ³					
@ Rs 269.32/-					= Rs 1915 = ∞
⑨ Sand filling in Foundation					
TMB Pg. No. 13(9) - 0.90 m ³					
@ Rs 400.59/-					= Rs 361 = ∞
Total =					Rs 735025 = ∞

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F = Rs 735095 = ∞			
(10) Prov. Pcc m-15 in found.					
TMB Pg. No. 13(10) -				0.90 m ³	
@ Rs 6067.12/-				= Rs 5460 = ∞	
(11) Prov. Rec m-15 in					
Box Culvert - etc.					
TMB Pg. No. 13(11) -				7.35 m ³	
@ Rs 7560.41/-				= Rs 55569 = ∞	
(12) Back filling in Abutment.					
TMB Pg. No. 14(12) -				7.20 m ³	
@ Rs 2696.32/-				= Rs 19418 = ∞	
(13) Prov. Weep holes - etc.					
TMB Pg. No. 14(13) -				10 nos.	
@ Rs 83.11/-				= Rs 831 = ∞	
(14) S/F/P of HYSD bars - etc.					
TMB Pg. No. 14(14) -				0.859 m ³	
@ Rs 45941.67/-				= Rs 39464 = ∞	
(15) Cont. of GSB Gr-I - etc.					
TMB Pg. No. 14(15) -				1093.50 m ³	
TMB Pg. No. 19(1) -				169.177 m ³	
Total =				1262.677 m ³	
Limit =				1257.54 m ³	
@ Rs 2824.97/-				= Rs 3552513 = ∞	
Total =				Rs 4408280 = ∞	

Continuation

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F = Rs 4408280 = ∞
(16) P/L/S/L of LBM Gravel - etc.					
					TMB Pg. No. 20(2) - 461.008 m ³
					@ Rs 3520.07/- = Rs 1622780 = ∞
(17) Cont. of C.C Pavement - etc.					
					TMB Pg. No. 21(3) - 173.18 m ³
					@ Rs 7220.90/- = Rs 1250515 = ∞
					Total = Rs 7281575 = ∞
					Add 12% GST = Rs 873789 = ∞
					Add 1% G.C.E.D = Rs 72816 = ∞
					Total = Rs 8228180 = ∞
					Less 0.55% below = Rs 45255 = ∞
					Total = Rs 8182925 = ∞
					Less Previous paid = Rs 4021000 = ∞
					Net Pay = Rs 4161925 = ∞
(Forty one Lakhs Sixty one Thousand Nine Hundred Twenty Five only).					
 27/11/21 J.E					

Continuation