

कार्यपालक अभियंता का कार्यालय, ग्रामीण कार्य विभाग,  
कार्य प्रमंडल बगहा-1

पत्रांक.....222 अफ बगहा-1/ दिनांक.....29/01/2021

प्रेषक,

कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, बगहा-1।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी  
-सह-सचिव, नोडल पदाधिकारी,  
ग्रामीण कार्य विभाग,  
बिहार, पटना।

विषय :- मुख्यमंत्री ग्राम सम्पर्क योजना (SC) अन्तर्गत चयनित पथों के लिए प्राप्त राशि का उपयोगिता प्रमाण-पत्र एवं अधियाचना के संबंध में।


महाशय,

उपर्युक्त विषय के संबंध में कहना है कि MMGSY(SC) योजना अन्तर्गत भुगतान हेतु अधियाचना विहित प्रपत्र में तैयार कर आवश्यक अग्रेतर कार्रवाई हेतु समर्पित किया जाता है। अधियाचना प्रपत्र के साथ उपयोगिता प्रमाण पत्र भी संलग्न है। साथ ही संवेदक का नाम प्राधिकार पत्र में जोड़ने की कृपा किया जाय।

अतः निवेदन है कि अधियाचित राशि विमुक्त करने की कृपा की जाय ताकि कराये गये कार्य का भुगतान किया जा सके।

- अनु0- 1. उपयोगिता प्रमाण-पत्र Form GFR 19A  
2. अधियाचना पत्र

विश्वासभाजन

  
28/1/2021  
कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, बगहा-1  
28/01/2021

**Rural Works Department**  
**MMGSY (SC) Allotment Requisition Format**  
**Name of Division :- Rural Works Department , Works Division Bagaha-1.**

Sl. No.	Name of Road	Administrative Sanction		Agreement Amount (in Lac)		Name of Contractor	Agreement No.	Agreement Date	Date of Completion	कार्य का स्तर (E/W GSB/PCC)	Actual Date of Completion	MIS के अनुसार अंशतः प्रगति (लाख में)	Hand over सम्पन्न होने की तारीख (लाख में)	अंतिम प्राप्ति तिथि (लाख में)	प्रतिबद्धता
		Length (in km)	Amount of (in Lac)	Cost Work (in Lac)	Maint Work (in Lac)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14		
1	Bairatee Mukh Path To Bairatee shthan	1.790	168.810	141.91802	18.75671	Rajan Kumar	14SBD/2020-21	26.06.2020	25.06.2021	E/W Progress CD Work Completed GSB 1600m Completed	-	76.15750	76.19350		
2	Kedai Tand Marzadpur To Semrahi	1.435	132.060	112.63401	14.11408	Vikas Pathak	06SBD/2020-21	18.06.2020	17.06.2021	CD 3 nos Completed GSB Completed	-	47.31058	47.31058		
3	Panchgawa To Bhedachaur	1.510	137.150	129.01557	12.54687	M/S Alok Enterprises	05SBD/2020-21	17.06.2020	16.06.2021	E/W Progress 2 CD Work Completed, GSB 760m Completed	-	0.00000	31.89294		
4	PMGSY Pipra To Rupwalia	1.555	144.600	136.08113	18.07870	Rajan Kumar	16SBD/2020-21	26.06.2020	25.06.2021	E/W Complete, GSB & WBM complete	-	0.00000	75.04294		
5	PMGSY Madhnee To Madhnee (Baithwalia Madhnee)	2.390	234.000	199.09954	21.22388	Rajan Kumar	15SBD/2020-21	26.06.2020	25.06.2021	E/W Progress, GSB Complete, Grade 3 Complete, Surface 600m PCC	-	0.00000	143.34412		
6	PMGSY Dardaree To Devtaha	1.820	184.530	175.75475	18.17611	Ravi Kumar Tiwari	20SBD/2020-21	30.06.2020	29.06.2021	E/W Progress, CD 2 no Complete, GSB in Progress	-	0.00000	27.04428		
7	PMGSY Chargharwa to Mushahar Tola	0.595	59.184	51.10901	2.64742	Rajeev Kumar Singh	13SBD/2020-21	26.06.2020	25.03.2021	E/W progress, GSB Progress	-	0.00000	15.60311		
8	Matiyariya to Katiya	1.250	120.500	117.70293	6.17300	Ravi Kumar Tiwari	21SBD/2020-21	30.06.2020	29.06.2021	E/W Progress, GSB & WBM Gr 3 Completed	-	0.00000	27.63469		
9	Parsauni To Sekh Tola Parsauni	0.840	72.060	68.13212	2.48994	Priyanka Singh	48SBD/2020-21	11.12.2020	10.09.2021	E/W Completed, GSB Completed, Grade 3 Completed	-	0.00000	19.23846		
10	NH Road To Parua Tola	0.885	66.450	58.29723	7.12103	Elite Construction	35SBD/2020-21	18.09.2020	17.06.2021	E/W COMPLETED, GSB COMPLETED, Grade 3 in Progress	-	31.43435	31.59549		
11	Pachphedwa To Dhurauli	1.690	156.000	149.09149	14.89541	M/S Hanuman Construction	3SBD/2020-21	10.06.2020	09.06.2021	E/W in Progress, GSB Completed, Gr3 in Progress, CD Work in progress, PCC 500M Complete	-	0.00000	95.06002	95.06002	करारा गया कार्य संपन्न है।
12	Bhathiya Deep Narayan Mishra Ke tola To bathiya	0.795	68.739	64.99984	2.35578	Aditya Kumar Tiwari	33SBD/2020-21	14.09.2020	13.06.2021	GSB Completed, WBM GR 1 660M, PCC 580M	-	38.43155	38.43155		
13	Fulwariya To Boring Tola Fulwariya	0.670	57.090	50.13486	6.56673	M/S Hari Om Construction	31SBD/2020-21	11.09.2020	10.06.2021	E/W in Progress CD Work in Progress GSB Completed	-	25.86178	25.87425		

- अध्यापक पूर्ण विधि के अनुरूप किये गये कार्य के लिए किया जा रहा है जिसकी प्रगति मासिक रूप से जांच की जायेगी। इन कार्यों में NQM, SQM की कोई भी प्रतिकूल टिप्पणी नहीं है।
- भुगतान प्रक्रिया प्रारंभ होने पर 05 दिनों के अंदर विवरों का भुगतान कर उपयोगिता प्रमाण पत्र समितित कर दिया जाएगा।
- कार्य स्थल पर नागरिक सूचना पट एवं स्थल प्रयोगशाला स्थापित किया गया है।
- प्रयत्न QM-1 एवं उपयोगिता प्रमाण पत्र (18A) सफल है।
- पथ निर्माण के लिए पूर्ण लम्बाई उपलब्ध है जिसे संवेदक को Hand Over कर दिया गया है।
- संवेदक को Mobilization एवं Machinery अंश की आवश्यकता नहीं है तथा संवेदक द्वारा योग नहीं की गई है।

28/01/2021  
 कार्यपालक अभियंता  
 ग्रामीण कार्य विभाग  
 कार्य प्रगति प्रमाण



**\*FORM GFR 19-A**  
**(See Government of India's decision (I) below rule- 150)**  
**Form of Utilization certificate up to the month of January 2021**  
**PIU:- E.E RWD(W)DIV-BAGAHA-1**

SL.NO.	Name of Schemes	Sanction No.& Date with Amount (In Lacs)	Amount received (In Lacs)	Particulars
1	2	3	4	5
1	MMGSY(SC)	Lt.No-190 Dt-07.12.2020	293.32280	Certified that out of Rs. 293.32280 Lacs of grants-in-aid sanctioned during the years 2020-21 in favour of Executive Engineer R. W. D. Works Division, BAGAHA-1 a sum of Rs 246.77250 Lacs has been utilized for the purpose of MMGSY(SC) Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 46.55030 Lac remaining unutilized at the end of the period under report.
		<b>TOTAL</b>	<b>293.32280</b>	

2. Certified that I have satisfied myself that the conditions on which the grant-in-aid was sanctioned have been duly fulfilled, are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kinds of checks exercised:-

- Works has been supervised by Executive Engineer / Superintending Engineer.
- Periodic as inspection has been conducted by Executive Engineer / Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer / Executive Engineer.
- All other codal formalities have been observed.

3. Physical Progress achieved:-

- Construction of Road Works.
- Construction of CD Works.

  
**Sr.DIV ACCOUNTS OFFICER**

R.W.D. Works Division, BAGAHA-1

  
**EXECUTIVE ENGINEER**

R.W.D. Works Division, BAGAHA-1  
 28/01/2021

Name of Agency :- Hanuman Construction, At-LavKush Valmikinagar

Name of Work :- Construction of Road Pacphedwa To Dhurauli Under MMGSY (SC)

Agreement no. 03SBD/2020.21

Rate approved by C.F.3 RWD Bihar

Letter No. 2972 Date 20.5.2020

Agreement value

:- ₹ 1.63.98.690/-

Date of work order :- 10.06.2020

Time of Completion :- 09.06.2021

Performance Security

:- ₹ 3.69.000/- F.D

Additional Performance Guarantee

Security Deduct from bill :- 8% From each bill

No of Items :- 48 Items

Rate :- 0.25% Below.

Attested

Executive Engineer  
RWD (W) Div., Bagaha-1

Executive Engineer  
RWD (W) Div., Bagaha-1

M/S HANUMAN CONSTRUCTION  
Proprietor



भारतीय गैर न्यायिक INDIA NON JUDICIAL

एक हजार रुपये  
रु. 1000

ONE THOUSAND RUPEES  
Rs. 1000

136 दिनांक 26/5/2020  
बिहार BIHAR

c/o. हनुमान स्ट्रक्चरल Fokh Agreement

AH 020316

Agreement 03 SBI/2020.21

This agreement made the 10th June Day of 2020

Between Executive Engineer RWD (W) Division Bagaha-1 [name and address of Employer]  
(Hereinafter called "the Employer" of the one part, and Hanuman Construction

Lav Kush Nagar, Raikot, Bagaha-1

[Name and address of Contractor (hereinafter called "the Contractor" of the other part).

Whereas the Employer is desirous that the Contractor execute Pachphoolpur to

Dhauri "MM951" [Name and

identification number of Contract] (Hereinafter called "the Works") and Employer has accepted the Bid

by the Contractor for the execution and completion of such Works and the remedying of any defects therein at a cost of Rupees One Core Sixty Three Nine hundred and eighty eight

thousand Six hundred ninety eight only.

NOW THIS AGREEMENT WITNESSETH as follows:

1. In this Agreement, words and expression shall have the same meanings as are respectively assigned to them in the Conditions of Contract hereinafter referred to, and they shall be deemed to form and be read and construed as part of this Agreement.
2. In consideration of the payments to be made by the employer to the Contractor as hereinafter Mentioned the Contractor hereby covenants with the Employer to execute and complete the Works and remedy and defects therein in conformity in all aspects with the provisions of the Contract.
3. The Employer hereby covenants to pay the Contractor in consideration of the execution and completion of the Works and the remedying the defects wherein the Contract Price of such other sum as may become payable under the provisions of the Contract at the time and in the manner prescribed by the Contract.

HANUMAN CONSTRUCTION

Signature of Proprietor

Signature of Executive Engineer  
Executive Engineer  
RWD (W) Div., Bagaha-1

Signature of Executive Engineer

Executive Engineer  
RWD (W) Div., Bagaha-1