

FATEHPUR TO KAMLA KANT KARARIYA

Schedule XLV-Form No. 134

M/S PAWAN CONSTRUCTION DIVISION

M/R SUB-DIVISION

MEASUREMENT BOOK

M.B-No - 376

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement—
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D.	

1st on Agc Bill

Name of Work - Renovation of a road from
Fatehpur to Kamla Kant Koram
under MRC 54 New Madhya Pradesh

Agency - M/S Patanjali Construction.

Agreement NO -

Agreement Value - 1,201,638.26
(153,140.96 + 48,497.30)

Date of Work started - 06.03.2020

Date of completion - 05.12.2020

Date of entry - 18.12.2020

Record Measurements

(1/1) clearing and Grubbing road

land on both side of rd.

$$2 \times 5000.0 \times 1.000 = 10000 \text{ m}^2$$

$$= 1.00 \text{ Hectre.}$$

(2/3) Const. of earthen shoulder

With approved material 9 WSP/12.5.

$$2 \times 4600.0 \times 1.00 \times 0.450 = 4140.0 \text{ m}^3.$$

$$2 \times 400.0 \times 1.00 \times 0.300 = 240.0 "$$

$$4380.0 \text{ m}^3$$

(3/3) Const. of GSB Grading 12.5

With graded material 9 WSP/12.5.

$$1\text{st km} \quad 4 \times 5.50 \times 2.50 = 55.0 \text{ m}^2$$

$$6 \times 4.20 \times 2.00 = 50.4 "$$

Continuation 105.4 m}^2

T. K. S. S.

1st DRA/C Bill 3054 M/R to Roads
CPMS.
62,50,000 = 0

Sch. XLV—Form No. 134

9

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5% S.D					312,500 = 0
2% S.T					1,25,000 = 0
1% C-4-LT					62,500 = 0
1% S-4-LT					62,500 = 0
Royalty					2,30,545 = 0
S.F					1,39,448 = 0
1% L-E					62,500 = 0
5% B-C-R					1,25,000 = 0
Total Deduction					11,79,993 = 0
Pay CPMS					51,30,007 = 0
Total L					62,50,000 = 0
Passed for Rs 62,50,000/- (Sixty two Lacs fifty thousand) Pay Rs 51,30,007 = 0 (Fifty one Lac thirty thousand seven) CPMS					
16.01.21 Executive Engineer R.W.D. Works Division Hathua					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>2nd & Final Bill</u>					
N/Road — Fatehpur to Kamalakant					
Kazariya. Undr. 3054 New					
N/Agency — M/s Pawan Construction					
Aggr. NO. 1 MBD (3054-New M. Pawan)					2020-21
Aggr. value — Rs. 201.63226					
(153.14096+48.49730)					
Date of Commencement — 06.03.2020					
Date of Completion — 05.12.2020					
Date of Actual Completion — 18.01.2021					
<u>Record measurement.</u>					
(1/13) Boudy R.C.M. — 15 grade					
Ordng 1 km stake — m					
					— 05 Nos
(2/14) 200 m stone					— 20 Nos
(3/15) Boudy and rectang					
direction and place					
Identification — — —					
12 x 1.20 x 0.80 = 9.60 m ²					
(4/17) Boudy and fixing of					
retr reflectors. — — —					
600mm equilateral					
triangle					— 22 Nos
(5/18) 600mm Circular					— 19 Nos
(6/19) 800mm x 600mm					
rectangular					— 26 Nos

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					MF B 13324222=0
(22/25) Boundary area fencing					
typical masonry masonry					
sign board --- as per					
03 Nos vide TMB P-(8)					
@ B 9454=60/each B 28364=0					
(23/26) Brick masonry work					
mc-m (1.3) m parapet.					
--- as per tech sp.					
25.736 m ³ vide TMB P-(11)					
@ B 5621=56/m ³ B 144676=					
(24/27) plastering with cement					
mortar (1:4) --- as per					
180.92 m ² vide TMB P-(12)					
@ B 174=471 m ² B 31565=0					
(25/28) painting two coats					
include primer coat -					
--- as per tech sp.					
180.92 m ² vide TMB P-(12)					
@ B 95=63/m ² B 17301=0					
1088 0.05% below					B 13546128=0
(-)					B 6773=0
(26/30) Add 12% GST (+)					B 13539355=
(27/31) Add 1% Laban Con (+)					B 1624723=0
					B 135393=
					B 15299471=
1088 Previous Payment					B 6250000=
					B 9049471=0

Continuation