

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st	on	A/C Bill.		
Name of work - Construction of Road					
2 CD works from Dakhali					
to Amarpur Bhaoli under					
masonry (S-L)					
Agency - Mr. Prakash Chauhan					
Village - Amarpur Sahali tola					
Dargauli, Sonam					
Agreement No - 09/530/MN/SSC/2020					
Agreement value - 4073944 = 40 +					
568677 = 40 (mumdar)					
Date of Commencement = 27/3/2020					
Date of Completion = 26/3/2021					
Date of measurement = 28/09/2020					
30/12/2020					
Date of entry = 30/12/2020					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
<u>1st on A/c Bill.</u>					
(vi) Providing and fixing					
of Working Bench stone pillar					
P-3 item no-1					
0.750 km @ 3866.85/km = 2900 =					
(2 1/2) Providing and fixing of					
Reference Pillar do do					
P-3 item no-2					
0.750 km @ 1790.76/km = 1343 =					
(3/3) Clearing and grubbing of					
Road Land					
P-3 item no-3					
0.225 Hect @ 47496.70/ha = 11137 =					
(4/4) Excavation for masonry					
in soil (Box cutting)					
P-304 item no-4					
69.75 m ³ @ 74.10/m ³ = 5168 =					
(5/5) Construction of Embankment					
with mat. obt from Borrow P.					
for 1000 m length					
P-7 item no-10-1					
212.64 m ³ @ 175.111/m ³ = 37235 =					
Continuation					

Ans 57783 =

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
(6/6) for 100 m lead					-
P-7 item no-10 (B)					-
493.16 m ³ @ 140.97 m ³ =					69521-
(7/7) Construction of Subgrade and earthen shoulder					
P-7 item no-11					
446.725 m ³ @ 176.75 m ³ =					78959
(8/8) Construction of GSB gr 1 in flexible road					
P-4.5 item no-15					
269.35 m ³ @ 3219.68 m ³ =					867221
(9/9) Parrying, laying, spreading Compacting WBM gr III					
P-5 item no-6					
146.25 m ³ @ 391.3.28 m ³ =					572317
(10/13) Construction of GSB gr 1 in CC Portion					
P-5 36 item no-7					
16.35 m ³ @ 3219.68 m ³ =					52642
(11/14) Parrying, laying, spreading WBM gr III in CC Portion					
P-6 item no-8					
56.81 m ³ @ 3219.68 391.3.28 m ³ =					222313

Continuation

1920756 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12/15) Construction of Un-reinforced PCC m ₃₀					
P-6 item no-9					
121.20 m ³ @ 7488.48 / m ³ = 907604 =					
(13/28) Providing & fixing of typical messy paper Bond					
P-7 item no-12					
4 Nos @ 10976.96 / each = 43908 =					
(14/29) Earthwork in excavated for foundation					
P-2 item no-1					
15.66 m ³ @ 260.59 / m ³ = 4081					
(15/30) Providing PCC m ₃₀ (1:2:5) as leveling course					
P-2 item no-2					
2.846 m ³ @ 5899.87 / m ³ = 16791 =					
(16/31) Providing Plain cement concrete (m ₂₀) (1:3:4) in sub-stone do do					
P-2 item no-3					
13.869 m ³ @ 6586.46 = 91348 =					

Continuation 2984488 =

