

Schedule XLV-Form No. 134

NH-104 TO DHATA TOL SANPA THA
MMB84 (SCS)-(LAUKAHI BLOCK)

DIVISION

PART-A

SUB-DIVISION

M.B.No-242

20-21

यसम ईश्वर

MEASUREMENT BOOK

Kantaylo Ho

प्रमाणित किया जाता है कि इस माफी-
पुस्तक पंजी में मशीन द्वारा मूद्रित-10
(एक सौ) पृष्ठ हैं जो सहायक अभियंता
कार्य अथवा प्रमोशन से संबंधित के नाम से
निर्गट है।

Executive Engineer
Rural Works Department
Works Division Phulparas

Schedule XLV- Form No.- 134.

DIVISIUN

SUB-DIVISION

MEASUREMENT BOOK 242
20-21

No.

Name of officer

Executive Engineer
Rural Works Department
Works Division Phulparas

Date of first entry

Date of last entry

Name of the work- Let on A/c Bill
 Situation of work-
 Agency by which work is executed-
 Date of measurement-
 No. and date of agreement-
 (These four lines should be repeated at the commencement of the measurements relating to each work)

01

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-					Cont. of road
					114-104 to Dhata
					Tol Sanpatha
					Under MNGCY (SC)
Name of Agency					
					Kanhaiya Jha
Agreement No.					38 SBT/2020-21
Date of Commencement					06.01.2021
Date of Measurement					18.01.2021
Item No.					01
					Setting out pillars

					8 Hs x 1.806 km = 14.448
					Say 14 Hs.
Item No.					02
					Cleaning & grubbing
					road land
					1806 m x 3.50 m = 6321.00 m ²
					Say 0.63 H
Item No.					03
					Dismantling of
					existing structure
					L.S. - 52.00 m ³
Item No.					04
					Removing all types
					of hump pipe
					60mm to 90mm dia H.P. 5.00 m

Continuation

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
Item No. 03					
Dismantling of existing structure as per specification					
Vide this M.B. Page 1 - 52.00 m ³					
52.00 m ³ @ Rs 228.72/m ³					
→ Rs 11,892.00					
Item No. 04					
Removing all types of hume pipe					
600mm to 900mm dia H.P.					
Vide this M.B. Page 1 - 5.00 m					
5.00 m @ Rs 228.68/m					

					→ Rs 1,143.00
Item No. 05					
Const. of embankment with material obtained from borrow pits					
(a) 1000 m lead					
Vide this M.B. Page 2 - 765.84 m ³					
765.84 m ³ @ Rs 175.11/m ³					
→ Rs 1,34,106.00					
(b) 100 m lead					
Vide this M.B. Page 2 - 3063.64 m ³					
3063.64 m ³ @ Rs 139.00/m ³					
→ Rs 4,25,846.00					
Item No. 06					
Earth work in excavation					
Continuation					
					Rs 6,39,923.00

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
For foundation					
Vide this M.B. Page 02 - 89.40 m ³					
89.40 m ³ @ Rs 260 = 50/m ³					
→ Rs 23,297 = 00					
Item No. 07					
Providing 1:1.2:5					
as levelling course in					
foundation					
Vide this M.B. Page 03 - 13.79 m ³					
13.79 m ³ @ Rs 6,501 = 28/m ³					
→ Rs 89,662 = 00					
Item No. 08					
P.C.C. in substructure					



as per specification					
Vide this M.B. Page 03 - 101.24 m ³					
101.24 m ³ @ Rs 7400 = 29/m ³					
→ Rs 7,49,256 = 00					
Item No. 09					
Providing & laying					
R.C.C. pipe HP 200 mm dia					
Vide this M.B. Page 03 - 22.50 m					
22.50 m @ Rs 3641 = 30/m					
→ Rs 81,943 = 00					
Item No. 10					
Cont. of unreinforced					
C.C. pavement 150 mm					
as per specification					

Continuation

Rs 15,84,081 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Const. of granulation sub base by providing well graded material					
Vide this M.B. Page of 11					
1154.25 m ² @ Rs 3552.22/m ²					
					Rs 4100,265.00
Item No. 11					
Providing and fixing of typical T.M.G.S. & informative sign board					
Vide this M.B. Page of 2 Nos					
2 Nos @ Rs 10,895.15/No					
					Rs 21,790.20

			Rs 57,06,136.00
Add 12% GST			Rs 6,84,736.00
			Rs 63,90,872.00
Add 1% L.C.			Rs 57,061.00
			Rs 64,47,933.00
Deduct 10% as per contract			Rs 6,44,793.00
			Rs 58,03,140.00

 27.01.2021
 27.01.2021
 AE