

कार्यपालक अभियंता का कार्यालय, ग्रामीण कार्य विभाग,
कार्य प्रमंडल बगहा-1

पत्रांक 215 213.

बगहा-1 / दिनांक 08/02/2021

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बगहा-1।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,
-सह-सचिव, नोडल पदाधिकारी,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय :- मुख्यमंत्री ग्राम सम्पर्क योजना (SC) अन्तर्गत चयनित पथों के लिए प्राप्त राशि का उपयोगिता प्रमाण-पत्र एवं अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि MMGSY(SC) योजना अन्तर्गत भुगतान हेतु अधियाचना विहित प्रपत्र में तैयार कर आवश्यक अग्रेतर कार्रवाई हेतु समर्पित किया जाता है। अधियाचना प्रपत्र के साथ उपयोगिता प्रमाण पत्र भी संलग्न है। साथ ही संवेदक का नाम प्राधिकार पत्र में जोड़ने की कृपा किया जाय।

अतः निवेदन है कि अधियाचित राशि विमुक्त करने की कृपा की जाय ताकि कराये गये कार्य का भुगतान किया जा सके।

- अनु0- 1. उपयोगिता प्रमाण-पत्र Form GFR 19A
2. अधियाचना पत्र

विश्वासभाजन

R. Pandey
8/2/2021
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बगहा-1

Rural Works Department
MMGSY (SC) Allotment Requisition Format
Name of Division :- Rural Works Department , Works Division Bagaha-I.

Rural Works Department MMGSY (SC) Allotment Requisition Format Name of Division :- Rural Works Department , Works Division Bagaha-1.															
Sl. No.	Name of Road	Administrative Sanction		Agreement Amount (in Lac)		Name of Contractor	Agreement No.	Agreement Date	Date of Completion	कार्य का स्तर (E/W, GSB/Pcc)	Actual Date of Completion	MIS के अनुसार अंशित भुगतान (लाख में)	क्रिये गये कम्पाइज्ड कार्य की कुल राशि (लाख में)	अधियांकित राशि (लाख में)	अतिरिक्त
		Length (in km)	Amount of (in Lac)	Cost Work (in Lac)	Mant Work (in Lac)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14		
1	Bairatee Mukh Path To Bairatee shthan	1.790	168.810	141.91802	18.75671	Rajan Kumar	14SBD/2020-21	26.06.2020	25.06.2021	E/W Progress, CD Work Completed GSB 1600m Completed	-	76.15750	76.19350		
2	Kedar Tand Marzadpur To Semrahi	1.435	132.060	112.63401	14.11408	Vikas Pathak	06SBD/2020-21	18.06.2020	17.06.2021	GSB & WBM Completed	-	47.31058	63.54646	16.23588	कराया गया कार्य संतोषजनक है।
3	Panchgawa To Bhedachaur	1.510	137.150	129.01557	12.54687	M/S Alok Enterprises	05SBD/2020-21	17.06.2020	16.06.2021	E/W Progress, 2 CD Work Completed, GSB 760m Completed	-	0.00000	31.89294		
4	PMGSY Pipra To Rupwalia	1.555	144.600	136.08113	18.07870	Rajan Kumar	16SBD/2020-21	26.06.2020	25.06.2021	E/W Complete, GSB & WBM complete	-	0.00000	75.04294		
5	PMGSY Madhrnee To Madhrnee (Baithwalia Madhrnee)	2.390	234.000	199.09954	21.22388	Rajan Kumar	15SBD/2020-21	26.06.2020	25.06.2021	E/W Progress, GSB Complete, Grade 3 Complete, Surface 600m PCC	-	0.00000	143.34412		
6	PMGSY Dardaree To Devtaha	1.820	184.530	175.75475	18.17611	Ravi Kumar Tiwari	20SBD/2020-21	30.06.2020	29.06.2021	E/W Progress, CD 2 no Complete, GSB in Progress	-	0.00000	27.04428		
7	PMGSY Chargarwa to Mushahar Tola	0.595	59.184	51.10901	2.64742	Rajeev Kumar Singh	13SBD/2020-21	26.06.2020	25.03.2021	E/W progress, GSB Progress	-	0.00000	15.60311		
8	Matiyanya to Katiya	1.250	120.500	117.70293	6.17300	Ravi Kumar Tiwari	21SBD/2020-21	30.06.2020	29.06.2021	E/W Progress, GSB & WBM Gr 3 Completed	-	27.57674	27.63469		
9	Parsauni To Sekh Tola Parsauni	0.840	72.060	68.13212	2.48994	Priyanka Singh	48SBD/2020-21	11.12.2020	10.09.2021	E/W Completed, GSB Completed, Grade 3 Completed	-	19.20207	19.23846		
10	NH Road To Parua Tola	0.885	66.450	58.29723	7.12103	Elite Construction	35SBD/2020-21	18.09.2020	17.06.2021	E/W COMPLETED, GSB COMPLETED, Grade 3 in Progress	-	31.43435	31.59549		
11	Pachphedwa to Dhurauli	1.690	156.000	149.09149	14.89541	M/S Hanuman Construction	35SBD/2020-21	10.06.2020	09.06.2021	E/W in Progress, GSB Completed, Gr3 In Progress, CD Work in progress, PCC 500M Complete	-	0.00000	95.06002		
12	Bhathiya Deep Narayan Mishra Ke tola To bathiya	0.795	68.739	64.99984	2.35578	Aditya Kumar Tiwari	33SBD/2020-21	14.09.2020	13.06.2021	GSB Completed, WBM GR 3 600M, PCC 580M	-	38.43155	38.43155		
13	PMGSY Nautwa To Briywa	1.600	163.760	153.52818	18.22012	M/S New Bihar Construction	08SBD/2020-21	20.06.2020	19.06.2021	E/w in Progress, GSB 1400M Complete, WBM in Progress, CD Complete	-	0.00000	91.59466	91.59466	कराया गया कार्य संतोषजनक है।
14	Fulwanya To Boring Tola Fulwanya	0.670	57.090	50.13486	6.56673	M/S Hari Om Construction	31SBD/2020-21	11.09.2020	10.06.2021	E/W in Progress CD Work in Progress GSB Completed	-	25.86178	25.87415		

- अधिसूचना पूर्ण विवरण के अनुसार क्रिये गये कार्य के लिए किया जा रहा है जिसकी प्रगति मापी पुस्त में कि जा चुकी है। इन कार्य में NQM, SQM की कोई प्रतिकूल रिपोर्ट नहीं है।
- भुगतान प्राधिकरण प्राप्त होने पर 05 दिनों के अंदर विद्यमान का भुगतान कर उपयोगिता प्रमाण पत्र सम्पत्ति कर दिया जाएगा।
- कार्य स्थल पर नागरिक सूचना वट एवं स्थल प्रयोगशाला स्थापित किया गया है।
- परपत्र (PMF) एवं उपयोगिता प्रमाण पत्र (194) सलमन है।
- पथ निर्माण के लिए पूर्ण स्थाई उपलब्ध है जिससे सर्वेक्षक को Hand Over कर दिया गया है।
- सर्वेक्षक को Mobilization एवं Machinery अंशित की आवश्यकता नहीं है तथा सर्वेक्षक द्वारा मांग नहीं की गई है।

8/12/2021
अधीनस्थ अधिकारी
कार्य विभाग
कर्मचारी

***FORM GFR 19-A**

(See Government of India's decision (I) below rule- 150)
Form of Utilization certificate up to the month of February 2021
PIU:- E.E RWD(W)DIV-BAGAHA-1

SL.NO.	Name of Schemes	Sanction No.& Date with Amount (In Lacs)	Amount received (In Lacs)	Particulars
1	2	3	4	5
1	MMGSY(SC)	Lt.No-013 Dt-04.02.2021	479.44098	Certified that out of Rs. 479.44098 Lacs of grants-in-aid sanctioned during the years 2020-21 in favour of Executive Engineer R. W. D. Works Division, BAGAHA-1 a sum of Rs 265.97457 Lacs has been utilized for the purpose of MMGSY(SC) Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 213.46641 Lac remaining unutilized at the end of the period under report.
		TOTAL	479.44098	

2. Certified that I have satisfied myself that the conditions on which the grant-in-aid was sanctioned have been duly fulfilled, are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kinds of checks exercised:-


- Works has been supervised by Executive Engineer / Superintending Engineer.
- Periodic as inspection has been conducted by Executive Engineer / Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer / Executive Engineer.
- All other codal formalities have been observed.

3. Physical Progress achieved:-

- Construction of Road Works.
- Construction of CD Works.


Sr.DIV ACCOUNTS OFFICER

R.W.D. Works Division, BAGAHA-1


EXECUTIVE ENGINEER

R.W.D. Works Division, BAGAHA-1