

17/11/2017

अथ यथावत् यथा श्री

Schedule XLV Form No. 134.

अथ यथावत् यथा श्री DIVISION

अथ यथावत् यथा श्री SUB-DIVISION

Measurement Book

667

अथ यथावत् → PREM SHANKAR DIVEDI

1st on A/c Bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const. of road					
from Pheas - P Feser - Pachrukhi					
path to Doragani. M.M.G.S. (S.C.)					
Agency - Prem Shankar K.S. Duvadi.					
Agreement No. - 560/144554(51)/2022-					
Date of commencement - 12.06.20					
Date of completion - 11.03.21					

Date of measurements - 10.1.21					
① Dismantling P.C.C.					
$173.50 \text{ m} \times 1.54 \text{ m} \times 0.15 \text{ m} = 0.81 \text{ m}^3$					
② Dismantling Cement Mortar					
$2 \times 6.20 \text{ m}^3 \times 0.825 \text{ m} \times 3.00 \text{ m} = 30.69 \text{ m}^3$					
③ Removing H.P. (Gootagammali)					
$= 5.00 \text{ ml.}$					
④ Setting out pillars...					
⑤ Benchmark pillars - 1 Nos.					
⑥ Reference pillars - 3 Nos.					
⑦ Clearing & grubbing					
$2 \times 880.00 \text{ m} \times 3.50 \text{ m} = 0.62 \text{ H.}$					
⑧					
⑨					
⑩					
⑪					
⑫					
⑬					
⑭					
⑮					
⑯					
⑰					
⑱					
⑲					
⑳					
㉑					
㉒					
㉓					
㉔					
㉕					
㉖					
㉗					
㉘					
㉙					
㉚					
㉛					
㉜					
㉝					
㉞					
㉟					
㊱					
㊲					
㊳					
㊴					
㊵					
㊶					
㊷					
㊸					
㊹					
㊺					
㊻					
㊼					
㊽					
㊾					
㊿					

Continuation

Sch. XLV-Form No. 134

2

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1000 mm dia H.P.C.					3 m ³
Date of measurement					15.1.21
① Excavation in final					m ³
H.W.					
2x 6.450 m x 1.40 m x 1.50 m					27.090
1x 4.85 m x 1.53 m x 0.365 m					2.708
					29.798
					say 29.80 m ³
29.80 m ³ x 3					89.40 m ³
② Boulding PCC m ¹⁵ in formal.					m ³
2x 6.450 m x 1.40 m x 0.15 m					2.709
1x 4.931 m x 1.53 m x 0.25 m					1.886
					4.595
					say 4.60 m ³
4.60 m ³ x 3					13.80 m ³

③ Boulding PCC m ²⁰ in sub-str.					
2x 6.15 m x 0.825 m x 3.180 m					32.269
2x 6.15 m x 0.40 m x 0.60 m					2.952
less 2x 0.7857 x (1.23) ² x 0.662 m					1.478
					33.74 m ³
33.74 m ³ x 3					101.22 m ³

④ Boulding & laying 1000 mm dia					
N.P.3 H.P.					
3x 3x 2.50 m					22.50 m.
⑤ Boulding & laying 300 mm dia H.P.					
3x 4x 2.50 m					30.00 m.

Sharma
15.1.21
JB

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Date of measurement = 20.1.21					
① Bou cutting					
2x130 m x 0.375 m x 0.100 m =					9.75 m ³
2x225 m x 0.375 m x 0.100 ^{0.175} =					29.53
					39.28 m ³

② Const. of embankment by road cutting					
39.28 m ³ x $\frac{66}{100}$ =					23.57 m ³

③ Const. of embankment by
E/W calculation chart.

CH: Dist Fill Area Fill Vol.

0	—	2.602	—
50	50	4.670	181.800
100	50	7.245	297.880
150	50	6.757	350.050
200	50	6.992	343.730
250	50	6.738	343.250
300	50	6.992	343.250
350	50	7.542	363.350
400	50	7.543	377.130
425	m	7.662	190.060
			2790.500
less G.S.B	—	(C)	351.14
less W.B m gr-III	(F)		272.07
			2167.29 m ³

Continuation

Particulars	Details of actual measurement				Contents of area ^{m³}
	No.	L.	B.	D.	
(i) with 1000 m lead (-)					1078.47 m ³
(ii) with 1000 m lead (-)					1029.41
Bed level					59.41 m ³
(i) Const. of Subgrade.					
4.25 m x 7.276 m x 0.30 m					927.69 m ³
(i) with 1000 m lead					
$927.69 \text{ m}^3 \times \frac{30}{100} =$					278.31 m ³
(ii) with 100 m lead					
$927.69 \text{ m}^3 \times \frac{70}{100} =$					649.38
Shomni					
20.1.21					
JB					

Date of measurement - 25.1.21

(i) Porosity G.S.B. gr. I...

$2 \times 25 \text{ m} \times 4.05 \text{ m} \times 0.200 \text{ m} = 40.50$

$2 \times 25 \text{ m} \times 4.05 \text{ m} \times 0.200 \text{ m} = 40.50$

$2 \times 25 \text{ m} \times 4.05 \text{ m} \times 0.200 \text{ m} = 40.50$

$2 \times 25 \text{ m} \times 4.05 \text{ m} \times 0.200 \text{ m} = 40.50$

$2 \times 25 \text{ m} \times 4.05 \text{ m} \times 0.200 \text{ m} = 40.50$

$2 \times 25 \text{ m} \times 4.05 \text{ m} \times 0.200 \text{ m} = 40.50$

$2 \times 25 \text{ m} \times 4.05 \text{ m} \times 0.200 \text{ m} = 40.50$

$2 \times 25 \text{ m} \times 4.05 \text{ m} \times 0.200 \text{ m} = 40.50$

$1 \times 25 \text{ m} \times 4.05 \text{ m} \times 0.200 \text{ m} = 20.25$

344.25

~~Shomni~~
25.1.21
JB

Continuation

28/1/21
AFC

5
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Co. of area
	No.	L.	B.	D.	
Date of measurement				30.1.21	
① Providing w.B.M. for III					
2x25m x 3.75m x 0.075m =					14.06
2x25m x 3.75m x 0.075m =					14.06
2x25m x 3.75m x 0.075m =					14.06
2x25m x 3.75m x 0.075m =					14.06
2x25m x 3.75m x 0.075m =					14.06
2x25m x 3.75m x 0.075m =					14.06
2x25m x 3.75m x 0.075m =					14.06
2x25m x 3.75m x 0.075m =					14.06
1x25m x 3.75m x 0.075m =					7.03

119.51 m³

Sharma
30.1.21
JE

Ticked if checked

Sharma
24/4
JE

Continuation

material statement

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Hem	some	chips			metal
G.P.C.C					
13.80					
101.22					
115.02	59.45	104.90			
⑤ G.B. pr-I					
344.25	123.93			289.17	
⑥ W.B.M pr-III					
119.57		28.68		144.61	
	183.38	58		433.78	
	120				

$$Dc/W = 1078.47 m^2$$

$$1029.41$$

$$278.31$$

$$649.38$$

$$3035.57 m^2$$

① Shimmer

$$30.1.21$$

JE

Continuation

ABSTRACT OF COST

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Setting out pillars.					
(2) Benchmark pillars.					
1 Nos P-1					
@ 3928 = 64 each					₹ 3,929=00
(20) Reference pillars.					
3 Nos P-1					
@ 1776 = 13 each					₹ 5328=00
(2) Clearing & grubbing					
0.62 H.P-1					
@ 51133 = 76/Ha					₹ 31,703=00
(3) Box cutting					
39.28 m ³ P3					
@ 74 = 16/m ³					₹ 2913=00
(4) Const of embankment by road way cutting.					
23.57 m ³ P3					
@ 26 = 11/m ³					₹ 615=00
(5) Const. of embankment					
(i) by 1000 m lead					
1029.41 m ³ P4					
@ ₹ 174 = 94/m ³					₹ 180,085=00
(ii) by 100 m lead					
1078.47 m ³ P4					
@ 131 = 03/m ³					₹ 141,312=00

Continuation

365,885=00

Sch. XLV-Form No. 134 365885=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑥ Const. of sub-grade.					
① width 1000 m lead					
278.31 m ³ P-4					
②	176=58/m ² -2			49,144=00	
② width 100 m lead					
649.38 m ³ P-4					
③	141=17/m ² -2			91,673=00	
⑦ Paving G.B.B. m-I					
344.25 m ³ P-4					
④	2154=48/m ² -2			741,680=00	
⑧ Paving V.B. m-I					
119.51 m ³ P-5					
⑤	2862=18/m ² -2			342,059=00	
⑨ Dismantling PCC					
0.81 m ³ P-1					
⑥	484=74/m ² -2			393=00	
⑩ Dismantling cement mortar					
30.69 m ³ P-1					
⑦	231=77/m ² -2			7,113=00	
⑪ Removing H.P.					
5.00 m P-1					
⑧	236=34/m ² -2			1,182=00	
⑫ Paving Paving 300mm dia H.P.					
30.00 m P-2					
⑨	934=96/m ² -2			28,049=00	

Continuation

1627,178=00

Particulars H.P.C.	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13) 8/4 m excavation in furnel					
89.40 m ³ P.2					
@ 269=32/m ³ -2				24,077=00	
(14) Paving PCC m15 in furnel					
13.80 m ³ P.2					
@ 4499=130/m-2				62,090=00	
(15) Paving PCC m20 in Sub-str					
101.27 m ³ P.2					

@ 52-15=30/m-2				2,527,893=00	
(16) Paving 2 layers 1000 mm dia NR3 H.P.					
22.50 m P.2					
@ 3980=87/m-2				89,570=00	
				23,30,808=00	
4200/10 x 6000				2,33,081=00	
30.1.21					
JE 127. SST = R.				2,79,697=00	
447 1% Lateral (P)				23,308=00	
7000 = R.				26,33,813=00	
Less 10% 60/10 x 100				2,63,381=00	
				R.P. 23,70,432=00	

Continuation

CHC
2/2/21
AR