

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- Restoration of road from					
Haripur to Khapra-10.0					
Agency- DDPH-					
Authority- F.E. RWD Forbesganj					
Chargeable Head- 22.45 F.D.R					
Date of Entry-					
Work done-					
① Providing filling of local sand-					
do do do					
$27.00 \times \frac{7.5 + 6.0 + 5.0}{3} \times \frac{3 + 2.5 + 2.0}{3} = 416.25$					
② Providing labour for fitting 62MM to 75MM					
dia bamboo pile do do					
$2.00 \times 27.00 \times 3.00 \times 3.00 = 486.00$					
③ Providing labour for fitting & fixing 62MM					
to 75MM dia bamboo do do					
$2.00 \times 27.00 \times 3.00 = 162.00$					
④ Supplying of Ec. bag. Filling of local					
sand do do do					
$2.00 \times 27.00 \times \frac{1.6 + 1.5}{2} \times \frac{3.5 + 2.5 + 2}{3} = 223.20$					
⑤ supply and carriage of brick bats					
$27.00 \times 5.00 \times 0.20 = 27.00$					
⑥ supply laying and carriage of 1000MM					
H.P. do do					
$1.00 \times 3.00 \times 2.50$ Continuation $= 7.50$					

2
Sch. XLV-Form No. 134

Continuation

Abstract of cost

5

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Providing filling at local sand					
do					
116.25 m ³	Page - ①		Item - ①		
609.61 m ³	Page - ②		Item - ①		
290.58 m ³	Page - ③		Item - ①		
632.03 m ³	Page - ④		Item - ①		
1948.58					
② 627.77 m ³				1223	260200
② Providing labour for cutting 62mm					
1075mm dia bamboo					do
864M	Page - ②		Item - ②		
486M	Page - ④		Item - ②		
348M	Page - ⑤		Item - ②		
804M	Page - ⑥		Item - ②		
2532M					
③ 75.86M				1920	78200
③ Providing labour for fixing & fixing 62mm					
1075mm dia bamboo pile				do	do
162M	Page - ①		Item - ③		
288M	Page - ②		Item - ③		
126M	Page - ③		Item - ③		
102M	Page - ④		Item - ③		
978M					
④ 40.06 m				39	179200

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① supplying at 50 bag. Filling at					do
local sand			do		do
7882.31 each Page-(1)			item-(1)		
15764.62 each Page-(2)			item-(1)		
6397.02 each Page-(3)			item-(1)		
15892.34 each Page-(4)			item-(1)		
46436.29 each					
@ 37.35 each				1734395=00	
⑤ supply and carriage at bricks beds					
					do

27.00					
27.00 m ³	Page-(1)		item-(1)		
13.20 m ³	Page-(2)		item-(1)		
18.90 m ³	Page-(3)		item-(1)		
60.30 m ³	Page-(4)		item-(1)		
149.40 m ³					
@ 1870.43 m ³				279442=00	
⑥ supply and laying and carriage at					
1000MM dia 11.0			do		do
7.50M Page-(1)			item-(1)		
@ 5382.71 m				40370=00	
				3508724=00	
Add.	12% GST			421047=00	
				3929771=00	

Continuation