

कार्यपालक अभियंता का कार्यालय, ग्रामीण कार्य विभाग,
कार्य प्रमंडल बगहा-1

पत्रांक 365(अ)
39

बगहा-1 / दिनांक 15/02/2021.

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बगहा-1।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी
-सह-सचिव, नोडल पदाधिकारी,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय :- मुख्यमंत्री ग्राम संपर्क योजना (SC) अन्तर्गत चयनित पथों के लिए प्राप्त राशि का उपयोगिता प्रमाण-पत्र एवं अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि MMGSY(SC) योजना अन्तर्गत भुगतान हेतु अधियाचना विहित प्रपत्र में तैयार कर आवश्यक अग्रेतर कार्रवाई हेतु समर्पित किया जाता है। अधियाचना प्रपत्र के साथ उपयोगिता प्रमाण पत्र भी संलग्न है। साथ ही संवेदक का नाम प्राधिकार पत्र में जोड़ने की कृपा किया जाय।

अतः निवेदन है कि अधियाचित राशि विमुक्त करने की कृपा की जाय ताकि कराये गये कार्य का भुगतान किया जा सके।

- अनु०- 1. उपयोगिता प्रमाण-पत्र Form GFR 19A
2. अधियाचना पत्र

विश्वासभाजन

Bhu
15/2/2021

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बगहा-1

Rural Works Department
MMGSY (SC) Allotment Requisition Format
Name of Division :- Rural Works Department , Works Division Bagaha-1.

Sl No	Name of Road	Advertisement Service		Agreement Amount (INR Lakh)		Name of Contractor	Agreement No.	Agreement Date	Date of Completion	Work done for E/W, GSB/MSB/CD Work	Actual Date of Completion	MS & W/M done (sqm sq)	No of workers employed (per sq)	Material cost (per sq)	Wages cost (per sq)
		Length (m)	Amount of (INR Lakh)	Cost Work (INR Lakh)	Material Work (INR Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14		
1	Baitare Moha Path To Baitare sthan	1.790	168.810	141.91802	18.73671	Rajan Kumar	14SBD/2020-21	26.06.2020	25.06.2021	E/W Progress, CD Work Completed GSB 160cm Completed	-	76.15790	76.19350		
2	Keddi Tand Manraipur To Saramahi	1.435	132.060	112.63401	14.11408	Vikas Pathak	06SBD/2020-21	18.06.2020	17.06.2021	GSB & W/M Completed	-	47.21058	63.54646		
3	Panchgama To Bhodachaur	1.510	137.150	129.01957	12.54687	M/S Alok Enterprises	05SBD/2020-21	17.06.2020	16.06.2021	E/W Progress, 2 CD Work Completed, GSB 160cm Completed	-	22.32306	31.89294		
4	PMGSY Parga To Rupwalya	1.555	144.600	136.08113	18.07870	Rajan Kumar	16SBD/2020-21	26.06.2020	25.06.2021	E/W Complete, GSB & W/M complete	-	52.53006	75.04294		
5	PMGSY Madhane to Madhane (Baitwalya Madhane)	2.390	234.060	199.09954	21.22388	Rajan Kumar	15SBD/2020-21	26.06.2020	25.06.2021	E/W Progress, GSB Complete, Grade 2 Complete, Surface work PCC	-	100.34088	143.34412		
6	PMGSY Dandera To Dandera	1.820	184.530	175.75475	18.17611	Ravi Kumar Tiwari	20SBD/2020-21	30.06.2020	29.06.2021	E/W Progress, CD 2 no Complete, GSB in Progress	-	27.01884	27.04428		
7	PMGSY Chorghama to Mustabar Toll	0.595	59.184	51.10901	2.64742	Rajeev Kumar Singh	13SBD/2020-21	26.06.2020	25.03.2021	E/W progress, GSB Progress	-	10.92218	15.60511		
8	Manjaryia to Kauriya	1.250	120.500	117.70293	6.17100	Ravi Kumar Tiwari	21SBD/2020-21	30.06.2020	29.06.2021	E/W Progress, GSB & W/M Gr 3 Completed	-	27.57074	27.63469		
9	Parsauri To Sekh Tola Parsauri	0.840	72.060	68.13212	2.48994	Prayanka Singh	48SBD/2020-21	11.12.2020	10.09.2021	E/W Completed, GSB Completed, Grade 3	-	19.20207	19.23846		
10	NH Road To Parua Tola	0.885	66.450	58.29723	7.12103	Elbow Construction	39SBD/2020-21	18.09.2020	17.06.2021	E/W COMPLETED, GSB COMPLETED, Grade 3 in Progress	-	31.43435	31.59549		
11	Pachphodwa to Dhaurahi	1.690	156.000	149.09149	14.89561	M/S Hasmam Construction	35SBD/2020-21	16.06.2020	09.06.2021	E/W in Progress, GSB Complete, Gr 1 in Progress, CD Work in progress, PCC 500M Complete	-	0.00000	95.06002		
12	Bhadraya Deep Nanyan Mishra Kc Tola To bhatiya	0.795	68.779	64.99984	2.35378	Aditya Kumar Tiwari	31SBD/2020-21	14.09.2020	13.06.2021	Completed	06.02.2021	38.43155	63.83874	25.40719	work cost and wages #1
13	Lauriya Bagha Path to Bhatize Colony Tola Sakhya	0.790	63.080	55.02829	7.60854	Ajit Kumar Yadav	36SBD/2020-21	18.09.2020	17.06.2021	E/W in Progress GSB Completed, Gr-II in Progress		0.00000	24.49875	24.49875	work cost and wages #1
14	Tolpur to Islampur	1.670	143.700	128.36791	14.72277	New Blue Star Construction	59SBD/2020-21	14.01.2021	13.01.2022	GSB Completed, E/W & Grade 3 in Progress		0.00000	44.12212	44.12212	work cost and wages #1
15	Barna to Nanyka Tola	0.855	63.600	56.03368	6.50006	Prayanka Ranjan	34SBD/2020-21	14.09.2020	13.06.2021	E/W & GSB in Progress, Current Complete		0.00000	17.61845	17.61845	work cost and wages #1



16	PMGSY Naarwa to Borywa	1.600	16.5760	15.52818	18.22012	M/S New Bihar Construction	08SRID/2020-21	20.06.2020	19.06.2021	E/w in Progress GSB 1400M Complete, WWD in Progress, CTD Complete	-	0.00000	91.59446		
17	Fulwaria To Boring Toha Fulwaria	0.670	57.0900	50.13486	6.56072	M/S Han On Construction	31SRID/2020-21	11.09.2020	10.06.2021	E/w in Progress CTD Work in Progress GSB Completed	-	2.586178	25.87425		
18	PMGSY Singad To Bhadachaur	1.480	134.7000	119.38281	14.11566	Musina Kumar Jaiswal	54SRID/2020-21	14.01.2021	13.01.2022	E/w in Progress CTD Work in Progress GSB in Progress	-	0.00000	47.02150	47.02150	work was not started

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

26

27

28

29

30

31

32

33

34

35

36

37

38

39

40

41

42

43

44

45

46

47

48

49

50

51

52

53

54

55

56

57

58

59

60

61

62

63

64

65

66

67

68

69

70

71

72

73

74

75

76

77

78

79

80

81

82

83

84

85

86

87

88

89

90

91

92

93

94

95

96

97

98

99

100

101

102

103

104

105

106

107

108

109

110

111

112

113

114

115

116

117

118

119

120

121

122

123

124

125

126

127

128

129

130

131

132

133

134

135

136

137

138

139

140

141

142

143

144

145

146

147

148

149

150

151

152

153

154

155

156

157

158

159

160

161

162

163

164

165

166

167

168

169

170

171

172

173

174

175

176

177

178

179

180

181

182

183

184

185

186

187

188

189

190

191

192

193

194

195

196

197

198

199

200

201

202

203

204

205

206

207

208

209

210

211

212

213

214

215

216

217

218

219

220

221

222

223

224

225

226

227

228

229

230

231

232

233

234

235

236

237

238

239

240

241

242

243

244

245

246

247

248

249

250

251

252

253

254

255

256

257

258

259

260

261

262

263

264

265

266

267

268

269

270

271

272

273

274

275

276

277

278

279

280

281

282

283

284

285

286

287

288

289

290

291

292

293

294

295

296

***FORM GFR 19-A**
(See Government of India's decision (I) below rule- 150)
Form of Utilization certificate up to the month of February 2021
PIU:- E.E RWD(W)DIV-BAGAHA-1

SL.NO.	Name of Schemes	Sanction No.& Amount	Date with (In Lacs)	Amount received (In Lacs)	Particulars
1	2	3		4	5
1	MMGSY(SC)	Lt.No-013 Dt-04.02.2021		479.44098	Certified that out of Rs. 479.44098 Lacs of grants-in-aid sanctioned during the years 2020-21 in favour of Executive Engineer R. W. D. Works Division, BAGAHA-1 a sum of Rs 479.11159 Lacs has been utilized for the purpose of MMGSY(SC) Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 0.32939 Lac remaining unutilized at the end of the period under report.
		TOTAL		479.44098	

2. Certified that I have satisfied myself that the conditions on which the grant-in-aid was sanctioned have been duly fulfilled, are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kinds of checks exercised:-

- Works has been supervised by Executive Engineer / Superintending Engineer.
- Periodic as inspection has been conducted by Executive Engineer / Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer / Executive Engineer.
- All other codal formalities have been observed.

3. Physical Progress achieved:-

- Construction of Road Works.
- Construction of CD Works.


Sr.DIV ACCOUNTS OFFICER

R.W.D. Works Division, BAGAHA-1


EXECUTIVE ENGINEER

R.W.D. Works Division, BAGAHA-1

Name of Agency: - Munna Kumar Jaiswal, AT- Mirza Tola, Bagaha,

West Chaparan

Name of Work: - Construction of Road PMGSY Singad To Bhedachaur
Under MMGSY (SC)

Agreement no.: - 5438D 20-21

Rate approved by ... C.E-03, RWD, Bihar Patna.

Letter No. 9828 enc.

Date 11.12.2020

Agreement value

:- ₹ 133,49,847 = Rs. One crore Thirtieth Three
lakh forty nine thousand Eight hundred forty
seven only.

Date of work order

:- ~~14.01.2020~~ 14.01.2021
At

Time of Completion

:- 13.01.2022

Performance Security

:-

Additional Performance Guarantee

:-

5,01,000 = Rs. five lakh One thousand only

Security Deduct from bill

:- 8%.

No of Items

:- 43.

Rate

:- 05.26% Below.

Attested
Blue
15/12/2021
Executive Engineer
R.W.D. Works Div., Bagaha-1

Blue
14/11/2021
Executive Engineer
R.W.D. (W) Division
R.W.D. Bagaha-1



बिहार BIHAR

क्रमांक १०६६ दिनांक २३/११/२० दिनांक १०००
 मुन्ना कुमार मधुसूदन झा वगैरे सा. निवासी १०१
 ओ. १०१५ रा. Standard Form Agreement

AH 695539

Agreement

This agreement made the 14th Day of January 2021
 Between Executive Engineer RWD (W) Division Bagaha-1 [name and address of Employer]
 (Hereinafter called "the Employer" of the one part, and Munna Kumar Jaiswal
 Mirza Tola, Bagaha, West Champaran

[Name and address of Contractor (hereinafter called "the Contractor" of the other part).
 Whereas the Employer is desirous that the Contractor execute Const. of road from P.M. 43y
 Singad to Bhera chaur under P.M. 43y (sc)

[Name and identification number of Contract] (Hereinafter called "the Works") and Employer has accepted the Bid
 by the Contractor for the execution and completion of such Works and the remedying of nay defects
 therein at a cost of Rupees 1334984.7=13,34,984.70 One crore Thirteen lakh forty nine thousand Seven

NOW THIS AGREEMENT WITNESSETH as follows:

1. In this Agreement, words and expression shall have the same meanings as are respectively assigned to them in the Conditions of Contract hereinafter referred to, and they shall be deemed to form and be read and construed as part of this Agreement.
2. In consideration of the payments to be made by the employer to the Contractor as hereinafter Mentioned the Contractor hereby covenants with the Employer to execute and complete the Works and remedy and defects therein in conformity in all aspects with the provisions of the Contract.
3. The Employer hereby covenants to pay the Contractor in consideration of the execution and completion of the Works and the remedying of the defects wherein the Contract Price of such other sum as may become payable under the provisions of the Contract at the time and in the manner prescribed by the Contract.

Executive Engineer
 R.W.D. Works Div., Bagaha

Executive Engineer
 R.W.D. (W) Division
 Bagaha-1

मुन्ना कुमार मधुसूदन झा