

(10)
Const of Rd. from MIM GSY Bhogtha Canal Rd.
Genda Bigha undas MIM GSY

Schedule XLV-Form No. 134

EEE Road Coy div. Tehanabad DIVISION

A.E. Road Coy Huleshpur. SUB-DIVISION

MEASUREMENT BOOK

2628

S.P.O. Narenda panchayat

Sch. XLV—Form No. 134

E. E. Roy (w/ Dr. Johnson) DIVISION

A. E. Roy (w/ H. Johnson) SUB-DIVISION

Measurement Book

No. 2628

Name of Officer _____

Date of first entry _____

Date of last entry _____

EXCISE DIVISION
FEDERAL BUREAU OF INVESTIGATION
U. S. DEPARTMENT OF JUSTICE

प्रमाणित किया जाता है कि इस माप प्रयोग
 में प्रयोग किया गया है, कुल 100 लीटर प्लेन
 की मात्रा प्रयोग की गई, सहायक प्रमाणित
 कार्य अर्थात् प्रमाणित, प्रमाणित को प्रमाणित
 किया जाता है

Schedule PLV-Form No. 134

NOTES

REFERENCE TO P. W. D. CODE, PART VII
 Para 39 & 61
 Executive Engineer
 W. D. (W) Division
 Jehanabad

- In recording detailed measurements the following general instructions should be observed :-
- (a) Subject to such subsidiary orders as may be laid down by the local Government detailed measurements should be recorded only by Executive or Assistant Engineers or by Executive subordinates in-charges of work to whom measurement books have been supplied by the Executive Engineer for the purpose.
 - (b) All measurements should be bear taken down in a measurement book Form 23, issued for the purpose, no where else.
 - (c) Each set of measurement should commence with entries starting-
 - (i) In the case fo bills for work done :-
 - (a) Full name of work as given in estimate
 - (b) Situation of work (c) Name of contractor,
 - (d) Number and date of his agreement and
 - (e) Date of measurement
 - (i) "Stock", (ii) "Purchase" for direct issue to (here enter full name of work as given in estimate)
 - (ii) "Purchase" for (here enter full name of work as given in estimate) issued to contractor on and
 - (d) Date of measurements and should end with the Paid initials of the officer marking the measurement, see also paragraph 24, A suitable abstract should than

be prepared which / should collect in the case of measurement for work done, the total quantities of each distinct item of work relating to each sanctioned sub-head.

- (d) As all payments for work supplies are based on the quantities recorded in the measurement books it is incombent upon the person taking the measurement to record the quantities clearly and accurately. If the measurements are taken in connection with a running contract account on which work has been previously measured he is further responsible (1) that reference to the last set of measurements is recorded and (2) that if the entire job or contract has been completed the fact is recorded prominently just above his initials.
- (e) Entries should be record continuously in the measurement book No blank pages may be left and no page be turn out. Any page left in adveltenly must be cancelled by diagonal nes. T.l.e cancellation being attested. See also paragraph or the Public Work Department Code.
- (f) No entry may be erased, of a mistake is made it shold be correct (and dated) by the responsible officer in the manner prescribed in paragraph 335 of the Public Works Department Code. When any measurements are cancelled, the cancellation, must be supported by the dated initials of the officer ordering the cancellation or by reference to his orders initialled by the officer who made the measurements in either case the reason for cancellation should be provided with an index which should be kept up to date.

3rd & final Bill

24

Beh. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
Name of work: → construction of Road from M. N. S. B. K. U. - Canal Road to Chenda Bigla under M. N. S. U.					
Name of contractor: → Sri Chandra Kumar, Vill → Gadhwa, P. O - Ginch P. S → G. L. S. Dist. Jalandhar.					
Agreement No: → 05/9BD-119-20.					
Date of start of work: → 13/12/19.					
Date of completion of work: → 12/09/20.					
Date of actual completion: → 09/08/20.					
Date of entry: → 08/02/2021.					

Further measurement Nil only, previous abstract has been forwarded.

CR

08/02/21

2.5

Abstract of cost

Date of abstract: → 08/02/21.

Item no 1000's fixing work

(1/1) Band work - 09-06

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
V.T.M.B, P. NO! - M.					
			1. NOS		
@ Rs 3638.26/NOS —					Rs - 3638.26
Item no	proof & fixing work				
(2/2)	Bench-mark pillars				
	— do — do —				
V.T.M.B, P. NO! - 11					
			2 NOS,		
@ Rs 1657.46/NOS —					Rs 3315.20
Item no	clearing and				
(3/3)	grabbing Road				
	— do — do —				
V.T.M.B P. NO! - 01.					
			0.24 Hec.		
@ Rs 49524.68/Hec —					Rs 11886.00
Item no	Construction of				
(4/4)	embankment — do —				
	— do — —				
V.T.M.B, P. NO! - 02					
			29.69 m ³		
@ Rs 175.1 /m ³ —					Rs 5199.00
Item no	compaction of subgrade				
(5/5)	and earthen shoulder				
	— do — do —				

Continuation

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
V. T.M.B, P. NO:- 11				
				167.50 m ³
@ Rs 223.91/m ³ —				Rs 37354.20
Item NO				
(6/6)				Angular sub base
				by well graded material
				— do — do —
V. T.M.B, P. NO:- 03,				
				146.25 m ³
P. NO - 09,				6.075 m ³
				<u>Total = 152.32 m³</u>
				retained = 151.50 m ³

@ Rs 1773.57/m³ — Rs 2,68,636.20

Item NO				
(7/7)				prov. laying sand
				spreading WBM, 9m
				— do — do —
V. T.M.B, P. NO - 06,				
				108.69 m ³
P. NO - 09,				3.04 m ³
				<u>Total = 112.73 m³</u>

@ Rs 2357.00/m³ — Rs 265705.00

Item NO				
(8/8)				Cement concrete
				coverey do - do

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
V. T. M. B. P. NO - 10,					
					291.20 m ³
@ Rs 5221.82/m ³					Rs 12271.50 =
Item no					
(9/9) Laying Barce 10km					
					- do - do -
V. T. M. B. P. NO - 10,					
					200 m ²
@ Rs 452.33/m ²					Rs - 90466 =
Item no					
(10/10) ordinary kilometer					
					1km - do - do -

V. T. M. B. P. NO! - 11,					
					02 NOS,
@ Rs 1965.33/ No1					Rs. 3931 = 00
Item no					
(11/11) Kilometer 1km					
					- do - do -
V. T. M. B. P. NO! - 12,					
					1 NOS,
@ Rs 521.39/ Nos					Rs 521 = 00
Item no					
(12/12) prov ⁿ & fixing of					
					resro relative order
					mandatory sign do - do

Particulars	Details of actual measurement			Contents of area
	No	L	B	
V.T.M.B.P. NO - 121				
RA. 3548.35/m ² - RS 7097=00				
Item no				
(113/13) Prov ⁿ 's fixing of				
2000 - reflective				
cautionary, mandatories sign				
Board - do - do -				
V.T.M.B.P. NO - 121				
04 nos,				
@ RA 3648.21/m ² - RA 14595=00				
Item no				
Prov ⁿ 's fixing of				
(14/14) 2000 - reflective				
cautionary - do - do -				
V.T.M.B.P. NO - 121				
06 nos,				
06 nos, @ RA 5259.9/m ² RA 31559=00				
Item no				
(15/15) Road Marking with				
MSA Thermoplastic				
compound - do - do -				
V.T.M.B.P. NO - 121				
80.00 m ²				
@ RA 766.53/m ² - RA 61322=00				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item no (16/16)	Prov ⁿ 15 Nos				
	Stamps - do - do				
	V.T.M.B. P.No.				
	NIL				
Item no (17/12)	Prov ⁿ 15 Nos				
	Stamps to control.				
	the Stamps - do - do				
	V.T.M.B. - P.No - 13.				
					22.500 m ²
	@ Rs 735.75/m ²				Rs 16554=00

Item no (18/18)	Direction and place				
	Identification size				
	work size upto 0.9 sqm				
	size boards - do - do -				
	V.T.M.B. P.No - 13.				
					@ 2 Nos.
	@ Rs 3063.21 / Nos				Rs 6126=00.

Item no (19/12)	Prov ⁿ & J. V. Stamp				
	M.M.G. 14 Sign Board				
	- do - do -				
	V.T.M.B. P.No - 13.				
					3 Nos
	@ Rs 9075.17 / Nos				Rs 27225=00.

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
Item No (20/20)	Girth work in concrete for foundation for				
	M.P.C. ds - ds				
	V.T.M.B, P.No - 02,				
	13.45 m ³				
	@ Rs 285.17/m ³ — Rs 3835=00				
	P.No - 06,				
	2.2 m ³				
	@ Rs 285.17/m ³ — Rs 630=00				
Item No (21/21)	Prov ⁿ M.S.P.C.C				
	as leveling course				
	— ds — ds —				
	V.T.M.B, P.No - 02,				
	1.34 m ³				
	P.No - 03,				
	1.50 m ³				
	Total = 2.84 m ³				
	@ Rs 4393.18/m ³ — Rs 12477=00				
Item No (22/22)	Brick - masonry work - C.M (1:4)				
	In hand wall complete —				
	— ds — ds —				
	V.T.M.B, P.No - 03,				
	10.418 m ³				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
P. No - 04			3.460 m ²		
			Total = 13.876 m ³		
			restorted = 13.869 m ³		
@ Rs 5694.12 / m ³					Rs - 78972 = 00
Item no					
(23/23)			10mm R.C.C		
			for culverts		
			- do - do -		
V. T. M. B. P. No - 07,					
			7.50 m		
@ Rs 1215.73 / m					Rs - 9118 = 00
Item no					
(24/24)			11:4, 15 mm thick		
			- do - do -		
V. T. M. B. P. No - 07,					
			36.56 m ²		
@ Rs 151.16 / m ²					Rs - 5526 = 00
Item no					
(25/25)			1.5 mm cement		
			burnt - do - do -		
V. T. M. B. P. No - 14,					
			8.16 m ²		
@ Rs - 45.96 / m ²					Rs 375 = 00
			Total = 22,37,752 = 00		

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
Add 1% labour cost = Rs -				22377 = 00
Add 12% Cr. S T —————				Rs = 2,68,530 24
				<u>—————</u>
				Total Rs = 25,28,659 20
Less 10% ds per agg = (-)				252866 = 00
				<u>—————</u>
				Total Rs = 22,75,793 20
Previous payment =				20,67,113 = 00
				<u>—————</u>
				TRM BILL = 208,680 = 00.
				<u>—————</u>
				(2) 08.02.21

DAO
C.A.P.
17.2.2021

02/02/2021