

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work: -	SD7 Ramcharan Thakur to				
	Mohanpur Purvi Yadav Tola				
Agency: -	Raghuvendra Kumar				
	Kankarbagh, Patna-20				
App. No: -	85 SBD/2019-20				
App. Value: -	₹ 8571956 = 00				
Date of Start: -	13.12.2019				
Date of Completion: -	12.12.2020				
Date of Actual Completion: -	22.01.2021				
Date of Measurement: -	22.01.2021				
	Work done				

① Providing and Laying WBM Gr-III				
Consolidation in road.				
PCC portion				
$1 \times 30.0 \text{ M} \times 3.75 \text{ M} \times 0.075 \text{ M} = 8.44 \text{ M}^3$				
$1 \times 15.0 \text{ M} \times 3.75 \text{ M} \times 0.075 \text{ M} = 4.22 \text{ M}^3$				
12.66 M ³				
② Providing and Laying PCC RT30				
in rigid pavement.				
$1 \times 30.0 \text{ M} \times 3.75 \text{ M} \times 0.160 \text{ M} = 18.00 \text{ M}^3$				
$1 \times 15.0 \text{ M} \times 3.75 \text{ M} \times 0.160 \text{ M} = 9.00 \text{ M}^3$				
27.00 M ³				
③ Providing and Laying Primer Coat				
over WBM Surface				
From main road side				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B. D.	
			BF R 73	49833 =
Add Labour cess @ 1%			+ R 73	498 =
GST @ 12%			+ R 88	1980 =
			R 830	5311 =
Less 10% as per Agreement			R 830	531 =
			R 74	74780 =
Less previous payment vide TMB P(2)			R 586	1335 =
Work has been completed as per Specification				R 1613445 =
CS			Sum	8191
			22.01.2021	22.1.2021
			JE	A.E.