

3rd & final Bill
31

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road - NH-82 to Majhave					
Chaurasia Tola					
Agency - Smt. Divya Bharti					
Agreement - 59 MMGISY / SBD / 2020-21					
Date of Commencement - 27.05.2020					
Actual Date of completion - 4.12.2020					
Measurement					
Nil					
Arinalh 11/12/2020 J-E					

ABSTRACT OF COST				
1) Const of reference & working benchmark — do — as per specat				
Qty vide TMB, P = 25				
0.462 km @ Rs = 6228.88/km — Rs = 2878.00				
2) Const of reference Pillars / Bujies as per specification — do —				
Qty vide TMB, P = 25				
0.462 km @ Rs = 1528.33/km — Rs = 706.00				
3) Clearing and grubbing and land				
Qty vide TMB, P = 25				
0.287 Hect @ Rs = 94977.70/Hect — Rs = 27259.00				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No. *	L.	B.	D.	
13) Road marking with 10 HA-C					
with glass beads — do —					
Qty	Vide	TMB	P = 28		
136.00 m ² @ Rs = 1639.00/m ² — Rs =					233684.00
					255
14) Providing & laying of RCC pipe					
duct 300 mm dia — do —					
Qty	Vide	TMB	P = 28		
15.00 Rmt @ Rs = 1446.93/Rmt — Rs =					21699.00
				Total	Rs = 3581923.00
Add - 12% C.S.T — Rs =					429831.00
- 1% LC — Rs =					35819.00

Rs = 4047573.00

Less Previous Bill, TMB, P = 9 Rs = (-) 1659040.00

Rs = 2388533.00

Less Previous 2nd Bill, TMB, P = 30 Rs = (-) 1671973.00

Net Payable Amount — Rs = 716560.00

(Rs - Seven Lakh Sixteen

thousand five hundred sixty)

Arinash

12/2/2021

J.E

Continuation