

3rd & 4th 6.11

19

Sch. XLV - Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of work: Cons. of road from
Rani to LSGA under mmlosy
(SL)

Agency:- Chandan Kumar

App No:- 132/mmlosy/SGD/2020-21

Date of start:- 02/09/20

Date of completion:- 01/09/21

Actual date of completion:-

:- 18/09/21

Abstract of cost

① Setting out pillars:-

(i) Bench mark pillars:-

0.277 km (vide TMBP-II)

@ RS- 3487.91/km = 961.00/-

(ii) Reference pillars:-

0.277 km (vide TMBP-II)

@ RS- 1613.64/km = RS- 447.00/-

② Excavation for roadway in soil
using manual means:-

51.00 m³ (vide TMBP-II)

@ RS- 130.83/m³ = RS- 6672.00/-

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(iii) Gaceras Circular					
1.00 Nos (vide TMBP-15)					
@RS- 4375.52/each=RS- 4376.00/-					
(iv) Hectometer post.					
1.00 Nos (vide TMBP-15)					
@RS- 5111.10/each=RS- 5111.00/-					
(v)					
⑦ 600mm x 450 mm rectangular.					
1.00 Nos (vide TMBP-15)					
@RS- 4328.70/each=RS- 4329.00/-					
⑧ PGL of hot applied thermoplastic compounds 2.50mm thick including ---					
55.40 m ² (vide TMBP-15)					
@RS- 721.85/each=RS- 39990.00/-					
Total: RS- 1965919.00/-					
Add GST @ 12% :- (+) RS- 235910.00/-					
Add LC @ 1% :- (+) RS- 19659.00/-					
Add S. fee @ 10% of material cost, (vide TMBP-16) RS- 24680.00/-					
Total: RS- 2246168.00/-					
Less 0.05% as Agt. :- RS- 1123.00/-					
RS- 2245045.00/-					
Deduct previous paid: (-) RS- 1631532.00/-					
Continuation :- RS- 613513.00/-					


 22-02-021
 JE