

NMGSY

Schedule XLV-Form No. 134

Pmbsy Road to Haradator

Agreement no - 23/SAD/20-21.

Agreement value -

DIVISION

Agreement date - 26/6/2020.

SUB-DIVISION

MEASUREMENT BOOK

NHV KIRMAN

522
26/6/20

IST on A/c bill

Abstract of cost

(1/1) (i) Pls & fixing of

Working benchmark

Pillar —

3.00 Nos Q.V. T.M B P - (2)

@Rs. 4250.31/each — Rs. 4250.00

(ii) Pls & fixing of

Working Reference

Pillar —

3.00 Nos Q.V. T.M B P - (2)

@Rs. 1937.78/each — Rs. 5813.00

C.O.Rs. 10063.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.f. Rs.	10063.00
(2/2) clearing and grubbing					
road land —					
0.67 Hect. O.V.T.M.B.P. - ①					
@ Rs. 51133.76/Hect - Ps.					34260.00
(3/3) Excavation for road					
way in soil —					
33.75 m ² O.V.T.M.B.P. - ⑤					
@ Rs. 74.16/m ² — Ps.					2503.00
(4/4) construction of					
embankment with					
material obtained					
from road way cutting —					
20.25 m ² O.V.T.M.B.P. - ⑤					
@ Rs. 26.11/m ² — Ps.					529.00
(5/5) construction of					
embankment with					
material lead 100m —					
293.59 m ² O.V.T.M.B.P. - ④					
@ Rs. 131.03/m ² — Ps.					38469.00
(6/6) construction of					
embankment with					
material lead 1000m —					
1013.58 m ² O.V.T.M.B.P. - ⑤					
@ Rs. 174.94/m ² — Ps.					177316.00
(7/7) construction of subgrade					
and earthen shoulder —					


Continuation c. o. Rs. 263140.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.P.S.		263140.00
1091.40 m ³	Q.V.T.M.B.P. - (5)				
@ RS. 176.58/m ³				RS.	192719.00
(8) construction of					
WSB with stone					
metal —					
441.31 m ³	Q.V.T.M.B.P. - (6)				
@ RS. 2744.35/m ³				RS.	121109.00
(9) Placing, spreading					
and compacting					
WBM Gr-III —					
253.13 m ³	Q.V.T.M.B.P. - (7)				
@ RS. 3344.57/m ³				RS.	84661.00
(10/16) Placing & fixing of					
typical masonry masonry					
sign board —					
2.00 Nos	Q.V.T.M.B.P. - (1)				
@ RS. 9378.36/ea				RS.	18757.00
(11/23) E.W. in excavation					
for foundation —					
31.32 m ³	Q.V.T.M.B.P. - (2)				
@ RS. 269.32/m ³				RS.	8435.00
(12/24) Placing PCC M15 in open					
foundation —					
2.70 m ³	Q.V.T.M.B.P. - (2)				
3.00 m ³	" " P - (3)				
5.70 m ³	@ RS. 5313.85/m ³			RS.	30289.00
				C.O. RS.	2571060.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.f.P.S.	2571060.00
(13/25) Plv RCC M20 in					
Sub structure —					
16.52 m ³ @ V.T.M.B.P. - (2)					
10.20 m ³ " " P - (3)					
26.72 m ³					
@ R.S. 6070.48/m ³ — R.S.					162203.00
(14/26) Plv RCC house pipe					
N.P.S. (1 x 600 mm Ø) —					
15.00 m @ V.T.M.B.P. - (3)					
@ R.S. 1073.33/m ³ — R.S.					16100.00
					R.S. 2749363.00
Add (12). (S.T. (F) R.S.					329924.00

Add 14. b. Coss (F) R.S.	27494.00
R.S.	3106781.00


 13/02/2021
 J.E.
 15.2.21

Material Statement

1) Earth = 2398.57 m ³	@ 23.78/m ³
2) Agg. Size :-	
(i) 53mm - 9.5mm = 264.79 m ³	@ 516.42/m ³
(ii) 9.5mm - 2.36mm = 105.91 m ³	@ 411.33/m ³
(iii) 2.36mm below = 158.87 m ³	@ 185.94/m ³
(iv) 53mm - 2.36mm = 306.29 m ³	@ 458.22/m ³
(v) 11.2 mm = 60.75 m ³	@ 345.52/m ³

Continuation