

कार्यपालक अभियंता का कार्यालय, ग्रामीण कार्य विभाग,
कार्य प्रमंडल बगहा-1

पत्रांक 434 3130 बगहा-1 / दिनांक 25/02/2021

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बगहा-1।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी
—सह-सचिव, नोडल पदाधिकारी,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय :- मुख्यमंत्री ग्राम सम्पर्क योजना (SC) अन्तर्गत चयनित पथों के लिए प्राप्त राशि का उपयोगिता प्रमाण-पत्र एवं अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि MMGSY(SC) योजना अन्तर्गत भुगतान हेतु अधियाचना विहित प्रपत्र में तैयार कर आवश्यक अग्रेतर कार्रवाई हेतु समर्पित किया जाता है। अधियाचना प्रपत्र के साथ उपयोगिता प्रमाण पत्र भी संलग्न है। साथ ही संवेदक का नाम प्राधिकार पत्र में जोड़ने की कृपा किया जाय।

अतः निवेदन है कि अधियाचित राशि विमुक्त करने की कृपा की जाय ताकि कराये गये कार्य का भुगतान किया जा सके।

- अनु०— 1. उपयोगिता प्रमाण-पत्र Form GFR 19A
2. अधियाचना पत्र

विश्वासभाजन

[Signature]
25/2/2021

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बगहा-1

Rural Works Department
MMGSY (SC) Allotment Requisition Format

Name of Division :- Rural Works Department , Works Division Bagaha-I.

Sl. No.	Name of Road	Administrative Sanction		Agreement Amount (in Lakh)		Name of Contractor	Agreement No.	Agreement Date	Date of Completion	गुट की तरह (E.W. GSB Pcc)	Actual Date of Completion	MIS में अनुमति प्राप्त हुए राशि (लाख में)	मिस में अनुमति प्राप्त हुए राशि (लाख में)	अतिरिक्त राशि (लाख में)	अतिरिक्त राशि (लाख में)
		Length (in Km)	Amount of (in Lakh)	Cost Work (in Lakh)	Main Work (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Barratee Mukh Path To Barratee Shihan	1.790	168.810	141.91802	18.76671	Rajan Kumar	14SHD/2020-21	26.06.2020	25.06.2021	E/W Progress, CD Work Completed, GSB 1600m Completed	-	76.15750	76.19250		
2	Keddi Tand Marzadpur To Semrahi	1.435	132.060	112.63401	14.11408	Vikas Pathak	06SBD/2020-21	18.06.2020	17.06.2021	GSB & WBM Completed	-	47.31058	63.54646		
3	Panchgawa To Bhedachaur	1.510	137.150	129.01557	12.54687	M/S Alok Enterprises	05SBD/2020-21	17.06.2020	16.06.2021	E/W Progress, 2 CD Work Completed, GSB 760m Completed	-	22.32506	31.89294		
4	PMGSY Pipra To Rupwalia	1.555	144.600	136.08113	18.07870	Rajan Kumar	16SBD/2020-21	26.06.2020	25.06.2021	E/W Complete, GSB, Grade 3 & CD Complete, WBM complete	-	52.53006	105.68753		
5	PMGSY Madhnee To Madhnee (Barthwalia Madhnee)	2.390	234.000	199.09954	21.22388	Rajan Kumar	15SBD/2020-21	26.06.2020	25.06.2021	E/W Progress, GSB Complete, Grade 3 Complete, Surface 600m PCC	-	100.34088	143.34412		
6	PMGSY Dardare To Devtaha	1.820	184.530	175.75475	18.17611	Ravi Kumar Tiwari	20SBD/2020-21	30.06.2020	29.06.2021	E/W Progress, CD 2 no Complete, GSB in Progress	-	27.01884	27.04428		
7	PMGSY Chargarwa To Mushahar Tola	0.595	59.184	51.10901	2.64742	Rajeev Kumar Singh	13SBD/2020-21	26.06.2020	25.03.2021	E/W progress, GSB Progress	-	10.92218	15.60311		
8	Matrianya to Katiya	1.250	120.500	117.70293	6.17300	Ravi Kumar Tiwari	21SBD/2020-21	30.06.2020	29.06.2021	E/W Progress, GSB & WBM Gr 3 Completed	-	27.57674	27.63469		
9	Parsauni To Sekh Tola Parsauni	0.840	72.060	68.13212	2.48994	Priyanka Singh	48SBD/2020-21	11.12.2020	10.09.2021	E/W Completed, GSB Completed, Grade 3 Completed	-	19.20207	19.23846		
10	NRI Road To Parua Tola	0.885	66.450	58.29723	7.12103	Elite Construction	35SBD/2020-21	18.09.2020	17.06.2021	E/W COMPLETED, GSB COMPLETED, Grade 3 in Progress	-	31.43435	31.59549		
11	Pachphodiwa To Dhurauli	1.690	156.000	149.09149	14.89541	M/S Hanuman Construction	3SBD/2020-21	10.06.2020	09.06.2021	E/W in Progress, GSB Completed, Gr3 In Progress, CD Work in progress, PCC 500M Complete	-	0.00000	95.06002		
12	Bharthia Deep Narayan Mishra Ke tola To bathiya	0.795	68.739	64.99984	2.35578	Aditya Kumar Tiwari	33SBD/2020-21	14.09.2020	13.06.2021	GSB Completed, WBM GR 3 600M, PCC 580M	-	38.43155	38.43155		
13	Launiya Bagha Path to Bifurze Colony 1st/2 Sikiya	0.790	63.080	55.02829	7.60854	Ajit Kumar Yadav	36SBD/2020-21	18.09.2020	17.06.2021			0.00000	24.49875		
14	Telpur to Islampur	1.670	143.700	128.36791	14.72277	New Blue Star Construction	53SBD/2020-21	14.01.2021	13.01.2022	GSB Completed, E/W & Grade 3 in Progress		0.00000	44.12212		
15	Barwa to Nawka Tola	0.855	63.690	56.03368	6.90006	Priyanka Ranjan	34SBD/2020-21	14.09.2020	13.06.2021	E/W & GSB in Progress, Culvert Complete		0.00000	17.68943		
16	PMGSY Singad To Bhedachaur	1.480	134.700	119.58281	14.11566	Munna Kumar Jaiswal	54SBD/2020-21	14.01.21	13.01.22	E/W & GSB in Progress, CD Work in progress		0.00000	47.02150		

25/7/2021

PMGSY Naurwa to Briywa	1 600	163 760	153.52818	18 22012	M/S New Bihar Construction	08SHD/2020-21	20.06.2020	19.06.2021	E/w in Progress GSB 1460M Complete, WBM in Progress, CD Complete	-	0.00000	91.59466		
18 Bethani Semrahi To Narkatiya	2.275	221.580	188.92920	22.02783	M/s A.B. Buildicon	17SHD/2020-21	26.06.20	25.06.21	E/w in Progress CD Complete, GSB 650 M Completed	-	0.00000	49.62130	49.62130	काम पूरा कर रोकवट है।
19 Barharwa To Gouti tola	1.540	143.600	135.63180	16.61888	M/s Man Vaishnavi Construction	07SHD/2020-21	20.06.20	19.06.21	E/w in Progress CD Complete, GSB Completed	-	0.00000	68.73344	68.73344	काम पूरा कर रोकवट है।
20 Fulwariya To Boring Tola Fulwariya	0.670	57.090	50.13486	6.56673	M/S Hari Om Construction	31SHD/2020-21	11.09.2020	10.06.2021	E/w in Progress CD Work in Progress GSB Completed	-	25.86178	25.87425		

- अधिकांश पूर्ण प्रगति के अनुरूप किये गये कार्यों के लिए किया जा रहा है जिसकी प्रगति माही पुल में कि जा चुकी है। इन कार्य में NQM, SQM की कोई प्रतिफल टिप्पणी नहीं है।
- मुगलान प्रगति प्राप्त होने पर 05 दिनों के अंदर विपरीत का मुगलान का उपयोगिता प्रमाण पत्र समर्पित कर दिया जाएगा।
- कार्य स्थल पर नागरिक सुचना पट एवं स्थल प्रयोगशाला स्थापित किया गया है।
- प्रवर्त QM-1 एवं उपयोगिता प्रमाण पत्र (19A) सलग्न है।
- एच निर्माण के लिए पूर्ण समझौते उपलब्ध है जिसे सार्वजनिक को Hand Over कर दिया गया है।
- सार्वजनिक को Mobilization एवं Machinery अग्रिम की आवश्यकता नहीं है तथा सार्वजनिक द्वारा भोग नहीं की गई है।

4/5/22

25/5/2021

कार्यपालक अधिकारी,
सड़क कार्य विभाग,
कानपुर नगरपालिका

***FORM GFR 19-A**
(See Government of India's decision (I) below rule- 150)
Form of Utilization certificate up to the month of February 2021
PIU:- E.E RWD(W)DIV-BAGHAHA-1

SL.NO.	Name of Schemes	Sanction No.& Date with Amount (In Lacs)	Amount received (In Lacs)	Particulars
1	2	3	4	5
1	MMGSY(SC)	Lt.No-013 Dt-04.02.2021	479.44098	Certified that out of Rs. 479.44098 Lacs of grants-in-aid sanctioned during the years 2020-21 in favour of Executive Engineer R. W. D. Works Division, BAGHAHA-1 a sum of Rs 479.11159 Lacs has been utilized for the purpose of MMGSY(SC) Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 0.32939 Lac remaining unutilized at the end of the period under report.
		TOTAL	479.44098	

2. Certified that I have satisfied myself that the conditions on which the grant-in-aid was sanctioned have been duly fulfilled, are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kinds of checks exercised:-

- Works has been supervised by Executive Engineer / Superintending Engineer.
- Periodic as inspection has been conducted by Executive Engineer / Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer / Executive Engineer.
- All other codal formalities have been observed.

3. Physical Progress achieved:-

- Construction of Road Works.
- Construction of CD Works.


 Sr. DIV ACCOUNTS OFFICER

R.W.D. Works Division, BAGHAHA-1


 EXECUTIVE ENGINEER

R.W.D. Works Division, BAGHAHA-1

Name of Agency :- M/S Maa Vaishnavi Construction, Vill. Jayprakash Nagar-
L.T.I Bettiah, West Champaran

Name of Work :- Construction of Road Barharwa To Goiti Tola
Under MMGSY (SC)

Agreement no.:- 07580/2020.21

Rate approved by C.E. 3 RWD Bihar Patna

Letter No. 2970 JFJ Date 20.5.2020

Agreement value :- ₹ 1.52.25.068 ✓

Date of work order :- 20.06.2020

Time of Completion :- 19.06.2021

Performance Security :- ₹ 3.45.000/- MSc

Additional Performance Guarantee :-

Security Deduct from bill :- 8%, from each Bill

No of Items :- 48 Items

Rate :- 0.03% Below.

5106 MSc

20/6/2020
Executive Engineer
RWD Div., Bagaha
20/6/2020



बिहार BIHAR

481 / 5.2.6-2020 (1) 1000 ————— AH 023500

Agreement

07 SBN/2020.21

This agreement made the 20th June Day of 2020

Between Executive Engineer RWD (W) Division Bagaha-1 [name and address of Employer]
(Hereinafter called "the Employer" of the one part, and M/s. Maa Vaisnavi

Construction Jay Prakash Nagar ITI Bettiah
[Name and address of Contractor (hereinafter called "the Contractor" of the other part).

Whereas the Employer is desirous that the Contractor execute Barhamua to
Goiti Tola MMGSY (SC) [Name and

identification number of Contract] (Hereinafter called "the Works") and Employer has accepted the Bid
by the Contractor for the execution and completion of such Works and the remedying of any defects
therein at a cost of Rupees One Crore Fifty Two Lacs Twenty Five
Thousand Sixty Eight only.

NOW THIS AGREEMENT WITNESSETH as follows:

1. In this Agreement, words and expression shall have the same meanings as are respectively assigned to them in the Conditions of Contract hereinafter referred to, and they shall be deemed to form and be read and construed as part of this Agreement.
2. In consideration of the payments to be made by the employer to the Contractor as hereinafter Mentioned the Contractor hereby covenants with the Employer to execute and complete the Works and remedy and defects therein in conformity in all aspects with the provisions of the Contract.
3. The Employer hereby covenants to pay the Contractor in consideration of the execution and completion of the Works and the remedying the defects wherein the Contract Price of such other sum as may become payable under the provisions of the Contract at the time and in the manner prescribed by the Contract.

Executive Engineer
RWD Div., Bagaha