


प्रमाणित किया जाता है कि इसका
पुस्त में कुल 100 (एक सौ) पन्ने
हैं। जो MMSY (SC) अन्तर्गत
T03 समुदाय पथ से अधिवर भाग
मिश्रकलिया तनु कार्य का मापी से
हेतु श्री ददन प्रसाद कार्य अवर
प्रमंडल मोहनियाँ के नाम से निर्दि
किया जाता है।


Executive Engineer
B.V.D. Work Div. Mohania
20/6/20

MMSY (SC)

Sch. XLV—Form No. 134

श्री-ददन प्रसाद (A.E.)
कार्य अवर प्रमोहनियाँ DIVISION
कार्य- T03 समुदाय पथ से अधिवर भाग
मिश्रकलिया SUB-DIVISION
संवेदक- M/S भव्या कन्स्ट्रक्शन
Ag.No- 4/ SB8/20-21

Measurement Book

No. **491**

Name of Officer _____

Date of first entry _____

Date of last entry _____

Record Entry

1

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work. Const. of					
Road from TO 3 Samahat					
Path to Adhwa via					
Mishrawaliya					
Agency M/S Bharya Const.					
Agreement No SBD 4/2020-21					
Date of work order 30.05-2020					
Date of completion 29.05-2021					
(1) P.V. and fixing of typical masonry Inter- matory S.B. with Logo & citizen S.B. - 2 Nos					
(2) P.V. and P.V.ing of working benchmark pillar. 1.40 km.					
(3) clearing and grubbing Road land By manual means $2 \times 1400.00 \times 1.75 = 4900.00 \text{ m}^2$ $= 0.49 \text{ m}^2$					
(4) 2 Nos. S.D. works E/W excavation in trench for str.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B-P	B	56,235.22
(10) P.V. and Paving of typical masonry masonry and citizen S.R.					
Vide TMB item 10, Pg 12					
			2 Nos		
			C.R. 9529.23 P.H.	B	19,059.00
(11) B.W. excavation in foundn for str.					
Vide TMB item 11, Pg 12					
			= 59.60 m ³		
			C.R. 294.23/m ³	B	17,566.20
(12) P.V. P.C. m/s in foundn for levelling course.					
Vide TMB item 12, Pg 12					
			= 5.92 m ³		
			C.R. 5674.79/m ³	B	33,595.20
(13) Brick masonry work in m/c 1/4 in H.W.					
Vide TMB item 13, Pg 13					
			= 61.09 m ³		
			C.R. 6442.16/m ³	B	393,552.00
(14) P.V. and Paving R.C. H.P. M.P. 1.0 m. etc.					
Vide TMB item 14, Pg 13					
			= 15.40 m		
			C.R. 3632.52/m	B	54,504.20
Continuation					C.R. 6141,803.20

Sch. XLV—Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B. 'D.	
			B-F	R. 61,41,803=00
(15) Plastering with cm				
(1:4) on B/W.				
vide TMB item 15, Pg 13				
= 74.31 m ²				
@ Rs 349.88/m ²				R. 25,998=00
(16) Pl 1.5 mm cement				
putting.				
vide TMB item 16, Pg 13				
= 28.44 m ²				
@ Rs 453/m ²				R. 12,89=00
Cost const. of unreinforced				
cement concrete pavement				
m30. complete as per				
T.S.				
vide TMB item 1, Pg 16				
= 60.60 m ³				
@ Rs 6981.96/m ³				R. 4,18,918=00
Total				R. 65,58,008=00
Adding 12% cost				R. 7,90,561=00
Adding 1% labour cost				R. 65,88,000=00
				R. 74,44,449=00
Less 10% as per Agr.				R. 7,44,445=00
Total work value				R. 67,00,004=00
Deduct paid amount				R. 59,26,733=00
Payable amount				R. 7,73,271=00
4/10/21				
20-2-21				
JE				

Continuation