

2nd on A/c Bill

Sch. XLV-Form No. 134

17

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Name of work:—	NH2C Nawadli				
Shivmandir to Muslim Tola					
Nawadli					
Name of Agency:—	Shree Shree Bhusan Kumar, Nauhatta				
Agreement No—	16/2020-21				
Agreement Amount Rs	10910135=50				
Date of work start—	28-05-20				
Time of completion—	27-05-21				

① Providing Laying spreading and compacting stone Aggregate of specific size to Water Bound Macadam (W.B.M) Greater 3					
$5 \times 30 \times 3.75 \times 0.075 = 42.187 \text{ m}^3$					
$5 \times 30 \times 3.75 \times 0.075 = 42.187 \text{ m}^3$					
$5 \times 30 \times 3.75 \times 0.075 = 42.187 \text{ m}^3$					
$5 \times 30 \times 3.75 \times 0.075 = 42.187 \text{ m}^3$					
$5 \times 30 \times 3.75 \times 0.075 = 42.187 \text{ m}^3$					
$5 \times 30 \times 3.75 \times 0.075 = 42.187 \text{ m}^3$					
$5 \times 30 \times 3.75 \times 0.075 = 42.187 \text{ m}^3$					
Extra = 2.07 m ³					
<u>Total = 258.19 m³</u>					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Providing & Laying spreading (W.B.M)					Rs 4574114.200
(W.B.M) G-III					
Qty 258.19 m ³					
2nd Bill - Page (17)					
@ Rs 4050.220/m ³					Rs 1045721.200
3) Providing & Laying spreading					
W.B.M G-III P.C.C border					
Qty 143.44 m ³					
T.M.B Page No-18					
@ Rs 4050.220/m ³					Rs 5,80,960.200
14) 3) Providing cement concrete					
Pavement (P.C.C) Road					
Qty - 306.00 m ³					
@ Rs 6664.290/m ³					Rs 20,39,459.000
					Total Rs 82,40,254.200
G.S.T - 12%					Rs 9,88,830.200
Labour cess - 1%					Rs 82402.000
					Total Rs 9311486.000
Less 10% as per Agreement C.B					Rs 931148.000
					Nett Rs 8380338.000
Less previous Payment C.B Rs					837337.000
					Nett Rs 75,4300.000

16-12-20 J.E Continuation 18/12/2020 A.E

A/o
C&P
31/12/20

190- MMS (SC)

Measurement Book

Schedule XLV-Form No. 134

MH2 Kgo-Joel's Div
DIVISION

Mamori to Mubia
SUB-DIVISION

to 1 Mamori