

1st on BIC Bill

1

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construct Road from					
PMGSY Mahitla Giharon Chaukhay					
to Laxminiya Seema Tak					
under PMGSY (6m)					
Agency:- Abhishek kumar A- Belg-					
Kothi, P.S- Khajauli Ingaon					
Dist- Madhubani					
Agreement No- 34 SBD/2019-20					
Agreement value Rs 100,80,585.00					
Date of Commence - 27.01.2020					
Date of Completion:- 26.01.2021					
Rate: 0.11% below					
Date of Measurement:- 27.02.20, 18.03.20					
C/D work					
1800 mm Ø H.P.C					
① E/W excavation for foundation					
—do—do—all complete job					
2x 6.450 x 1.400 x 1.500 27.090 m ³					
1x 4.85 x 1.53 x 0.700: 5.194 m ³					
32.284 m ³					
32.284 m ³ x 0.2 Nos - 64.568 m ³					
② Pro P.C.C M15 in foundation					
—do—do—all complete job					

Continuation

5th ON A/c Bill

35

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	CONN OF ROAD FROM				
	PMGSY Martha Ghuran				
	Chaudhary to Laxminagar				
	Seema tal under PMGSY (Gan)				
Agency:-	Abhishek Kumar				
Agreement Value No:-	34-SBP/2019-20				
Agreement Value Rs:-	100,80,585.00				
Date of Commence:-	27.01.2020				
Date of Completion:-	26.01.2021				
Rate O.I.V. below:-					
Date of measurement:-	06.07.2020				
Date of entry:-	13.12.2020				

Further measurement

N.I

Chaudhary
13/12/20
DE

13/12/20
MR

Abstract of cost

5th ON A/c Bill

(1/1) P80 & Sixing Working Bench

Mark - do-do - all complete Job.

P-21, 10 N.S @ R.S 2441.85 each R.S 24,419.00

(2/2) Clearing & Rubbing Road

Load - do-do - all complete Job.

P-21, 0.45 HEC @ R.S 49,496.70/HEC R.S 22274.00

Continuation C.O. R.S 46,693.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.P.R.S	46,693=00
(3/5) Excavation 50% Road Way					
(Box cutting) - do - do - all					
Complete Job.					
P-21, 43.80 m ³ @ R.S 74.10/m ³ R.S					3,246=00
(4/7) Cont of Embankment With					
L-1000m - do - do - all complete					
Job.					
P-27, 386.82 m ³ @ R.S 175.11/m ³ R.S					67,736=00
(5/8) Cont of Embankment With					
L-100m - do - do - all complete					
Job.					
P-21, 1547.27 m ³ @ R.S 139.90/m ³ R.S					2,16,463=00
(6/9) Cont of Sub-grade & Shoulder					
- do - do - all complete Job.					
P-21, 620.36 m ³ @ R.S 176.75/m ³ R.S					1,09,649=00
(7/10) Cont of G.S.B Gr-1 With					
S/m & C/S - do - do - all complete					
Job.					
P-22, 739.80 m ³ @ R.S 2952.84/m ³ R.S					21,84,511=00
(8/11) P.O. Laying & Spreading WBM					
Gr-3 - do - do - all complete Job.					
P-22, 275.62 m ³ @ R.S 3665.35/m ³ R.S					10,10,404=00
(9/15) Cont of G.S.B Gr-1 With S/m P.C.C					
- do - do - all complete Job.					
P-22, 31.92 m ³ @ R.S 2952.84/m ³ R.S					94,255=00

Continuation

P.O.R.S: 37,32,957=00

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F.R.S	37,32,957=00
(10/16) P80, Laying & spreading W.B.M GY-3 in P.C.C.					
do - do - all complete Job.					
P-22, 85.50 m ³ @ R.S 3665.85/m ³ , R.S					3,13,430=00
(11/17) Contn of W.R. reinforced P.C.C					
M30 in R.S - do - do - all complete					
Job.					
P-22, 182.40 m ³ @ R.S 7416.16/m ³ , R.S					13,52,708=00
(12/26) P80 & slabs 1020 + mm GSY					
& citizen board - do - do					
- all complete Job					
P-22, 02 Nos @ R.S 10734.01/each R.					21,468=00
(13/27) E/W excavation in foundation					
- do - do - all complete Job					
P-22, 59.60 m ³ @ R.S 260.59/m ³ , R.S					15,531=00
(14/28) P80 P.C.C M15 in foundation					
- do - do - all complete Job					
P-23, 9.18 m ³ @ R.S 5862.54/m ³ , R.S					53,818=00
(15/29) P80 P.C.C M20 in sub-structure					
- do - do - all complete Job					
P-23, 61.58 m ³ @ R.S 6726.38/m ³ , R.S					4,14,210=00
(16/30) P80 & Laying R.C.C NR _B 1000mm					
Ø H-PIPE - do - do - all complete Job					
P-27, 15.00 m @ R.S 3634.94/m, R.S					54,524=00

Continuation C.O. R.S = 59,58,646=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F.R.S	59,58,646=00
(17/32) E/W excavation foundation					
- do - do - all complete Job.					
P-23, 74.321m ³ @R.S 260.59/m ³ R.S					19,367=00
(18/33) Sand filling in foundation					
- do - do - all complete Job.					
P-23, 0.95m ³ @R.S 449.06/m ³ R.S					427=00
(19/34) P80 P.C.C MIS in foundation					
- do - do - all complete Job.					
P-23, 10.79m ³ @R.S 5862.54/m ³ R					63,257=00
(20/35) P80 P.C.C MIS in foundation					
- do - do - all complete Job.					
P-23, 47.216m ³ @R.S 5862.54/m ³					2,76,806=00
(21/36) P80 P.C.C MIS in sub-structure					
- do - do - all complete Job.					
P-24, 22.686m ³ @R.S 6346.43/m ³ R					1,43,975=00
(22/37) P80 R.C.C M20 in sub-structure					
- do - do - all complete Job.					
P-24, 2.832m ³ @R.S 6726.38/m ³ R.S					19,049=00
(23/38) P80 R.C.C M25 in deck slab					
- do - do - all complete Job.					
P-24, 3.686m ³ @R.S 7773.93/m ³					28,655=00
(24/39) S.F.P 5Y50 bar rein-structure					
- do - do - all complete Job.					
P-16, 0.4904mm@R.S 54436.95/m ³ R					26,698=00
(25/41) P80 weep hole in abs R/W					
- do - do - all complete Job.					

Continuation C.O.R.S=65,36,880=00

Continuation: