

(MMGSY. S.C) मीनार अधीन- बाधुमना (Tajdisha
Yadar ke Gumar) to Thakur Jod (Sista Ram Thakur
ke Gumar)

Measurement Book

Schedule XLV-Form No. 134

गुमना २१५ DIVISION

गुमना २१५ SUB-DIVISION

M.6.No-203
2020-21

म. ६. नं. २०३ - २०२०-२१

ਪ੍ਰਮਾਣਿਤ ਨਿਰਮਾਣ ਕਾਰਜ ਦੇ ਹਿੱਸੇ ਵਜੋਂ
 ਪ੍ਰਦਾਨ ਪੰਕਤੀ ਨੂੰ ਸ਼ਾਮਲ ਕੀਤਾ ਗਿਆ ਹੈ-100
 (ਦਸ ਸੌ) ਪ੍ਰਦਾਨ ਦੇ ਹਿੱਸੇ ਸ਼ਾਮਲ ਕੀਤੇ ਗਏ
 ਪ੍ਰਮਾਣਿਤ ਨਿਰਮਾਣ ਵਿਭਾਗ, ਆਮ ਪ੍ਰਦਾਨ, ਫਲਪਾਰਾਸ
 ਫਲਪਾਰਾਸ ਦੇ ਹਿੱਸੇ ਵਜੋਂ।


Executive Engineer
 Rural Works Department
 Works Division Phulparas
 15.7.2020

Sch. XLV-Form No. 134

ਫਲਪਾਰਾਸ DIVISION
ਫਲਪਾਰਾਸ SUB-DIVISION

Measurement Book

No. 203.

2020-21


Executive Engineer
 Rural Works Department
 Works Division Phulparas
 15.7.2020

Name of officer

Date of first entry

Date of last entry

(MMGSY, S.C.) ਨਿਰਮਾਣ ਕਾਰਜ - ਭਾਗਮੂਲਾ (ਭਾਗਮੂਲਾ) ਯਾਦਵ
 ਕੇ ਗਰਾਮ) ਨੂੰ ਫਲਪਾਰਾਸ ਭਾਗਮੂਲਾ (ਭਾਗਮੂਲਾ) ਯਾਦਵ
 ਕੇ ਗਰਾਮ) ਦੇ ਹਿੱਸੇ ਵਜੋਂ।

Lst on A/c Bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work! - Const of					
					road Bahurwa
					(Dagolish Yadav
					ke Ghar) to
					Thakur Tol
					(Sita Ram Thakur
					ke Ghar) under
					MMGSY (SS)

Name of Agency	
----------------	--

Maa Construction

Agreement No.	L15BD/2020-21
---------------	---------------

Date of Commencement:- 15.07.2020

Date of Measurement:- 24.07.2020

Item No. 01

Setting Out

Pillars	→	18 Nos.
---------	---	---------

Item No. 02

Clearing and

grubbing road land				
--------------------	--	--	--	--

$$2,194.00 \times 3.50m = 7679.00$$

say 0.77H

Continuation

Abstract of Letter A/K Bill

Item	No.	of
------	-----	----

Billars & the others

Billers	
---------	--

#8 Videotape M.B. Page 1 - 18 Hr

18 Na @ R. ~~2590.77~~
3755 = 26/N.

Q. ~~67.595~~ 10.

Item No. 02	46634-00
-------------	----------

good land

0.77H
Vide this M.B. Page 1—

Continuation

Q. ~~67595~~ = ..

46634.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
MORD - specification					
Vide the M.B. Page 5 - 2 Hrs.					
2 Hrs. @ Rs. 10,384 = 20,768					
Rs. 20,768 = 00					
Rs. 52,831.56 = 00					
Deduct 3.50% as per contract					
Rs. 1,89,665 = 00					
Rs. 50,93,491 = 00					
Limited to					
30,56,095 = 00					
15.02.2023					
15.05.2023					
15.07.2023					
15.08.2023					
15.09.2023					
15.10.2023					
15.11.2023					
15.12.2023					

SD 8%	Memo of Payment	
SD 8%		244488 = 00
IT@1%		30561 = 00
CHST@1%		30561 = 00
SUST@1%		30561 = 00
Royalty		124396 = 00
S.PEE		55370 = 00
L.Cess@1%		30561 = 00
Total deduction		546498 = 00
e-payment		2509597 = 00
Total Bill Value		3056095 = 00
passed for	₹ 3056095 = 00 (thirty	
Lakh Fifty Six Thousand Nine		
Hundred Ninety Five) only.		

Continuation

Be 03/10/2020

226
21/10/20
Executive Engineer
Rural Works Department
Works Division Phulparas
03/10/2020

2nd on A/C Bill

11

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Const. of road					
					Bahwara (Jagdish
					Yadav ke Ghar) to
					Thakur To. (Sitapur
					Thakur ke Ghar)
					under MGSY (SC)
Name of Agency					
Maa Construction					
Agreement No. 115BD/2020-21					
Date of Commencement:- 15.07.2020					
Date of Measurement:- 05.11.2020					



Item No. 01					
Supplying, fitting					
and placing HYSD Bar					
For Dist wall					
Abutment cap & Dist wall					
12mm 2N _o x 2N _o x 14H _o x 7.45 = 417.20m					
417.20m @ 0.89kg/m = 371.308					kg
8mm 2N _o x 2N _o x 51N _o x 1.65 = 336.60					m
2N _o x 2N _o x 51N _o x 1.05 = 214.20m					
					550.80m
550.80m @ 0.39kg/m = 214.812					kg
Deck slab					
Main Bar 16mm 2H _o x 51N _o x 2.56 = 261.12m					
261.12m @ 1.58kg/m					

Continuation

→ 412.57 kg

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Material Statement					
Earthwork:-			58.22	m ³	
Stone chips:-			20.33	m ³	
Coarse Sand:-			32.18	m ³	
Bricks:-			31,495	Nos.	



 16.12.2020
 J. G. A. S.

Abstract of 2nd on ALC B.M.

Date 16.12.2020

Item No. 01

Providing & fixing of

V.P.C. Working B.M. &

surface pillars

Abstract of 1st ALC B.M. Page 6 - 18 H

18 H. @ Rs 2530 = 77/H

Rs 46,634 = 00

Item No. 02

Clearing & grubbing

500-sd land

Abstract of 1st ALC B.M. Page 6 - 0.768 H

Continuation

Rs 46,634 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
WBM Gr 2					
Abstract of 1st Alc Bill Page 8 -					167.06 m ²
167.06 m ² @ R 4,299 =					718,321 = ..
Item No. 07					
Const. of unreinforced					
Cement concrete pavement					
1730 gr as per specification					
Abstract of 1st Alc Bill Page 8 -					256.40 m ²
256.40 m ² @ R 8,440 =					2,164,280 = ..
Item No. 08					
Earthwork in					
excavation for structure					
Abstract of 1st Alc Bill Page 8 -					186.25 m ²
186.25 m ² @ R 2,580 =					478,218 = ..
Item No. 09					
Sand filling in					
foundation trenches					
Abstract of 1st Alc Bill Page 8 -					1.25 m ²
1.25 m ² @ R 4,600 =					5,750 = ..
Item No. 10					
Providing P.C.C. M 15					

Continuation

R 4,09,013 = ..

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1:2.5:5) in foundation					
Abstract of Estt. Ac Bil Page 9 -					24.98 m ²
24.98 m ² @ Rs 6,673.29/m ²					
→ Rs 1,66,716 = 00					
Item No. 11					
Brick masonry work					
in C.M. (1:4) in foundation					
Abstract of Estt. Ac Bil Page 9 -					104.20 m ²
104.20 m ² @ Rs 5,916.21/m ²					
→ Rs 6,16,522.00					
Item No. 12					

Brick masonry work					
in C.M. (1:4) in					
substructure					
Abstract of Estt. Ac Bil Page 9 -					52.52 m ²
52.52 m ² @ Rs 6,646.33/m ²					
→ Rs 3,49,065.00					
Item No. 13					
Supplying, fitting and					
placing HYSD bar					
reinforcement in superstructure					
Vide Estt. Ac Bil Page 12 -					1.543 Ton
As per D.P. or.					1.528 Ton
1.528 Ton @ Rs 70,804.06/Ton					
→ Rs 1,08,326.00					

Continuation

Rs 53,49,652.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No. 14					
R.C.C.M-20 in substructure					
As per specification					
Vide H.R. M.B. Page 12					8.136m ³
8.136m ³ @ R 2656 = 19/57					
→ R 62,291 = ..					
Item No. 15					
Providing and laying					
R.C.C.M in deck slab					
Vide H.R. M.B. Page 13					9.216m ³
9.216m ³ @ R 8325 = 25/47					
→ R 77,279 = ..					
Item No. 16					
Brick masonry work in					
Cement mortar (1:3) (1:3)					
Vide H.R. M.B. Page 13					7.68m ³
7.68m ³ @ R 5612 = 34/47					
→ R 43,103 = ..					
Item No. 17					
Plastering with cement					
mortar (1:4) 15mm thick					
Vide H.R. M.B. Page 13					113.75m ²
113.75m ² @ R 191 = 65/47					
→ R 21,800 = ..					
Item No. 18					
Earth work in excavation					

Continuation

R 55,54,125 = ..

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
For foundation					
Vide M.B. Page 13					58.22 m ³
58.22 m ³ @ R 258					89/m ³
					R 15073 = 00
Item No. 19					
Providing M.S. (1:2.5:5) as					
levelling course in foundation					
Vide M.B. Page 13					5.89 m ³
5.89 m ³ @ R 6673					399/m ³
					R 39910 = 00
Item No. 20					
Brick Masonry work in					

C.M. (1:4) in head wall					
Vide M.B. Page 14					59.08 m ³
As per D.P.R.					55.31 m ³
55.31 m ³ @ R 6646					33/m ³
					R 367609 = 00
Item No. 21					
Providing and laying					
R.C.C. pipe HP-4 1000mm dia					
Vide M.B. Page 14					15.00 m
15.00 m @ R 3823					62/m
					R 57354 = 00
Item No. 22					
Plastering with C.M. (1:4)					
on brickwork in sub structure					

Continuation

R 60,33,471 = 00

21

Sch. XLV-Form No. 134 $\text{Rs } 60,33,471 = \dots$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
V Letter M.B. Page 14					111.23 $\times$ 2
					111.23 m ² @ $\text{Rs } 191 = 65/\text{m}^2$
					$\rightarrow \text{Rs } 21,336 = \dots$
Item No. 23					
Providing & fixing of					
typical masonry infamy					
sign board with Logo as					
per MORD specification					
Abstract of L.A. Page 10					211
					211 @ $\text{Rs } 10,384 = 94/\text{m}^2$
					$\rightarrow \text{Rs } 20,770 = \dots$


$\text{Rs } 60,33,577 = \dots$


Deduct 2.50% $\rightarrow \text{Rs } 2,18,113 = \dots$

as per contract $\rightarrow \text{Rs } 58,57,464 = \dots$

Deduct Previous Payment $\rightarrow \text{Rs } 30,56,095 = \dots$

$\text{Rs } 28,01,369 = \dots$

 16.12.2020
J. K.

 16.12.2020
AE

Continuation