

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2nd on A/C Bill				
Name of work:-	Jaso Naddan Path				
Deomuni Yadar ke ghar to	Umasankar				
Thakur ke Gumbh' tak under masonry (Gen).					
Agency:-	Dileep Singh.				
Agg. No:-	47880 of 2019-20.				
Date of start:-	05/12/2019.				
Date of comp:-	04/9/20.				
Date of entry:-	30/8/20.				
Further measurement:-	NIL.				
Mmeeli	30/7/20				
JE	30/7/20 A.G				

ABSTRACT OF LIST.

1. clearing and grubbing of road found - do - all comp.		
146 Heet. vide P5		
@ 41488.85/heet.		Rs. 69344.00
2. Removal of all types of Hume pipe - do - all comp.		
7.50 m vide P5		
@ 162.17/m		Rs 1216.00
3. Const. of embankment with approved material - do - all comp.		
1431.64 m ³ vide P5		
@ 174.03/m ³		Rs. 249148.00

OTE 6 PRO
CAMERA

Continuation Rs. 319708.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Rs. 319708.00
4. Const. of embankment with approved material -					
do. all comp. etc.					
357.11 m ³ wide P ₅					
@ 174.70/m ³					Rs. 62527.00
5. Const. of sub-grade and earth shoulders. etc.					
4050.00 m ³ wide P ₁					
@ 176.82/m ³					Rs. 716162.00
6. Const. of granular sub.					
base - do. all comp. etc.					
1822.50 m ³ wide P ₂					
@ 3020.62/m ³					Rs. 5505098.00
7. Providing typical masonry sign board. etc. all ab.					
2 Nos wide P ₂ @ 9302.49					Rs. 18605.00
					Rs. 6622090.00
Add 12 1/2 cwt.					Rs. 794651.00
Add 14 Labour less					Rs. 66221.00
					Rs. 7482962.00
Less 10% as per agg.					Rs. 748296.00
					Rs. 6734666.00
Less Previous Payment P ₈					Rs. 2693866.00
					Continuation Rs. 4040800.00

Mmoeli
30/7/20
JE.

G. P. Add
30/7/20
A.B.