

KOKARSA MAHADALIT TOLA

**Schedule XLV-Form No. 134**

\* M.E. R.W.D. W. SUB-DIV. TELGARH  
DIVISION

A.E. R.W.D. W. SUB-DIV. HULASBONI  
**SUB-DIVISION**

26841

**MEASUREMENT BOOK**

E.E. R.W.D. W-Div <sup>Jehanabad</sup> **DIVISION.**

A.E. R.W.D. W.Sub.Div <sup>Huzasganj</sup> **SUB-DIVISION**

# Measurement Book

No.

Name of officer \_\_\_\_\_

Date of first entry \_\_\_\_\_

Date of last entry \_\_\_\_\_

**Schedule PLV Form No. 134**

## ~~NOTES~~

~~REFERENCE TO P.W.A. CODE CHPL.VI~~  
~~Para 39 & 81~~

1. In recording detailed measurements, the following general instructions ~~should~~<sup>must</sup> be carefully observed:-

(a) Subject to such ~~substantive~~<sup>Local Government</sup> ~~and~~<sup>Instructions</sup> may be laid down by the local Government detailed measurements should be recorded only by Executive or Assistant Engineers or by Executive subordinates in-charges of work to whom measurement books have been supplied by the Executive Engineer for the purpose.

(b) All measurements should be bear taken down in a measurement book Form 23, issued for the purpose, nowhere else.

(c) Each set of measurement should commence with entries starting-

i) In the case of bills for work done :-

  - Full name of work as given in estimate
  - Situation of work
  - Name of contractor.
  - Number and date of his agreement and
  - Date of measurement

ii) :Stock", (ii) "Purchase" for direct issue to (here enter full name of work as given in estimate)

ii) "Purchase" for (here enter full name of work as given in estimate) issued to contractor ..... and

(d) Date of measurements and should end with the Paid initials of the officer marking the measurement,  
see also paragraph 24. A suitable abstract should than be

prepared which / should collect in the case of measurement for work done, the total quantities of each distinct item of work relating to each sanctioned sub-head.

~~1'8+~~ ~~on~~ ~~A/C~~

1

Name of Work—

### **Situation of Work—**

**Agency by which work is executed—**

**Date of Measurement—**

**No. and date of agreement**

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item no (2/28)	Providing and fixing of typographical information sign board with logo	— do —	— do —	— do —	
		2x1		2 nos.	

Item no (3/11)	Providing & fixing of working bonafide pillars on side of road reference pillars	— do —	— do —	
		— do —	— do —	

worship pillars	= 2x1	=	2 nos.
Door (4/12)	And, in between	= 9x1	= 9 nos
			Total Nos.

Item no (5/6)	construction of embankment with gravitational obtained stream	length	— do —	— do —	
C.H	Area	Mean Area	Dis- tance	—	Q+y
0	1.103	—	—	—	—
50	0.860	0.982	50	—	49.08 m <sup>3</sup>
100	0.548	0.702	50	—	35.08 m <sup>3</sup>
150	0.542	0.543	50	—	27.13 m <sup>3</sup>
200	0.432	0.487	50	—	24.35 m <sup>3</sup>

Continuation

3  
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
250	0.420	0.426	50	—	21.30 m <sup>2</sup>
300	0.240	0.330	50	—	16.50 m <sup>3</sup>
350	0.482	0.311	50	—	18.05 m <sup>3</sup>
400	0.542	0.512	50	—	25.60 m <sup>3</sup>
450	0.598	0.545	50	—	27.25 m <sup>3</sup>
500	0.424	0.486	50	—	24.30 m <sup>3</sup>
550	0.214	0.319	50	—	15.95 m <sup>3</sup>
600	0.542	0.378	50	—	18.90 m <sup>3</sup>
650	0.423	0.508	50	—	25.38 m <sup>3</sup>
700	0.898	0.686	50	—	34.28 m <sup>3</sup>
750	0.563	0.731	50	—	36.53 m <sup>3</sup>
800	0.189	0.376	50	—	18.80 m <sup>3</sup>
850	0.356	0.273	50	—	13.63 m <sup>3</sup>
900	0.564	0.460	50	—	23.90 m <sup>3</sup>
950	0.986	0.775	50	—	38.75 m <sup>3</sup>
1000	0.874	0.930	50	—	46.50 m <sup>3</sup>
1050	0.964	0.919	50	—	45.95 m <sup>3</sup>
1100	0.864	0.914	50	—	45.20 m <sup>3</sup>
1150	0.986	0.925	50	—	46.25 m <sup>3</sup>
1200	0.921	0.954	50	—	47.68 m <sup>3</sup>
1250	0.456	0.689	50	—	34.48 m <sup>3</sup>
1300	0.412	0.434	50	—	21.70 m <sup>2</sup>
1350	0.342	0.377	50	—	16.85 m <sup>2</sup>
1400	0.348	0.345	50	—	17.25 m <sup>2</sup>
1450	0.432	0.390	50	—	19.50 m <sup>2</sup>

Continuation

## Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1500	0.447	0.440	50	—	21.98 m <sup>3</sup>
1550	0.454	0.451	50	—	22.53 m <sup>3</sup>
1600	0.872	0.663	50	—	33.15 m <sup>3</sup>
1650	0.756	0.814	50	—	40.70 m <sup>3</sup>
1700	0.657	0.707	50	—	35.33 m <sup>3</sup>
1750	0.856	0.757	50	—	37.83 m <sup>3</sup>
1800	0.924	0.890	50	—	44.50 m <sup>3</sup>
					Total = 1073.63 m <sup>3</sup>

for 1000 m load,

$$0.60 \times 1073.63 = 644.20 m^3$$

Item No (5/7)	For 100 m load-
	$0.45 \times 1073.63 = 429.45 m^3$

Q  
25/10/2020

2-G

Date of entry - 03/11/2020

Item No Earthwork in excavation  
(1/29) for structures as per drawing  
— do — do —

For 1000 mm of H.P culvert

— ~ — x —

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
At Chirage - 1400.					
H.W. = $2 \times 6.450 \times 1.400 \times 1.500$					27.09 m <sup>3</sup>
Below pipe - $1 \times 4.850 \times 1.530 \times 0.365$					2.71 m <sup>3</sup>
					Total = 29.80 m <sup>3</sup>
at Chirage - 950					
H.W. = $2 \times 6.450 \times 1.400 \times 1.500$					27.09 m <sup>3</sup>
Below pipe - $1 \times 4.850 \times 1.530 \times 0.365$					2.71 m <sup>3</sup>
					Total = 29.80 m <sup>3</sup>
					Total = 59.60 m <sup>3</sup>
Item No 0 providing 10-15 p.c. (1:2:3)					
(2/31) as revelling course in foundation					
— do — do —					
Head wall location:-					
$2 \times 2 \times 3.900 \times 1.150 \times 0.150$					2.69 m <sup>3</sup>
Below pipe - $2 \times 1 \times 5.311 \times 1.130 \times 0.250$					3.00 m <sup>3</sup>
					Total = 5.69 m <sup>3</sup>
Item No 0					
Earth work in excavation					
(3/29) for structure as per					
drawings - do — do —					

### Continuation

6  
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
at Cladding	1600	200	1.800		Slab,
Cubical →					
both side abutments →					
	2	9.300	3.200	1.800	107.14 m <sup>3</sup>
All four side Return wall					
	4	1.267	2.895	1.800	26.41 m <sup>3</sup>
					Total = 133.55 m <sup>3</sup>
Item no providing M-15 (P.C.C. 1:4:8:2.5)					
(4/31) as levelling course in foundation					
— do — do —					
<u>Abutment</u>					
	2	9.300	3.200	0.200	11.90 m <sup>3</sup>
Return wall	4	1.267	2.895	0.200	2.93 m <sup>3</sup>
					Total = 14.83 m <sup>3</sup>
(A)					
03/11/2020					
DATE					
Date of construction	07/11/2020				
ITEM NO	Brick masonry work CSM				
(1/92) (119)	in foundation completed				
— do — do —					

Continuation

## Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
at drainage - 950, H.P.C.V.					
<u>Head cut</u>					
	$2 \times 6.00 \times 0.825 \times 2.580 = 25.54 m^3$				
Darsabot	$2 \times 6.00 \times 0.400 \times 1.200 = 5.76 m^3$				
Ansirar at CL - 1400 m.s.n.m.					
	$2 \times 6.00 \times 0.825 \times 2.580 = 25.54 m^3$				
P.P. =	$2 \times 6.00 \times 0.400 \times 1.200 = \frac{5.76 m^3}{25.54 m^3}$				
<u>Cess pit hole</u>	$2 \times 1.633 (-) 8.27 m^3$				
<u>Iden no</u> (2/32)	Total = $59.33 m^3$				
at drainage 1600 m.s.n.m., slab culvert					
<u>Brick course in Abutment:-</u>					
	$2 \times 9.00 \times 2.7 (arg) \times 1.800 = 78.62 m^3$				
	$2 \times 9.100 \times 2.7 (arg) \times 1.600 = 78.62 m^3$				
Reinforced, $4 \times 1.267 \times 2.4 (arg) \times 1.600 = 19.46 m^3$					
	$4 \times 1.267 \times 2.4 (arg) \times 1.600 = 19.46 m^3$				
	Total = $157.41 m^3$				
	Total = $157.41 m^3$				
<u>Iden no</u>	Earkwork in excavation				
(3/29)	Ansirar at per				
- drawing - do - do					
At drainage - 1600 m.s.n.m., slab culvert.					
# floor under Double slab					
	$1 \times 8.900 \times 1.260 \times 0.250 = 2.80 m^3$				
Cut off wall, of bankside and downstream side.					
	$2 \times 10.200 \times 1.00 \times 1.800 = 36.72 m^3$				

Continuation

## Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>CROOK wall U/S and D/S</u>					
	2	0.600	1.000	1.800	2.16 m <sup>3</sup>
	2	2.100	1.00	1.800	7.56 m <sup>3</sup>
<u>Flooring U/S and D/S</u>					
	1	8.200	0.600	0.280	1.23 m <sup>2</sup>
	1	8.200	2.190	0.280	4.31 m <sup>2</sup>
					<u>Total = 54.78 m<sup>3</sup></u>
Item no	<u>Sand filling in foundation</u>				
(31/30)	<u>trenches as per drawing</u>				
		—	do	—	
<u>Bricks for Deck slab</u>					
	1	8.900	3.600	0.100	3.20 m <sup>3</sup>
<u>Item no Paving M-15 (P.C.C- (5/31) 1:2.5:5) as levelling course in foundation trench - do - do</u>					
<u>Glass under Deck slab :-</u>					
	1	8.900	3.600	0.150	4.81 m <sup>3</sup>
<u>CUT of wall, U/S and D/S</u>					
	2	10.200	1.000	0.150	3.06 m <sup>3</sup>
<u>CROOK wall</u>					
	2	0.600	1.000	0.150	0.18 m <sup>3</sup>
	2	2.100	1.00	0.150	0.63 m <sup>3</sup>
					<u>Total = 8.68 m<sup>3</sup></u>

Continuation

## Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No (6/43)	providing and laying R.C.C ND-s for culverts -				
	— db — db —				
CL-950	3x2.50 =				7.50M
CL-1400	3x2.80 =				7.80M
					<u>Total = 15.00 M</u>
Item No (7/44)	plastering with C.M. on (1:4) on brick work -				
	— db — db —				
Outer side	2x6.00x2.20 =				26.40m <sup>2</sup>
Inner side	2x6.00x0.60 =				7.20m <sup>2</sup>
	<u>Total = 2x6.00x0.400 = 4.80m<sup>2</sup></u>				
	<u>Ends = 4x0.800x2.200 = 7.04m<sup>2</sup></u>				
	<u>End p.D = 4x0.400x1.200 = 1.92m<sup>2</sup></u>				
	<u>Less joints 2x0.786x1.280 (-) 2.38m<sup>2</sup></u>				
	<u>Total = 44.98m<sup>2</sup></u>				
	<u>for 2 nos. 2x44.98 = 89.96m<sup>2</sup></u>				
Item No (8/45)	providing 1.5 mm cement surfacing, excluding covering carriage of material etc - db - db —				
	<u>Total = 2x6.00x0.400 = 4.8m<sup>2</sup></u>				
	<u>Ends = 4x0.400x1.200 = 1.92m<sup>2</sup></u>				
	<u>Inner side = 2x6.00x0.600 = 7.20m<sup>2</sup></u>				
	Continuation				<u>Total = 13.92m<sup>2</sup></u>

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
for 2 nos culvert					
	2 x 13.92	=			27.84 m <sup>2</sup>

CR			
07/11/2020			
25			

Date of entry → 17/11/2020.

— + — x —  
 Item no construction of subgrade  
 (1/8) paved portion shoulder exists

Approved material obtained from karroore  
 psl, with all loads and cuts

— do — do —  

$$60 \times 30.00 \times (6.00 + 10.00) / 2 = 4320 \text{ m}^3$$
  

$$\text{at } 900.$$

In P.CC P.T  

$$2 \times 12 \times 30.00 \times 0.625 \times 0.200 = 90.00 \text{ m}^3$$
  

$$\text{Total } = 4410 \text{ m}^3$$

Item no  
 (2/33) Brinl'masson or concrete  
 in cement mortar (1:4) in  
 substructure and kerb completion —  
 Continuation

Sch. XLV-Form No. 134 11

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
— de — de —					
Brick work in abutment -					
2x 8.00 x 1.400 x 2.800					62.72 m <sup>3</sup>
return wall - 4x 1.80 x 1.000 x 2.200					25.27 m <sup>3</sup>
					Total = 87.99 m <sup>3</sup>
Item no. 8 Rebelling, setting, and placing					
3/37) HPSD bar reinforced in					
Super structure as per contract drawing					
— de — de —					
In abutment cap - (700mm wide bottom).					
Main Bar - 12mm dia,					
10 Nos x 7.690 x 0.89 kg/m = 68.44 kg.					
Ring Bar 8 mm dia, 150 mm c/c					
— de — de —					
Both sides,					
5 Nos x 1.680 M x 0.39 kg/m = 33.42 kg.					
Dort wall $\nabla 120$					
— de — de —					
Main Bar, 12mm dia, 150 mm c/c B.S					
2 x 51 x 0.640 x 0.89 kg/m = 58.09 kg.					
Longitudinal bars 10 mm dia					
Both sides 3 nos,					
2 x 3 x 7.690 x 0.62 kg/m = 28.61 kg					
					Total = 188.56 kg

12/11/2020

## **Continuation**

۲۰۲

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Date of entry :-		26/11/2020.			
Item no	Reinforced cement concrete				
(1/34)	(M-20) in substructure.				
complete as per drawing - do					
— do —					

abutment Cap:-					
	2x 7.500 x 0.300 x 0.200	2.10m <sup>3</sup>			
Dirt wall	2x 2x 7.500 x 0.300 x 0.800	1.66 m <sup>3</sup>			
return wall	4 x 2.200 x 0.400 x 0.180	0.53 m <sup>3</sup>			
Capping				Total	4.29 m <sup>3</sup> .

Item no	construction of granular				
(2/3)	sub-base by providing coarse				
granular material - do - do					
	60x70-00 x 0.200				
charge	0 to 1750 M + 10M+				
	58x30x4.05 x 0.200	1409.4 m <sup>3</sup>			
	1 x 20 x 4.05 x 0.200	16.20 m <sup>3</sup>			
				Total	1425.60 m <sup>3</sup>

Item no	Supplying fitting and				
(3/3)	placing M/SO bar reinforcement				
in slab (area C from slab - M-25)					
as per drawing and technical					
specification - do - do					

Continuation

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
Main Bar, 6mm Ø, 105 C/C.				
$72 \times 4.550 \times 1.58 \text{ kg/m} = 517.60\text{kg}$				
and, top main bar,				
16 mm Ø 105 C/C =				
$72 \times 4.550 \times 1.58 \text{ kg/m} = 517.60\text{kg}$				
Distribution Bar, 20mm Ø				
200 C/C; both top and				
bottom,				
$2 \times 3.8 \times 7.50 \times 0.89 \text{ kg/m} = 507.31\text{kg}$				
Maintain the space				
Z bar.,				
16 mm Ø				
<u>500</u>				
<u>258 mm</u>				
<u>500</u>				
$16 \text{ nos} \times 1.258 \times 1.58 \text{ kg/m} = 31.80\text{kg}$				
Link bar, 12 mm Ø				
<u>750</u>				
<u>310</u>				
<u>150</u>				
Shair, 10.5 mm and, 200mm C/C				
Total no = $72 + 38$				
= 120 nos.				
$120 \times 0.410 \times 0.89 \text{ kg/m} = 43.78\text{kg.}$				
Total = <u>1618.08kg.</u>				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No (4/36)	providing and laying reinforced cement concrete in superstructure (Deck slab - M-25) as per drawing and technical specification - do - do -				
Deck Slab -					
	$1 \times 4.60 \times 7.500$				
		$0.370$	$= 12.76 m^3$		
Item No (5/4)	Excavation for roadway in soil, using manual means for carrying of cut earth - do — do — do —				
gates B.E.S Road.					
	$2 \times 0.3 \times 30.00 \times 0.625 \times 0.100$		$11.25 m^3$		
Item No (6/9)	Construction of granular sub-base by providing coarse graded material - do —				
	$2 \times 0.3 \times 80.00 \times 1.625 \times 0.100$		$48.75 m^3$		
B.E.S POT					
	$1 \times 10 \times 2.00 \times 0.100$		$2.00 m^3$		
	$1 \times 5.00 \times 1.8 \times 0.100$		$0.90 m^3$		
	$1 \times 8.00 \times 1.2 \times 0.100$		$0.96 m^3$		
	$1 \times 3.00 \times 1.4 \times 0.100$		$0.42 m^3$		
	$1 \times 8.00 \times 2.00 \times 0.100$		$1.60 m^3$		
	$1 \times 15.00 \times 1.8 \times 0.100$		$2.70 m^3$		

Continuation

Total = ~~57.33~~  $m^3$  $19.83 m^3$ 

26/11/2020

D.G

## Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Date of Survey: → 04/12/2020					
Item No					
(1/18)	providing levelling, spreading and compacting stone aggregate of specific sizes of concrete boulders — do — do —				
In B.E.S P.T. Ch-0 to 600 M.L	— X — X —				
$20 \times 30.00 \times 3.75 \times 0.075 = 168.75 m^3$					
Ch-600 to 1200, $20 \times 30.00 \times 3.75 \times 0.075 = 168.75 m^3$					
Item No		Total			
(2/19)	Granular sub-base by	337.5 m <sup>3</sup>			
providing well graded material	— do — do —				
In B.E.S P.T. Ch-0					
G.S.B. in Pat Pots:-					
$1 \times 10.00 \times 2.10 \times 0.10 = 2.10 m^3$					
$1 \times 15.00 \times 2.10 \times 0.10 = 3.15 m^3$					
$1 \times 8.00 \times 1.80 \times 0.10 = 1.44 m^3$					
$4 \times 1.4 \times 1.6 \times 0.10 = 0.96 m^3$					
$5 \times 1.2 \times 1.00 \times 0.10 = 0.60 m^3$					
$1 \times 15.00 \times 2.20 \times 0.10 = 3.30 m^3$					
Edge P.T.					
$2 \times 30.00 \times 1.00 \times 0.10 = 6.00 m^3$					
$1 \times 20.00 \times 2.00 \times 0.10 = 4.00 m^3$					
Total = 21.49 m <sup>3</sup>					

04/12/2020.

Continuation

Sch. XLV-Form No. 134

## Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
—x—x—					
Date of abstract:- 30/12/2020.					
Name of work:- construction of					
Panjal from Blakhi Bigha till Se Kokanda					
Motababli Tola in Hulaganj, Mador					
M.P.O.S.Y., Distt. Dehradoon (Ridhi) :-					
Name of contractor:- Sasi Alok Kumar.					
Vill - Bhorra, Post - Dhanwan Bigha,					
P.S - Hulaganj, Dehradoon					
Agreement no:-					
Date of agreement = 18/08/2020 -					
Date of completion of work					
as per agreement - 17/08/2021.					
Actual date of start:- 18/08/2020.					
Actual date of completion:- work is in					
progress -					
Date of abstract!:- 30/12/2020.					
Item no providing and yixim					
(1/1) of recording Anchorage-					
pillars - d.s → d.s —					
V.T.M.B P: No:- 02. — 2a					
2 nos @ Rs 3595.97 / nos Rs 7192.00.					
Continuation					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item no (2/2)	Prov's Surveying working benchmark pillars	as per drawing and direction	07	—	
V.T.M.B, P.No:-	02,				
	09 Nos,				
@ Rs 16.35.50 / Nos	—	Rs 147.19=			

Item no (3/3)	Clearing and grubbing Lrg Road land	— do —			
V.T.M.B, P.No:-	01,				
	1.2 Hec.				
@ Rs 51.61.75 / Hec	—	Rs 61.394=			

Item no (4/4)	Excavation for Roadway in soil using manual means for carrying of cut earth - do - do -				
V.T.M.B, P. No:-	14,				

	11.25 m <sup>3</sup>				
@ Rs 74.16/m <sup>3</sup>	—	Rs 834=	Bo		

Item no (5/6)	construction of embankment with material obtained from borrow pit-				
	Continuation				

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
cost of a lift cub to 1.5m					
— do — do —					
V.T.M.B., P.NO:- 04,					
644.20m <sup>3</sup>					
@ Rs 188.05/m <sup>3</sup>					Rs 121142=00
Item no Construction of					
(6/7) embankment with					
material obtained from					
borrow pit — do —					
— do —					
for 100m load.					
V.T.M.B., P.NO:- 04,					
429.45 m <sup>3</sup>					
@ Rs 170.62/m <sup>3</sup>					Rs 73283=00
Item no Construction of					
(7/8) subgrade and portion					
Shoulder — do — do —					
V.T.M.B., P.NO:- 10,					
4410m <sup>3</sup>					
@ Rs 235.98/m <sup>3</sup>					Rs 10,40,672=00
Item no Granular sub-base					
(8/9) with coarse graded					
material for grading I meter					
1st — do — + do —					

Continuation

## Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
V.T.M.B P.NO-12,					
		1425.60m <sup>3</sup>			
P.NO:- 14, 19.83 m <sup>3</sup>					
P.NO 15, 21.49 m <sup>3</sup>					
Total = 1466.92m <sup>3</sup> .					
Q.Rs 1837.41/m <sup>3</sup>					Rs 26,95,833/-
Item no	cuB M- grading-3,				
(9/10) providing, laying, screen- ding and compacting stone					
aggregate of specific size of water bound macadam -					
— do — do —					
V.T.M.B, P.no:- 15,					
	168.75 m <sup>3</sup> .				
P.NO:- 16, 148.50 m <sup>3</sup>					
Total = 317.25 m <sup>3</sup> -					
P.NO. 15 = 168.75 m <sup>3</sup>					
Total = 486.00 m <sup>3</sup> .					
Q.Rs, 2359.69/m <sup>3</sup>					Rs 11,46,809/-

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item no (10/14)	Pavement concrete pavement construction of un reinforced Plain cement concrete Pavement thickness, as per design - do - do -				
V.T.M.B, P. NO. 1 - 16.					
		216.00 m <sup>3</sup>			
	Q. Rs 5054.84/m <sup>3</sup>	—	Rs 10,98,325=		
Item no (11/28)	Providing and fixing of typical MMASy				
	Informatory sign board with Logo as per MBB specification and drawing - do - do -				
V.T.M.B, P. NO. 1 - 02, 02 nos.					
	Q. Rs 9132.53/nos	—	Rs 18265=		
Item no (12/29)	EARTH work in area- nation for structure, as per drawing and the local people — do — do —				
V.T.M.B, P. NO. 1 - 08,					
	54.78 m <sup>3</sup>				
Q. Rs 10106,	133.55 m <sup>3</sup>				
P. NO. 05,	59.60 m <sup>3</sup>				

Continuation

22  
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	B/1, Total = 294.93 m <sup>3</sup>				
Item No (13/30)	Land filling in foundation trenches				
- as per drawing - cb -					
— do —					
V.T.M.B, P.no! - 08.					
	3.20 m <sup>3</sup>				
Item No (14/31)	Providing M-15 (1:2.5:5) P.C.C as levelling roads - do - do -				
V.T.M.B, P.no! - 08,					
	8.68 m <sup>3</sup>				
P.no! 06 -	14.83 m <sup>3</sup> .				
P.no! - 05 -	5.69 m <sup>3</sup> .				
	Total = 29.20 m <sup>3</sup>				
Item No (13/32)	Brick masonry work in C.I.M				
(1:4) In foundation complete					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
excluding Plantation & Fencing					
st - as per drawing -					
— do — do					
V.T.M.B, P.No.: - 11,					
					87.99 m <sup>3</sup>
P.No: - 07, 159.81 m <sup>3</sup> .					
					59.33 m <sup>3</sup>
② RS 5662.53 / m <sup>3</sup>					3,3595.62
→ RS 3,23,290.20					
Item no Bricks - Massmry					
(16/33) work. C.M(1:4) 2n					
Substructure and Kerb - Concrete					
te as per drawing - do					
— do —					
V.T.M.B, P.No.: - 11,					
					87.99 m <sup>3</sup>
② RS 5820.12 / m <sup>3</sup>					5,12,112.00
Item no Reinforced cement					
(17/34) concrete M-20) m					
Substructure - do - do -					
V.T.M.B, P.No.: - 12,					
					4.29 m <sup>3</sup>
② RS 4959.67 / m <sup>3</sup>					21277.00

Continuation

24  
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No (18/36)	R.C.C M-25 in				
	deck - slab, $0.005^2$				
	slab, reinforced, concrete -				
	in super-structure -				
	— db — de				
V.T.M.B. P.No:- 14,					
	$12.76 \text{ m}^3$				
C.Rs 6017.72 / $\text{m}^3$	—	Rs 76786=00			
Item No (19/37)	soffit of 21' 4ft long				
	and placing 4 YSD bar				
	reinforced in super-structure				
	complete as per drawing				
	— db — de				
V.T.M.B. P.No:- 11,					
	$188.56 \text{ kg}$				
P.No:- IR, 1425.6914					
	$\text{Total} = 16.4.16 \text{ kg}$				
	$= 1.61 \text{ M.T}$				
C.Rs 51407.87 / M.T	—	Rs 82767=00			
Item No (20/32)	BRICK masonry wall				
	in C.M (1:4) in ground				
	complete as per drawing, de				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
V.T.M.B. P no :- 07,					
					98.08 m <sup>3</sup> .
@ Rs 5617.57/m <sup>3</sup> —					Rs 5509.71=
Item no	Providing and laying				
(21/43) R.C.C NO-3 PIPE -					
— do — do —					
V.T.M.B., P.No = 09,					
					15.00 M
@ Rs 3832.88/m —					Rs. 5449.20
Item no	Plastering with C.M				
(22/44) (1:4) on brick work					
— do — do —					
V.T.M.B., P.No = 09,					
					89.96 m <sup>2</sup>
@ Rs 146.68/m <sup>2</sup> —					Rs 13,195.00
Item no	Providing 1.5 mm				
(23/45) Carpet running, carpet					
carriage & water etc —					
V.T.M.B., P.No :- 10,					
					27.84 m <sup>2</sup>
@ Rs. 45.49/m <sup>2</sup> —					Rs - 1266.00
Continuation					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Tot <del>al</del> = 80,75,238 = 00
Add.					
Br. ST. 12% and 1% labour					
Less on construction cost = 14,49,781 = 00					
					Tot <del>al</del> = 91,25,019 = 00
Less 1.91% of 98000 = (-) 174,287 = 00					
<i>DATA CTG 1111 30/12/2020</i>					True Bill = 89,50,732 = 00
CA		B 30	12.20	20	
30/12/2020					A.E.
2.5					
<u>Material Statement -</u>					
① Soil = 5224.82 m <sup>3</sup> .					
② Br. S.B. 53 to 9.5 = 998.82 m <sup>3</sup> [516.42]					
28.5 to 9.5 =					
9.5 to 2.36 = 375.53 m <sup>3</sup> (411.53)					
61000 2.36 m <sup>3</sup> = 563.29 m <sup>3</sup> (150.80)					
③ CTR-3 :-					
53 mm to 22.42 m = 588 m <sup>3</sup> (458.22)					
Stone Screeing = 16.64 m <sup>3</sup> (345.52)					
④ Bricks = 1,22,700 Nos.					