

~~11/11/11~~ NH57 Jangpur Road to Parmoni Pachhar
Jadar Tol.

Mmbsy. Sc.

Schedule XLV-Form No. 134

R. W. D. Jangpur DIVISION

Jangpur SUB-DIVISION

Measurement Book

~~1657~~

1654-123

1657

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	H.	

2nd on A/C Bill

Name of work - Construction of road and drainage from HHS Nagar road to Purani Polchar Yaddav Rd under survey (SC)

Contractor - M/s R. Construction, Prop - Amit Kumar Jha, Vill/Po - Haring, Ps - Rudrapur, Dist - Madhubani

Agreement No - 62 SBD/2019-20

Date of start - 18-03-2020

Date of Comp - 17-12-2020

Agg. Main work - 29,36,018 cu

Agg. Maint work - 274,993 cu

Record Entry

Date - 04-03-2020

① Construction of granular

Sub-base by providing

well graded material

Grading - 1 cu

$2 \times 4m \times 30m \times 0.525m \times 0.1m = 12.60m^3$

$2 \times 1m \times 30m \times 0.525m \times 0.1m = 3.15$

$2 \times 2m \times 30m \times 0.525m \times 0.1m = 6.30$

$2 \times 1m \times 15m \times 0.525m \times 0.1m = 1.575$

$2 \times 1m \times 17m \times 0.525m \times 0.1m = 1.785$

$2 \times 1m \times 12m \times 0.525m \times 0.1m = 1.26$

$2 \times 1m \times 7m \times 0.525m \times 0.1m = 0.735$

$2 \times 1m \times 30m \times 0.525m \times 0.1m = 3.15$

Qty 30.535m³

15
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Content of area
	No	L.	B.	D.	
				88.02	37,85,449 sqm
(28/29) providing & laying concrete (work) d -					
Qty of T.M.S.P. (7) 7.50m					
				3777.33/m	29830 sqm
(29/30) Painting on parapet d -					
Qty of T.M.S.P. (13) 20.64m ²					
				108.50/m ²	2235 sqm
(30/31) Plaster in excavation d -					
Qty of T.M.S.P. (3) 243.00m ³					
				258.88/m ³	62910 sqm
(31/32) Plaster (1:2:5) d -					
Qty of T.M.S.P. (13) 25.20m ³					
				6657.03/m ³	16725 sqm
(32/33) Plaster Masonry d -					
Qty of T.M.S.P. (13) 235.00m ³					
				7617.28/m ³	179006 sqm
(33/34) Plaster concrete masonry d -					
Qty of T.M.S.P. (13) 5.40m					
				2512.27/m	41133 sqm
				Total	58,79,380 sqm
Less 0.05% below as per (13)					2940 sqm
				Total	58,76,440 sqm
Less previous bill payment (13)					23,70,408 sqm
				payable	35,06,032 sqm

09/12/2020

9/12/2020

45

07.1.21

Executive Engineer
Rural Works Department
Works Division, Jhanjharpu