

Name of work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - construction of Road from R.E.O Road Pasokiyat to Chakla Gopal Jha.					
Name of Agency: - Pankaj Kumar					
Agreement no: - ISSD 17-18					
Date of start: - 15-2-18					
Date of completion in progress					
(1) setting out pillars providing & fixing of working bench marks pillars					
Olom per km 804					
no. of reference pillar					
-					
0.745 km					

Continuation

ABSTRACT COST 3rd R/A bill

20

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- construction of Road from R.E.O Road Darakiya to Chakla Chopal Jhha-					
Name of Agency:- Pankaj Kr Ray.					
Agreement no:- 15 SBD-17-18.					
Date of start:- 15-2-2018					
Date of completion 14-11-2018					

(1)	Setting out pillar & dead				
	Qty vide TMB/15				
	0.745 km @ 12970.37/m				
					RS=9662.92
(2)	Clearing & grubbing road land				
	dead				
	Qty vide TMB/15				
	0.477 Hec @ 45893.52/Hec				
					RS=21891=20
(3)	Construction of Embankment with approved material				
	dead				
	Qty vide TMB/15				
	735.80 m @ 121.99/m				
					RS=89752=88

Continuation

total RS= 1,21,307=00

Sch. XLV-Form No. 134 $RS = 37,34,826 = 29$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13)					
providing and laying					
RCC. pipe NPS					
$\phi 450$ vide top 18					
7.50 m @ 39 22.23/m ²					
					$RS = 29,416 = 72$

					$37,64,243 = 01$
10% below upper					$37,64,24 = 30$
Agreement					
					$total RS = 33,87,818 = 71$

less previous payment

 $(-) 21,27,331 = 00$

Net RS = 12,60,487 = 71

Say RS = 12,60,488 = 00

29-12-20
SE

30/12/20
AS

CP
16/12/20