

(NABARD)

MB No. — 1023

Schedule XLV-Form No. 134

भोजपुर का नाम - ममदास अनागत हुक्मी
डांगी से इचामारी पथ में पुल
निगठा कारी


DIVISION

SUB-DIVISION


Measurement Book No 1023

प्रमाणित किया जाता है कि इस मापि पुस्त में कुल 100
(एक सौ) गुदित दोहरे पृष्ठ है। जो श्री जीतेन्द्र कुमार
सहायक अभियंता, ग्रा०का०वि० कार्य अवर प्रमण्डल, किरानगंज-2
के नाम से निर्गत किया जाता है।




कार्यपालक अभियंता
ग्रा०का०वि० कार्य प्रमण्डल
किरानगंज-2

This MB No-1023, Reissued to
Sri Ramna Namol Yadav (J.E, Digbal
Bank)


8/03/2020
A.E.

Sch. XLV - Form No. 134

R.W.D. Kishanganj-2 DIVISION
R.W.D. Digbal Bank SUB-DIVISION

Measurement Book
No. **1023**

Name of officer _____

Date of first entry _____

Date of last entry _____

6th Apr

23

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Construction of RCC Bridge 4x21.75 M over Kankar River in 2nd km of Hublidagi to Ichamari Road under Dighal Bank Block.					
Agency = M/S Perfect Construction, Buxar town, Dt - Buxar.					
Agreement No. - 01/Nabard/SRD 2017-18.					
D.O. of start = 24-07-2018					
D.O. of completion = 23-07-2019.					
D/B = 22/12/2020.					
Record Measurement.					

(1). SIPP Steel Reinforcement

in Superstructure for C.C. Slab.

Splice Girder	28mm	20mm	16mm	10mm	8mm
Bar MKD P ₁					
of 28mm dia					
2x8 x 23.438 = 375.008					
Bar MKD P ₂					
of 28mm dia					
2x2 x 23.438 = 93.752					
Bar MKD P ₃					
of 28mm dia					
2x4 x 25.318 = 980.110					
Bar MKD P ₄					
of 28mm dia					
2x2 x 23.232 = 92.928					
Bar MKD P ₅					
of 28mm dia					
2x2 x 20.632 = 82.528					

Continuation

846.76 M.

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B/f		28mm 846.76	20mm	16mm	10mm 8mm
Bar MKD 94					
of 28mm dia 2x2x 17.874 = 71.4%					
Bar MKD 95					
of 28mm dia 2x2x 15.274 = 61.096					
Bar MKD S ₁					
of 16mm dia 2x2x 22.240 = 88.96					
Bar MKD S ₂					
of 16mm dia 2x2x 22.260 = 89.04					
Bar MKD S ₃ t ₁					
of 8mm dia (in line of 6mm dia) 2x28x22.260 = 1246.56					

Bar MKD S ₂					
of 8mm dia (in line of 6mm dia) 2x2x 22.240 = 88.96					
Bar MKD U ₁					
of 10mm dia 4x57x1.758 = 1084.37					
Bar MKD U ₂					
of 10mm dia 2x4x5x4.860 = 194.40					
Bar MKD U ₃					
of 10mm dia 2x75x1.558 = 233.70					
Bar MKD U ₄					
of 10mm dia 2x2x28x4.764 = 552.624					
Bar MKD U ₅					
of 10mm dia 2x2x5x4.888 = 97.76					
Bar MKD U ₆					
of 8mm dia (in line of 6mm dia) 2x25x1.035 = 51.75					

Continuation

$$= 979.352 - 178.10 \quad 2162.854$$

$$= 1387.27$$

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty B/F =		28mm 979.352	20mm -	16mm 178.60	10mm 8mm 2162.854 1387.28
Bar MCD W W					
of 8mm dia (en line to 6mm dia)					
2 x 50 x 0.750					= 75.00
Bar MCD A					
of 8mm dia (en line to 6mm dia)					
2 x 4 x 7.740					= 61.92
Middle Girder					
Bar MCD P ₁					
of 28mm dia					
1 x 8 x 23.438					= 187.504
Bar MCD P₂ S ₁					
of 28mm dia					
1 x 4 x 25.318					= 101.272
Bar MCD P₃ 2					
of 28mm dia					
1 x 2 x 23.232					= 46.464

Bar MCD Q ₃					
of 28mm dia					
1 x 2 x 20.632					= 41.264
Bar MCD Q ₄					
of 28mm dia					
1 x 2 x 17.874					= 35.748
Bar MCD Q ₅ S ₁					
of 16mm dia					
1 x 2 x 22.240					= 44.48
Bar MCD S ₂					
of 16mm dia					
1 x 2 x 22.260					= 44.52
Bar MCD T ₁					
of 8mm dia (en line to 6mm dia)					
1 x 28 x 22.260					= 623.28
Bar MCD T ₂					
of 6mm dia (en line to 6mm dia)					
1 x 2 x 22.240					= 44.48
Bar MCD U ₁					
of 20mm dia					
2 x 56 x 4.756					= 532.672

Continuation

1391.604 - 267.00 = 2695.55

2191.95

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ 8B/F		28 mm	16 mm	16 mm	8 mm
		1391.60	267.00	2695.55	2191.95
Bar MKD U2					
of 10 mm					
1x2x2x5x4.860				= 97.20	
Bar MKD U3					
of 10 mm					
= 1x75x1.558				= 116.85	
Bar MKD U4					
of 10 mm					
= 1x2x29x4.764				= 276.312	
Bar MKD U5					
of 10 mm					
= 1x2x4x4.888				= 39.106	
Bar MKD U6					
of 10 mm					
1x25x1.035					= 25.875
Bar MKD W					
of 8 mm (in lined bundle)					
1x50x0.750					= 37.500
Bar MKD A					
of 8 mm (in lined bundle)					
1x4x7.740					= 30.96
		= 1391.604	267.00	3225.016	2286.285 m.
Wt @ 1 gm/m	@	4.839	1.58	0.617	0.395
Wt	=	6733.978	421.86	1989.83	903.083
Total	=	10048.75	1 gm		
Add 5% for		502.44	1 gm		
leaving and waste		10551.186	1 gm		
		= 10.551 m.			
22/12/20					
J.E.					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
28/12/20					
1. P/ Steel reinforcement in					
Ree - Super structure C.305					
Gross Grady		25mm	20mm	16mm	12mm $\ominus$ 10mm 8mm
Bar MKD a ₁					
of 16mm dia					
9 nos x 5.648					= 50.832
Bar MKD a ₂					
of 12mm dia					
3 nos x 5.438					= 16.314
Bar MKD a ₃					
of 25mm dia					
6 nos x 6.305					= 37.83
Bar MKD a ₄					
of 25mm dia					
6 nos x 6.305					= 37.83
Bar MKD b ₁					
of 12mm dia					
6 x 7.536					= 45.216
Bar MKD b ₂					
of 12mm dia					
6 x 7.512					= 45.072
Bar MKD b ₃					
of 25mm dia					
6 x 8.490					= 50.94
Bar MKD c ₁					
of 20mm dia					
12 x 7.000					= 84.00
Bar MKD c ₂					
of 12mm dia					
= 15 x 5.518					= 82.77
Bar MKD d ₁					
of 10mm dia					
= 18 x 2.936					$\ominus$ 52.848
Bar MKD d ₂					
of 10mm dia					
2 x 42 x 2.786					$\ominus$ 234.024

Continuation

Bar MKD e₁
of 8mm dia (in line of bands)
18 x 5.250 = 94.50

Bar MKD B of 8mm dia "
12 x 2.930 = 35.16

Total = 126.66 84.00 50.832 189.372 286.872 129.66

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B/F =	25mm	20mm	16mm	12mm	Lower 8mm
=	126.66	84.60	50.832	189.372	129.66 286.872
Wt. 19mm @ 3.85	2.47	1.58	0.888	0.617	0.395
=	487.64	207.48	80.31	168.164	177.60.51.22
Total =		1171.813	kgm		
Adding 5% for		58.590	kg		
Waste of 6%		1230.408	kg		
✓		1.230	MT.		
28/12/20 S.E.					

ABSTRACT OF COST: Stone

(1). E/W & excavations & foundations

vide TMB Page 17 item (1)

= 1073.110 m³ @ 98.89/- Rs. 107300 = 0.

2) P/R Const. temporary earth

Island — do — 2.505

vide TMB Page 17 item (2)

= 3 m³ @ 293261.58/- Rs. 879785 = 0.

3) P/ Service road — do — 2.505

vide TMB Page 17 item (3)

= 89.44 m @ 2895.15/m = 258942 =

Continuation

Rs. 12,46,027 = 0.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			$\frac{1}{2} \times 12$	40.12	46,027.00
4) P/ steel liner for curbs					
10 mm thick - do - C. 30					
Vide T.M.B. Page 18 item 4					
= 12.3168 M ² @ 61429.97/M ²					756621 =
5) Bored cast in situ M-35 concrete					
do - all C. 30					
Vide T.M.B. Page 18 item (5)					
= 693.00 M ³ @ 17224.34/M ³					11936468 =
6) Right of way - existing					
do - all C. 30					
Vide T.M.B. Page 18 item (6)					
= 24.438 M ³ @ 930.21/M ³					22732.00
7) P/ laying of Rec M15 in					
leveling course - do - C. 30					
Vide T.M.B. Page 18 item (7)					
= 23.983 M ³ @ 7088.93/M ³					170085.00
8) P/ laying Rec M35 in					
pile cap - do - C. 30					
Vide T.M.B. Page 18 item (8)					
= 512.082 M ³ @ 8764.082/M ³					4457582 =

Continuation

1,85,89,515.00.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			13	1	Rs. 1,85,89,515 =
9) S/P/E steel Reinforce					
mount - do P x P - c. 305					
Vide TMB Page 19 item (9)					
= 195.98 m ² @ 52812.65/40					10350223 =
10) P/R ce M-30 in APW					
Shaftr x bits Photo - c. 305					
Vide TMB Page 19 item 10					
= 177.886 m ² @ 8845.22/40					1573441 =
11) P/R ce M30 in APW Photo					
x Photo - c. 305					
Vide TMB Page 19 item (11)					
= 7.974 m ² @ 8845.22/40					705322
12) S/MR Elastomeric Bearing					
+ Seismic pad - c. 305					
Vide TMB Page 19 item 12					
= 322560.00 Culum @ 1.01/-					Rs. 3257862
13) P/Weep holes - do c. 305					
Vide TMB Page 19 item 13					
= 56 nos @ 134.73/40					Rs. 754520

Continuation

Rs. 3,09,17,042 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B/P % 3,09,17,042 =
14) S/R/R Steel Reinforcement					
in Substructure - c.s.s					
Vide T.M.B. Page 26 item 14					
= 31.1416 m ³ @ 52931.83/m ³ %					1648615 =
15) Back filling behind					
of W x etc					
Vide T.M.B. Page 20 Item 15					
= 158.69 m ³ @ 678.88/m ³ %					107731 =
16) P/ filter media - c.s.s					
Vide T.M.B. Page 20 Item 16					
= 26.82 m ³ @ 4805.98/m ³ %					128896 =
17) P/Hydr Bss Steel Rein					
in Super Str. - c.s.s					
Vide T.M.B. Page 26 item 17 =					
" " 28 item 11 =					10.551 +
					1.230
					11.781
@ 53902.44/- %					635025 =
18) P/ erecting dir & plate					
signboard - c.s.s					
Vide T.M.B. Page 20 Item 18					
= 1.8042 @ 12955.27/m ² %					23319 =

Continuation

Rs. 3,34,60,628 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
19) Cont. of Embank - CS & vide TMB Page 21 item 18					
= 1485.00 m ³ @ 156.13 m ³ /m					231912.00
20) P/GSD in diversion cut vide TMB Page 21 item 18					
= 72.00 m ³ @ 1863.56 m ³ /m					134176.00
21) Layer Rec NPS H.P. - do - all 2.505 vide TMB Page 21 item 20					
= 10.00 m @ 4487.48/m					44875.00
22) Conducting Construction for sample of soil - do - all c. 305 vide TMB Page 21 item 21					
= 150 m @ 10000/m					1,50,000.00
23) Grout pile load test vide TMB Page 21 item 22					
= 1 no @ 90,000/m					90,000.00
24) P/Sewerage pile load test - do - all c. 305 vide TMB Page 21 item 23					
= 3 no @ 60,000/m					1,80,000.00
					3,42,91,591.00

Continuation

Const. of HL Bridge over Kanki River in 2nd Km of Hublidangi To Ichamari Road
Under – NABARD



Const. of HL Bridge over Kanki River in 2nd Km of Hublidangi To Ichamari Road
Under – NABARD

