

1st on AIC Bill

1

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Record measurement</u>					
Name of work:- Construction of road from Manuwar main road to Jhalhari talab.					
Agency:- Sanjay Kumar, Saranathi Nagar, Ward no. 02, Saharsa					
Agreement no. - 56 SBD/MM/54/18-19					
Date:- 09.03.2019.					

Date of start:- 09.03.2019					
Date of completion:- 08.12.2019					
Date of Entry:- 04.12.2019.					

Item (1) Setting out Pillars.
 Qty = 1.050 km = 1.050 km

Item (2) Clearing and Grubbing road land.					
1	30.00	8.00			= 240.00
2	30.00	7.50			= 450.00
6	30.00	4.50			= 810.00
1	7.00	4.50			= 31.50
1	19.00	4.50			= 85.50
1.5	30.00	7.00			= 3150.00

Continuation

4767.00 m

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF =	4767.00 m ²
	1	17.00	7.00	=	119.00 m ²
Branch	1	23.80	4.50	=	107.10 m ²
Branch	8	30.00	7.00	=	1680.00 m ²
"	1	23.00	7.00	=	161.00 m ²
					6834.10 m ²
					= 0.6834 Ha

Item (3) Construction of Embankment with Appraised water level

Change	Fill Area	Mean Area	Distance	Fill Volume
0.00	0.105			
50.00	0.065	0.085	50.00	4.250 m ³
109.00	0.104	0.085	59.00	4.986 m ³
150.00	2.059	1.082	41.00	44.342 m ³
200.00	2.129	2.094	50.00	104.700 m ³
250.00	2.526	2.328	50.00	116.375 m ³
297.00	2.623	2.575	47.00	121.002 m ³
350.00	0.000	1.312	53.00	69.510 m ³
400.00	0.203	0.102	50.00	5.075 m ³
450.00	0.065	0.134	50.00	6.700 m ³
500.00	0.016	0.041	50.00	2.025 m ³
550.00	0.120	0.068	50.00	3.400 m ³
600.00	0.000	0.060	50.00	3.000 m ³
650.00	0.054	0.027	50.00	1.350 m ³
700.00	0.052	0.053	50.00	2.650 m ³
750.00	0.018	0.035	50.00	1.750 m ³
763.00	0.035	0.027	13.00	0.345 m ³

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/1) Setting out Pillars					
Qty vide TMB Page (1)					
1.05 km @ ₹ 13799.70/km =					14490.00
(2/2) Closing & Grubbing road.					
Qty vide TMB Page (2)					
0.6834 Hq @ ₹ 50148.62/Hq =					34271.00
(3/3) Embankment up to 100m lead					
Qty vide TMB Page (3)					
116.907 m ³ @ ₹ 11128/m ³ =					13006.00
(4/4) Embankment 1000m lead					
Qty vide TMB Page (3)					
403.422 m ³ @ ₹ 155.23/m ³ =					62623.00
(5/5) Construction of Subgrade					
Qty vide TMB Page (4)					
2060.94 m ³ @ ₹ 157.47/m ³ =					324536.00
(6/6) GSB with well graded.					
Qty vide TMB Page (4)					
556.45 m ³ @ ₹ 2685.33/m ³ =					1494252.00
(7/7) WBM grading (B)					
Qty vide TMB Page (5)					
58.49 m ³ @ ₹ 3406.65 =					199255.00
(8/11) PCC-M-30 for Pavement					
Qty vide TMB Page (5)					
122.40 m ³ @ ₹ 7735.25/m ³ =					946785.00
(9/13) Providing Logo board					
Qty vide TMB Page (6)					
4 nos @ ₹ 10266.00 =					41064.00

Continuation

3130292.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BF = 2130292.00
(10/17) E/W for Foundation					
Qty vide TMB Page (6)					
30.03 m ³ @ ₹ 288.02/m ³ =					8649.00
(11/18) Bricking PCC m-1.5					
Qty vide TMB Page (6)					
1.50 m ³ @ ₹ 6323.23/cum =					9485.00
(12/19) Brick PCC m-20 for D/W					
Qty vide TMB Page (6)					
2.25 m ³ @ ₹ 6982.82/m ³ =					15711.00
(13/23) Supplying HYSD bar					
Qty vide TMB Page (7)					
0.958 MT @ ₹ 75269.53/MT =					72108.00
(14/22) RCC m-25 for Substr.					
Qty vide TMB Page (7)					
10.02 m ³ @ ₹ 8038.84 =					80549.00
(15/27) HYSD for Super Structure					
Qty vide TMB Page (8)					
0.308 MT @ ₹ 76455.75/MT =					23548.00
(16/26) Brk PCC m-25 for Super Struc.					
Qty vide TMB Page (8)					
37.5 m ³ @ ₹ 846.559/m ³ =					31746.00
					337208.00
Ded for as per Agreement (-)					337209.00
					3034879.00

Chauloo

Continuation

JEL Mahishi

Dt. 08.12.2022