

MM-54
SC

MB No- 3245-

Schedule XLV-Form No. 134

Purges

DIVISION

Bgmsh Khj

SUB-DIVISION

Sat Communication

Measurement Book

Pucca Road to Palsan 70/9.

3rd and Final Bill

Abstract of cost

30

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction and					
maint. of Road from pucca.					
Road to Pavan Tola.					
Name of Agency:- Sai Communication					
Agreement No:- 66 SBD/2017-18					
Agreement Amount:- RS: 5629274.00					
Date of Commencement:- 25/03/2018					
Date of Completion:- 24/09/2018					
Actual date of Completion:- 27/11/2020					
Time extension granted by					
CE-2 upto 30/11/2020 vide					

Letter NO 3588 dt. 8/7/20					
(1) ply & fixing of working					
brack mure pillar 201					
Complete job.					
0.96 km VMB NO. 3575 P-1561					
@RS 13121.50/km RS. 12596.64					
(2) Clearing & Graveling Road					
and all complete job					
0.669 VMB NO. 3575 P-2512					
@RS 47809.31/km RS. 31954.98					
(3) Excavation from road way					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(22) 18 p.v. p.c. M25 in round 2				B.F.	548185.785
all complete job.					
9.19 m ² Q.V.T.M.B.P-20, 56-13					
@RS. 5977.02/m ² RS. 54928.81					
(23) 19 p.v. p.c. M20 in S/S					
all complete job.					
67.48 m ² Q.V.T.M.B.P-24, 56-13					
@RS. 6924.55/m ² RS. 467268.63					
(24) 20 p.v. R.C.C. hume pipe NP3					
(1x100mm) all complete job.					

15.00m Q.V.T.M.B.P-28, 56-13					
@RS. 4109.06/m RS. 61635.90					
				RS.	6065687.19
Less 10% below				RS	606568.72
				RS.	5459118.47
say				RS.	5459118.00
Less for previous payment					
V.T.M.B.P-12, 21				RS.	2377400.00
payable				RS.	3081718.00

Certified that work has been

Completed as per estimate and

Specification.

11-01-2021

Banmankha

अभियंता
निर्माण विभाग

12/11/21
12/11/21