

1st on A/c Bill

1

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w - const. of road from Phool THAKUR to Nandu Patel -					
Agency - Abdul Kuman Yadav					
Agg. No - 25/2020-21					
Agg. Amount - 15401794.00					
A.A. Amount (vide letter No. 1239/dt-7.11.19)					
(const + maint) - 140.350 lac					
T.S. Amount					
(const + maint) - 162.400 lac					
Date of commencement - 09.05.2020					
Date of comp - 08.05.2021					
Date of Entry - 09.12.2020					
1) const. of reference & working Bench mark - do - all Qty = 2.27 Km					
2) const. of reference pillar - do - all carb Qty = 2.27 Km					
3) clearing & grubbing road/ land - do - all					

Continuation

Abstract of cost

4

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) const. of reference working bench some					
do					
QVTMBP ① = 2.27 Km					
@ RS 10315.50/km					RS 23416.00
2) const. of reference pillar					
do					
QVTMBP ① = 2.27 Km					
@ RS 10549.41/km					RS 23947.00
3) cleaning & goushch road 100m					
do					
QVTMBP ② = 0.68 Hect					
@ RS 51153.76/Hect					RS 34771.00
4) Plr & lining typical mm BSY 500 load					
do					
QVTMBP ② = 2 Nos					
@ RS 11449.47 each					RS 22899.00
5) const. of Embankment 1000m load					
do					
QVTMBP ② = 675 m ²					
@ RS 174.94/m ²					RS 118085.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
6) Const. of Fencing main road					
— do — do					
QVTMBP(2) = 1575m ²					
@ Rs 52.72/m ²					Rs 82453.00
7) Excavation for road way					
— do — do					
QVTMBP(3) = 224.25m ²					
@ Rs 74.16/m ²					Rs 16670.00
8) Const. of G.S.B. grade — do — do					
QVTMBP(4) = 729.60m ²					
@ Rs 2882.77/m ²					Rs 2103269.00
					2435470.00
Add 1st. GST — (F) 292258.00					
Add 1st. L&V — (F) 24355.00					
Net —					2752081.00
By 05/01/2021 JE					
By 05/01/21 AE					