

Agency by which work is executed -
 Date of Measurement -
 No. and date of agreement
 (These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement			
	No.	L.	B.	D.
Name of work: MR to Road				
from Duddha to Bazarapur				
Via Bazarapur under				
road MR 3054				
Agency: Sri Ranga Kr. Suley				
Village: Kankaul				
Post: Bahikapur				
P.S: Raghunathpur				
Dist: Bilwan				

Agreement No-33 MRB/2019-20									
10% below ex plan (un)									
Date of commencement									
13/12/2019									
Date of completion: 12/12/2020									
Date of Actual Measurement -									
16/10/2020 to 20/10/2020									
Date of Actual completion:									
30/10/2020									
Record Measurement									
① Construction of subgrade									
and earthen shoulders									
do. do. all complete job									

Continuation

Particulars	Details of actual measurement			
	No.	L.	B.	D.

Contents of area

(22/2) Construction of subgrade and earthen shoulders

do-do all complete

1409.55 m³ @ 199.96/m³ = 281854.2

(98/2) Brick masonry work

1:3 cement mortar

14.40 m³ @ 56.26/m³ = 81594.0

(24/18) plastering to the cement

mortar 1:4 on brick

work

64 m² @ 21.37 = 1369.28

100.80 m² @ 172.23/m² = 17361.00

(55/24) painting two coats

including primer coat

do-do

64 m² @ 21.37 = 1369.28

292.80 m² @ 108.06/m² = 31640.00

₹ = 90600.13 = 00

10% less as per

Agreement ₹ - 90600.13 = 00

₹ 81540.12 = 00

less previous payment ₹ - 490200.00

₹ = 3252012 = 00

Continuation

19/05/12

11.2

19/05/12

11.2