

NARINIYA TO MANIKPUR

Schedule XLV-Form No. 134

M/S MAA AMBEY CONSTRUCTION **DIVISION**

M/R **SUB-DIVISION**

MEASUREMENT BOOK

M.B-No - 367

Name for work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Record measurement</u>					
N/W - Cut & Road from Narainia to Manikpur.					
N/Agency - M/S Maa Ambay Construction					
Agr No. 67/MRD (3054) 2020-21					
Agr Value - B 103.88872 (87483475 + 2905392)					
Date of Commencement - 06.03.2020					
Date of Completion - 05.12.2020					
Date of entry - 28.11.2020					

(1/2) Cleanup and grubbing

road land --- on prp

$$2 \times 3180.40 \times 1.00 = 6200.80 \text{ m}^2$$

$$= 0.62 \text{ hect}$$

(2/3) Cut of subgrade and

earthen shoulder with

approved mat --- on pr

$$2 \times 10 \times 30.40 \times 1.40 \times 0.30 = 180.96 \text{ m}^3$$

$$2 \times 15 \times 30.40 \times 0.70 \times 0.30 = 189.40$$

$$2 \times 7 \times 30.40 \times 0.90 \times 0.30 = 113.40$$

$$2 \times 1 \times 30.40 \times 0.70 \times 0.30 = 12.60$$

$$2 \times 33 \times 30.40 \times 0.70 \times 0.30 = 415.80$$

$$2 \times 1 \times 10.40 \times 0.70 \times 0.30 = 4.20$$

$$2 \times 20 \times 30.40 \times 0.90 \times 0.25 = 270.00$$

$$2 \times 10 \times 30.40 \times 0.80 \times 0.30 = 144.00$$

Continuation

1329.00 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				MF	1922.51 m ²
	1	18.10	1.70		30.60
	2	15.40	1.50		45.40
	1	7.10	3.26		23.14
	1	11.30	3.20		36.16
	1	14.70	3.20		47.04
	1	12.90	3.75		48.37
	1	11.30	3.40		33.90
	1	18.10	2.50		45.25
	1	15.50	3.15		48.82
	1	21.30	3.20		68.16
	9	0.90	0.90		7.29
	1	4.00	1.40		4.40
	(C)				2360.24 m ²

$$2360.24 \times 0.075 = 177.018 \text{ m}^3$$

(6/23) Provision and frames

of typical 3054 m² for only
9 maintenance sign band
as per tech sp

0.2 Nos.

28/11/20

material statement:-

(I) E/W	1329.40 m ³	43857.20
(II) Stone Aggregate	488.41 m ³	73262.20
(III) Local Sand	94.72 m ³	7104.20
(IV) Set materials	71.75 m ³	10763.20
(V) Binding Mortar	8.67 m ³	1300.20
		73625.20

Continuation

28/11/20

28

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>1st a/c Bill</u>					
M/W - <u>Ctn of Road from Marania to Manikpur</u>					
N/Agency - <u>M/s Maa Ambay Construction</u>					
Aggr No. <u>67/MBD (3054) 2020-21</u>					
Aggr Value - <u>Rs 103.88872</u> <u>(74.83435 + 29.05397)</u>					
Date of Commencement - <u>05.12.20</u> <u>06.03.2020</u>					
Date of Completion - <u>05.12.2020</u>					
Date of Measurement - <u>16.12.2020</u>					
<u>Record measurement</u>					
(V7) <u>Brandy and applying</u> <u>primer coat - - on fr</u>					
Qty vide TMB P-5 - <u>2360.24 m²</u>					
(2/8) <u>Brandy and applying</u> <u>tack coat - - - on fr</u>					
Qty vide TMB P-5 - <u>2360.24 m²</u>					
Rec portion					
$2 \times 5.00 \times 2.50 = 25.00$					
$1 \times 12.50 \times 1.00 = 12.50$					
					<u>2397.74 m²</u>
(3/9) <u>Patch work over WBM</u> <u>using mix. local surface</u> <u>(Type B) - - - 20 mm</u> <u>thickness as per sp</u>					
Qty vide item No. (36) - <u>2397.74 m²</u> <u>1st</u>					

Continuation

P.T.O.

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(9/23) Boulder and fixer 44 typical masonry border only & maintain for band --- -- 43 m ³					0.81423

Old
25/10/21
AS

16/12/20
PS

Material Statement—

- ① Stone chips — 480.307 m³ 720462
 (II) Bone Band — 14.38 m³ 107920
 (III) Waste plaster — 0.364 MT
 (IV) Fuller Mat (lime) — 12.844 MT 1275

348470

16/12/20
PS

Continuation

ISF A/C Bill 3054 New Maint Policy
42,60,000/-
CF MS

12

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
S.D 5%					213,000.00
2% S.T					85,200.00
1% C-4.5%					42,600.00
1% S-4.5%					42,600.00
Rampality					130463.00
S.I					41,668.00
1% L. e					42,600.00
Total Deduction					598,131.00
Pay of MS					36,61,869.00
Total A					42,60,000.00

Vamo ———— 21

Passed for A 42,60,000.00 (1
Forty two Lac Sixty thousand) 21

Pay is 36,61,869.00 (1 thirty six
Lac Sixty one thousand eight
hundred sixty nine) of. CF MS

[Signature]

Executive Engineer
R.W.D. Works Division
Hathua

16.6.12

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>2nd & Final Bill</u>					
M/W - Cut of Road from Narainia to Manikpur.					
M/Agency - M/s MAA Ambay Constn					
Ag No. 67/MRD (2014) 2020-21					
Ag value - Rs 103.88872					
(74.83475 + 29.05397)					
Date of Commencement - 06.03.2020					
Date of Completion - 05.12.2020					
Date of Actual Completion - 17.01.2021					
<u>Record measurement.</u>					
(1/5)	Direction and place				
	Identification sign - as				
	$2 \times 1.20 \times 0.20 = 1.92 m^2$				
(2/16)	Provide and fix of				
	retro-reflectored Condy				
	Major Sign panel				
	600 mm equilateral				
	triangle - 24 Nos				
(3/17)	600 mm Circular				
	- 16 Nos				
(4/18)	600 mm x 450 mm				
	rectangular - 18 Nos				
(5/19)	Provide R.C.C. M-15 grade				
	boundary pillars - as				
	per sq - 12 Nos				
(6/20)	Printing new letter				
	and figure - as per				
	- 176 Com				
(7/21)	planting of tree and				
	their maintenance for one				
	year - as per				
	- 149 Nos				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					MFB 6511939=0
(24/26) Painting two coat mchaf					
primer --- on floor					
56.96 m ² vide Tm33 P- (14)					
					LB 95=63/m ² B 5447=0
					B 6517386=0
less 0.87% below					B 17597=0
					B 6499789=0
(25/27) Add 1% labour					B 64998=0
(26/28) Add 12% G.S.T					B 779974=0
					B 7344761=0
less Previous Paym					B 4260000=0
					B 3084761=0

Continuation