

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमंडल, जमुई

पत्रांक - 1219 ⁴³⁶/जमुई, दिनांक - 30.6.2021

प्रेषक :- कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, जमुई।

सेवा में,
नोडल पदाधिकारी,
मुख्यमंत्री ग्राम सम्पर्क योजना,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय :- मुख्यमंत्री ग्राम सम्पर्क योजना (Sc) के अन्तर्गत कराये गये कार्यों के विरुद्ध में
आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में सूचित करना है कि मुख्यमंत्री ग्राम सम्पर्क योजना (Sc) के अन्तर्गत कराये गये कार्यों का मापीपुस्त के आधार पर संलग्न सूची में अंकित, पथों में आवंटन कुल **रु0 368.74334 (तीन करोड़ अड़सठ लाख चौहत्तर हजार तीन सौ चौतीस रु0)** मात्र की अधियाचना विहित प्रपत्र में भर कर समर्पित की जाती है।

अतः अनुरोध है कि शीघ्र आवंटन उपलब्ध कराने की कृपा की जाय।

अनु0: 1. प्रपत्र।

2. उपयोगिता पत्र।

विश्वासभाजन

4mb/29/6/21

कार्यपालक अभियंता

ग्रामीण कार्य विभाग, कार्य प्रमंडल,

29/6/21 जमुई।

R.W.D. Works Division, Jamui

FORMGFR 19-A

[See Government of India's Decision(I) below Rule- 150]

Form of Utilization Certificate UP TO The Month of June 2021 (28.06.2021)

MMGSY (Sc) PROGRAMME Fund

PIU-Jamui

| Sl. No. | Name of Scheme | Sanction No. & Date with Amount (In lakhs Rs.) | | Amount Received(In lakhs Rs.) | Particulars |
|----------------|---------------------------|--|-----------------|--------------------------------|---|
| | | Ltr.No. | Date | | |
| 01. | MMGSY (Sc) Programme Fund | Ltr. No.80 | O.B 05.06.21 | 1042.13482 132.53066 | Certified that out of Rs 1174.66548 lakhs of grants in aid sanctioned during till date in favour of E.E., R.W.D., Works Division, Jamui a sum of Rs 1174.66548 lakhs has been utilized for the purpose of MMGSY(Sc) PROGRAMME Fund as given in the margin for which it was sanctioned and that the balance of Rs. 0.00 lakhs at the end of the period under report. |
| Total by BRRDA | | | | 1174.66548 | |

02. Certified that I have satisfied myself that the conditions on which the grants in aid was sanctioned have been due fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of checks exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been done tested by Executive Engineer/Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/Excutive Engineer.

03. Physical Progress achived :-

- construction of road Works.
- construction of C.D. Works.

Sr. Divisional Accounts officer
R.W.D., Works Division, Jamui

Excutive Engineer
R.W.D., Works Division, Jamui

RWD Works Department
Works Division, Jamui

MMGSY(Sc) Allotment Requisition

| S.N | Year | Name of Road | Name of Contractor | Administrative Approval (A.A) | | Agreement Amount (in Lakh) | | Allotment Received (in Lakhs) | Total Expenditure As per MIS (in Lakhs) | Total Measurement Booked | Current Demand (in Lakhs) | Remarks |
|-------|---------|--|---------------------|-------------------------------|------------------|-----------------------------|----------------------------|-------------------------------|---|--------------------------|---------------------------|------------------------|
| | | | | Length (K.M) | Amount (in Lakh) | Construction Cost (in Lakh) | 5 Year Routine Maintenance | | | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 10 | 11 | 12 | 13 | 14 |
| 1 | 2019-20 | Lathlath MMGSY Road To Mushari | Mukesh Kumar | 2.350 | 179.170 | 124.08873 | 20.12921 | 46.72743 | 46.72743 | 56.35869 | 9.63126 | WBM gr-iii in progress |
| 2 | 2019-20 | Katauna-Darha IAP Road to Bhandari-Katauna to Pamaiya Road | Prabhat Kumar singh | 1.430 | 109.140 | 74.42065 | 13.71486 | 8.52609 | 8.52609 | 26.64404 | 18.11795 | WBM gr-iii in progress |
| 3 | 2019-20 | Badahi to Baratan Road (Lakhari) | Nitesh Kumar Singh | 8.200 | 626.160 | 537.23938 | 76.83100 | 30.54393 | 30.54393 | 246.18834 | 215.64441 | WBM gr-iii in progress |
| 4 | 2019-20 | PMGSY Road Bhimayin Navkadih To Dengarva | MADHU KUMARI | 2.000 | 156.210 | 111.25255 | 16.51181 | 30.41380 | 30.41380 | 83.94920 | 53.53540 | WBM gr-iii in progress |
| 5 | 2019-20 | Alijanj Dinnagar Karande Mmp Road To Ruppokhar | NAWLESH KUMAR | 3.300 | 232.330 | 183.34796 | 31.28209 | 22.07083 | 22.07083 | 93.88515 | 71.81432 | WBM gr-iii in progress |
| Total | | | | | | | | | | | 368.74334 | |

Executve Engineer
 Rural Works Department
 Works Div. Jamui

29/6/21

29/6/21