

Ag. Prabhat Kr. Sch.gh.
Ag No 39 (S.D.) / 2020-21

Katana - Darda' IIP Road to Bhondani - Katana
to Parnai Road Length:-
Schedule XIV - Form No. 134

R. W. D. Jomra

Manager (S.C.)

DIVISION

R. W. D. Borhak

SUB-DIVISION

MEASUREMENT BOOK

2761

2nd on a/c Bill

Name of work: Construction of rd.
from Katoung-Dasha IAP rd.

Bhandari Katoung to

Pamaiya under MUCSR,

Agency: B. Parabhat K. Singh.

Agreement no. 39(SBD)/2020-21

Dt. of start: 13-08-2020

Dt. of completion: 12-08-2021


Dt. of measurement: 31-5-2021

Further measurement - NIL



31.5.21

JE



Continuation

ABSTRACT OF COST (2nd Bill)

7

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Provisioning & fixing Bench mark					
Qty. under TMB Page ③					
1.43 KM CB	32684.88	mm			46739=
② Cleaning & grubbing rd. Laid					
Qty. under TMB Page ③					
0.501 Hb. CB	51133.76	mm			25618=
③ Construction of embankment					
Qty. under TMB Page ③					
114.01 M ³ CB	135.12	M ³ =B			15,405=
④ Construction of subgrade					
Qty. under TMB Page ③					
3346.20 M ³ CB	176.86	M ³ =B			59,809=
⑤ Construction of G.S. 90's					
Qty. under TMB Page ④					
1158.30 M ³ CB	1659.01	M ³ =B			19,21631=
⑥ Provisioning & fixing of					
MM exp board.					
Qty. under TMB Page ④					
2 no. CB	9331.83	each=B			18,664=
				Rg	26,19,866=
Add 12% GST			(+) B		3,14,384=
Add 1% Labours cess			(+) B		26,199=
			B		29,60,449=
Less 10% as per agreement			(-) B		2,96,045=
			B		26,64,404=
Deduct previous payment			(-) B		8,52,609=

Grand

B 18,11,795=

21/6/21

Continuation

21/6/21
AC

31.5.21

52