

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Ist on A/C Bill					
Name of work: Const of rural road					
from Parewa Pce Road					
to UML School Parewa under					
MMQSY					
Agency: Angad Kumar Singh					
Agt NO - 57/MMQSY/SBD/20/9-20					
Rev: 19-9-19					
Toe: 18-9-20					
Date of Measurement - 20-05-2020					

① Const of ref & working
BM decided at
1.093 KM

② Cleaning & grubbing
of road bed decided
 $20 \times 30.0 \times 7.0 = 4200.0 \text{ m}^2$
 $16 \times 30.0 \times 7.0 = 3360.0 \text{ m}^2$
 $13.0 \times 7.0 = 91.0 \text{ m}^2$
 7651.0 m^2
 or 0.765 Hect

③ Const of embankment for
material obtained
from borrow pit decided

Sch. XLV-Form No. 134

12

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2 ha on A/C Bill					
Name of work: Const of rural road					
from Parewa Pcc Road					
to Umr school Parewa					
Under MMasy					
Agency: Anand Kumar Singh					
Agst no - 57/MMasy/SBD/2019-20					
Dow. 19.9.19					
ToC 18.9.20					
Date of measurement: 20.10.2020					

(1) Const of ref pillar			
1.093 km			
(2) Const of embankment			
material obtained			
from borrow pit			
Chaise	Filling	Mean	Qty
(m)	(m)	(m)	(M3)
0	1.34	-	-
100	5.50	3.42	342.00
200	5.70	5.60	560.00
300	6.30	6.00	600.00
400	6.40	6.35	635.00
500	5.04	5.72	572.00
600	5.37	5.37	537.00

प्राप्त
द्वारा
को से
निय
विमा

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(15) Road marking on BT surface					
2x 30.00x30.00x0.10 = 180.00m ²					
2x 2 30.00x0.10 = 12.00m ²					
2x 1x18.00x0.10 = 3.60m ²					
					195.60m ²
(16) Pw & laying Road marking on Cmc surface					
2x 2x 30.00x0.10 = 12.00m ²					
2x 2x 28.00x0.10 = 10.00m ²					
					22.00m ²

Round
JE 20/10/20

Asst
26/3/21
AE

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
① setting out const of ref & working Bm					
Vide Pmb P 7					
1.093 km @ Rs 5136.92					
					Rs 5615.00
② Const of ref pillar					
Vide Pmb P 12					
1.093 km @ Rs 3582.92					
					Rs 3916.00

(3/3) Cleaning & grubbing of road land done

Vide Pmb P 7

0.765 Hect @ Rs 49809.13

Rs 38104.00

(3/4+5) Const of embankment

material obtained

from borrow pit done

Vide Pmb P 8

(i) Lead upto 100 m

496.18 m³ @ Rs 194.95

96730.00

Rs 96726.00

(ii) Lead upto 100 m

1157.77 m³ @ Rs 151.50

175402.00

Rs 175393.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B/F/B			5753335.00
(35/43) Filling in Sdortend					
		vide TmBP 10			
7.63 m ³ @ 628.83					
				Rs	4798.00
(34/37) Back filling behind					
abut/Road dundo					
		vide TmBP 10			
38.14 m ³ @ 893.24					
				Rs	34068.00
(37/4) S/F/F 30 mm d.s					
		vide TmBP 10			
50.00 m ² @ 801.65					
				Rs	40083.00
(38/36) S/F/F HYSD Barrenf					
		vide TmBP 5			
1.416 m ² @ 7806.20					
				Rs	110535.00
				Rs	5942819.00
less 10% Below (E)					594282.00
				Rs	5348537.00
less already					2252721.00
Paid upto Ist arc					
				Rs	3095766.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B/E/M 3095766 = 0					
Limit as per A/E - 1398295200					
Runoff DE 20.10.2020					
update M. statement					
(i) E/W 4494.59m ³ @ 23.71 - 106567200					
(ii) Metal - 761.99m ³ @ 466.20 - 355240200					
(iii) S/Dwt - 418.02m ³ @ 161.80 - 67636200					
(iv) S/m 9.74 - 377.73m ³ @ 466.20 - 176098200					
(v) S/chips - 299.15m ³ @ 625.62 - 187154200					
(vi) Sand - 99.05m ³ @ 161.80 - 16026200					
(vii) L. Sand - 50.64m ³ @ 118.34 - 5993200					
					914714200

(viii) Emulsion(ss) - 8.181 mT					
(ix) Emulsion(ls) - 1.122 mT					
(x) Bitumen - 7.11 mT					

M. statement (Royalty)					
(i) E/W 4494.59 @ 33 - 148321200					
(ii) Metal 761.99 @ 150 - 114299200					
(iii) S/Dwt 418.02 @ 150 - 62703200					
(iv) S/m 9.74 377.73 @ 150 - 56660200					
(v) S/chips 299.15 @ 150 - 44873200					
(vi) Sand 99.05 @ 75 - 7429200					
(vii) L. Sand 50.64 @ 75 - 3798200					
8.1820 - 111748200					438088200
					(-) 279005200
86 - 91471200					Balance -
(-) 58310200					Roy - 159078200
Balance - 33161200					(-) 100000000