


3rd & final bill

25

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Const of The Road					
from Lakrahya yadav tola					
To Mushar tali under M.M.G.Sy					
Scheme					
agency - Sri Rameshwar K. Singh					
Agreement No - 52/S.B.D/M.M.G.Sy/2019-20					
Date of Work order - 26/10/2019					
Date of Completion - 15/7/2020					
Actual Date of Completion - 13/10/2020					
 21/6/21 J.E.  21/6/21 J.E.					

Abstract of cost

- ① P/W Const of Working bench
 Marks - do -
 0.62 km vide Page 17
 e Rs - 11739.04/km Rs 7219.00
- ② P/W Const of Reference
 Pillor - do -
 0.62 km vide page No - 17
 e Rs 11570.79/km - Rs 7116.00
- ③ P/W cleaning and globbing
 0.18 Hect vide Page NO - 7
 e Rs 49809.13/Hect Rs 8966.00
- ④ P/W Construction of Embankment

Continuation

Atrosha

Amrta
9.7.21

EXECUTIVE ENGINEER
R.W.D. Works Div. Bettiah

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(15/19) P.V. Painting two Coat Including Primer coat 33.48 m ² vide Page 19					
€ 10 - 108.98 m ² —				10	3649.00
(17/21) P.V. Applying Hot Applied Thermoplastic 123.00 m ² vide Page 19					
€ 10 - 851.80 m ² —				10	104771.00
(18/23) P.V. and fixing m.m.s.s.v. Sign board 1 Nos vide Page 19 1 Nos " " 19 2 Nos					

€ 10 11548.20 each —				10	23096.00
(19/24) P.V. and fixing Main - house board 2 No vide Page - 20					
€ 10 - 11548.20 each —				10	23096.00
(20/25) P.V. and fixing 600mm 08 Nos vide Page 20					
€ 10 4024.21 each m —					32194.00
(21/27) P.V. and fixing 600mm - 450 m.m 2 Nos vide Page - 20					
€ 10 4622.25 each —				10	9244.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
21/28 P.V. and laying 300mm					
2mrs vide Page - 20					
C No 8790.94/each					17542.00
22/29 P.V. Providing and laying					
300mm dia House Pipe 1873					
22.50 R/m vide Page 20					
C No 829.03/m					m 18653.00
23/30 earth work for roads					
1100					
26.45 m ³ vide Page 20					
30.00 m ³ vide Page 20					
56.54 m ³ sum 54.80 m ³					
C No 285.71/m ³					m 15657.00
(24/31) P.V. Sand filling in foundation					
20.44 m ³ vide Page 21					
C No 455.62 m ³					1112.00
(24/32) P.V. P.C.C. m 15 grade in foundation					
2.74 m ³ vide Page 21					
C No 6848.60 m ³					m 25614.00
27/38 P.V. R.C.C. m 25 grade in box					
22.84 m ³ vide Page 21					
sum 22.71 m ³					
C No 8791.50 m ³					m 19920.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
23/30 P.V. back filling behind abutment					
1440 m ³ vide page 21					
e to 3221.03 m ³ — to 46382.00					
25/40 P.V. Weep Hole behind abutment					
20 Nos vide page 21					
e to 103.40/each — to 2068.00					
26/41 P.V. and laying boulder apron					
18.87 m ³ vide page 21					
e to 375.94 m ³ — to 70799.00					
31/42 P.V. supplying fitting and placing HYSD bar					
1.61 mT vide page 22					
e to 77133.30 mT Rs — to 124182.00					
Less 10% below					Rs 4641817.20
					Rs 404182.00
					Rs 3637635.20
Previous Payment 1/4. 1682234.00					
Net Rs. 1955401.20					
The work has been completed					
R. D. S.					
21/6/21					
50					

Continuation

Ahesh
Aug 4
9.7.21

EXECUTIVE ENGINEER
R. D. S. DIV. Bhatnagar