

कार्यपालक अभियंता का कार्यालय  
ग्रामीण कार्य विभाग, कार्य प्रमंडल, महुआ।

पत्रांक.....1616...../

महुआ/दिनांक.....06...../.....7...../2021

प्रेषक,

कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, महुआ।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-  
सचिव,  
विश्वेश्वरैया भवन,  
ग्रामीण कार्य विभाग,  
बिहार, पटना।

विषय :- मुख्यमंत्री ग्राम संपर्क योजना, (एस0सी0) अन्तर्गत कराये गए कार्य के विरुद्ध अधियाचना एवं प्राधिकार पत्र में नाम जोड़ने के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में कहना है कि मुख्यमंत्री ग्राम संपर्क योजना, (एस0सी0) के अन्तर्गत कराये गये कार्य का अधियाचना समर्पित की जा रही है। साथ ही साथ प्राधिकार पत्र में **Ritesh Kumar Singh** एवं **Trivikram Prasad** का नाम जोड़ने की कृपा की जाय।

पथ का कार्य गुणवत्ता पूर्ण कराया गया एवं कार्य संतोषप्रद है।

अनु0-यथोक्त।

*Handwritten signature in blue ink*

विश्वासभाजन,  
*Handwritten signature in blue ink*  
06-07-2021  
कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग, कार्य प्रमंडल,  
महुआ।

*Handwritten signature in blue ink*  
06/07/21

*Handwritten signature in red ink*

**Rural Works Department**  
**MMGSY (SC) Allotment Requisition Format**

**Name of Division - R.W.D Works Division, Mahua**

Sl. No	Year	Name of Road	Name of Contractor (In English)	Administrative Sanction		Agreement Amount (In Lacs)		Allotment Received (In Lacs)	Total Expenditure As per MIS (In Lacs)	Value of Measurement (In Lacs)	Current Demand (In Lacs) 11-9	Remarks
				Length (In Km)	Amount (In Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2019-20	Aaganbani Kedra to House of Dharmendra Singh.	Ritesh Kumar Singh	0.595	50.280	47.07836	2.50063	0.00000	0.00000 ✓	39.16587	39.16587	E.W., GSB, Gr-III Completed & PCC in Progress
2	2019-20	Rasulpur Mubarak P.A. Rajendra rai PMGSY road to Manikpur Paschim sima tak.	Priva Ranjan Singh	0.890	74.090	68.97661	4.12271	52.50069 ✓	52.50069 ✓	68.77831	16.27762	Work Completed
3	2019-20	Govindpur P.A. Laxmi Narayan Vidyalaya to Sah Mohammadpur Bind tola tak.	Rama Shankar Chaudhary	3.000	197.879	171.29222	29.87761	138.53669	138.53669 ✓	169.84472	31.30803	Work Completed
4	2018-19	Hasanpur Osti P.A. Bhutnath Chowk to Purb Shiv Mandir Muslim tola note huye Middle Urdu Harpur Osti.	Wahid ray	1.510	124.13	110.76005	13.06251	100.52431	100.52431 ✓	109.03711	8.51280	Work Completed
5	2019-20	Construction of road from Talpur Butung P.A. Kadiyo Bajrangwail chowk to east North ki or Harjan tola tak.	Jwala Prasad Arun	1.975	146.550	120.49513	13.12015	76.76732	76.76732 ✓	84.94548	8.17816	E/W, GSB, Gr-II, Gr-III Completed & PCC in Progress
6	2019-20	Mahua Talpur road to Babalu Baid.	Vinay Kumar	0.790	52.130	43.31091	8.82765	20.38385	20.38385 ✓	27.23657	6.85272	E/W, CD, GSB, & Gr-III Completed
7	2019-20	Fatehpur P.A. High School Chand Sarai se purab ki aur to Mahadali tola tak and pakshim se Cooperative Godam tak.	Mukesh Kumar	1.045	80.874	70.72478	8.52570	25.45376	25.45376 ✓	38.42360	12.96984	E/W, GSB, 2 Nos Cd, Gr-III Completed
8	2019-20	Ladho P.A. Sahni tola to Shiyu Rai K Ghar (PMGSY Road)	Adhunik Infrastructure Private Limited	1.235	88.350	79.99700	10.71056	21.86044	21.86044 ✓	34.69911	12.83867	E/W, CD, GSB, PCC & Gr-III Completed
9	2019-20	Malpur Asma road Ridal Ram House to Balbir Paswan House	Deepak Kumar Mishra	1.095	75.670	64.38141	10.79121	26.76272	26.76272 ✓	35.75992	8.99720	E/W, CD, GSB, Gr-III Completed
10	2019-20	Ajlipur Chandee Baleshwar Mandal ke Ghar to Jogi Mandal ke Ghar tak.	Trisharan Prasad	1.600	139.010	120.71965	12.90718	0.00000	0.00000 ✓	48.99983	48.99983	E/W, GSB & Gr-III Completed & CD in Progress
				13.735	1028.963	897.73812	114.44591	462.78978	462.78978	656.89052	194.10074	

**Divisional Accounts Officer**

**Works Division, Mahua**

**नोट :-**

1. खर्च का मिलान MIS से होना आवश्यक है।
2. अधिकाधिक राशि का पथवार मण्डिपुस्त की प्रथम एवं अंतिम पेज की अभिलेखांकित छाया प्रति संलग्न होना आवश्यक है।
3. पूर्व निर्गत राशि का उपयोगिता प्रमाण पत्र संलग्न होना आवश्यक है।

**Executive Engineer**

**Works Division, Mahua**

# Form GFR 19-A

(See Government of India's Decision (1) below Rule-150)  
Form of Utilisation Certificate upto the month- 06.07.2021

STATE- BIHAR

SL. No	Name of Scheme	Sanction No. & Date With Amount (In Rs. Lacs)	Amount Received (In Rs.Lacs)	Particulars
1	Construction of Rural Roads under MMGSY (SC)	Through Bank- 4642.25179, Through CFMS- 4196.24906 Lt-80 En 05.06.21	8838.50085	Certified that out of 8838.50085 Lacs of grants-in-aid sanctioned upto 12/2015 in favour of E-in-C, REO Bihar, Patna a sum of Rs.8811.87841 lacs has been utilized for the purpose of MMGSY (SC) Schemes as given in the margin for which it was sanctioned and that the balance of Rs-26.62244 lacs remaining unutilized at the end of the period under.
	Total:		8838.50085	

Certified that I have satisfied myself that the conditions on which the gram-in-aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sancticed.

## Kind of Checks exercised:-

- Works has been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/ Executive Engineer
- All other codal formalities have been observed.

## 3 Physical Progress achived:-

- Construction of Road Works.
- Construction of CD Works.

*06/07/2021*  
Divisional Account Officer  
RWD. Works Division, Mahua

*06-07-2021*  
Executive Engineer  
RWD. Works Division, Mahua

*06/07/21*

*06/07/21*



भारतीय गैर न्यायिक INDIA NON JUDICIAL

एक हजार रुपये

रु.1000

ONE THOUSAND RUPEES

Rs.1000

INDIA

बिहार BIHAR

Agreement Form

Agreement No. D.2.1.S.D.7/0.02.1.2.2MMGSY (SC) of 20.2.20.22

Date of Start:- 03.05.2021

Date of Completion:- 02.02.2022

This Agreement made on the day 2021 between

Executive Engineer Rural Works Department, Works Division Mahua and Ritesh Kumar Singh, (Bid ID-403616) AT-Bajitpur Malahi, P.O-Bidupur (R.S), P.s- Bidupur, Dist-Vaishali, Bihar, Pin-844502.

Where the Employer is desirous that the Contractor Execute the Construction of road

Under MMGSY (SC) Scheme Aaganbari Kendra to House of Dharmendra Singh. (Tender Id-93270) and the employer has accepted the bid by the Contractor of the execution and completion of such works and the remedying of any defects therein at a Construction Cost.....47,07,8362.....Maintenance Cost.2,50,0642.....Total Rs. 49,57,899=00 (Rupees Forty Nine Lacs Fifty Seven Thousand Eight Hundred Ninty Nine only.) Which is @ 0.0% (Zero Point Zero Percent) below schedule of rate.

DIVISIONAL ACCOUNTANTS OFFICER  
RURAL WORKS DEPARTMENT  
WORKS DIVISION, MAHUA

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रमंडल, महुआ

Ritesh Kumar Singh





बिहार BIHAR

558  
9-7-2020

Agreement Form

AG 722624

Viunna Kumar Singh  
Stamp Vender, . No-3/2000/0,  
Railstree Office, Hapur Vaishali

Agreement No. 281 SBD/2020/UMGSY (SC) of 2020..?

Date of Start:- 16/08/20

Date of Completion:- 15/08/21

This Agreement made on the      day      2020 between Executive Engineer Rural Works Department, Wroks Division Mahua and Trivikram Prasad, (Bid ID-398080) At- Vill -Mahmadpur, P.o+P.s-Goraul, Dist- Vaishali, Bihar, Pin-844118.

Where the Employer is desirous that the Contractor Execute the Construction of road

Under MMGSY (SC) Scheme Construction of road from Ajijpur Chande Baleshwar Mandal ke Ghar to Jogi Mandal ke Ghar tak. (Tender Id-90320) and the employer has accepted the bid by the Contractor of the execution and completion of such works and the remedying of any defects therein at a Construction Cost.....Maintenance Cost.....Total Cost of Rs. 1,33,62,675.00 (Rupees One Crore Thirty Three Laes Sixty Two Thousand Six Hundred Seventy Five only.) Which is @ 0.00% ( Zero Percent) below schedule of rate.

त्रिविक्रम प्रसाद

DIVISIONAL ACCOUNTS OFFICER  
RURAL WORKS DEPARTMENT  
WORKS DIVISION, MAHUA  
VAISHALI

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रमंडल, महुआ