

कार्यपालक अभियंता का कार्यालय, ग्रामीण कार्य विभाग,
कार्य प्रमंडल बगहा-1

पत्रांक 1518/भकु

बगहा-1/ दिनांक 12-07-2021

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बगहा-1।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी
-सह-सचिव, नोडल पदाधिकारी,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय :- मुख्यमंत्री ग्राम संपर्क योजना (SC) अन्तर्गत चयनित पथों के लिए प्राप्त राशि का उपयोगिता प्रमाण-पत्र एवं अधियाचना के संबंध में।


महाशय,

उपर्युक्त विषय के संबंध में कहना है कि MMGSY(SC) योजना अन्तर्गत भुगतान हेतु अधियाचना विहित प्रपत्र में तैयार कर आवश्यक अग्रतर कार्रवाई हेतु समर्पित किया जाता है। अधियाचना प्रपत्र के साथ उपयोगिता प्रमाण पत्र भी संलग्न है। साथ ही संवेदक का नाम प्राधिकार पत्र में जोड़ने की कृपा किया जाय।

अतः निवेदन है कि अधियाचित राशि विमुक्त करने की कृपा की जाय ताकि कराये गये कार्य का भुगतान किया जा सके।

- अनु0- 1. उपयोगिता प्रमाण-पत्र Form GFR 19A
2. अधियाचना पत्र

विश्वासभाजन


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बगहा-1

Rural Works Department
MMGSY (SC) Allotment Requisition Format
Name of Division :- Rural Works Department , Works Division Bagaha-I.

Name of Division :- Rural Works Department , Works Division Bagaha-I.															
Sl. No.	Name of Road	Administrative Sanction		Agreement Amount (in Lac)		Name of Contractor	Agreement No.	Agreement Date	Date of Completion	कार्य का स्तर (E/W, GSB/Pcc)	Actual Date of Completion	MIS के अनुसार अंशान भुगतान (लाख में)	जिने वाले समर्पित कार्य की कुल राशि (लाख में)	अधिकारिता राशि (लाख में)	अभिवृत्ति
		Length (in km)	Amount of (in Lac)	Const. Work (in Lac)	Maint. Work (in Lac)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14		
1	Bairatee Mukh Path To Bairatee shthan	1.790	168.810	141.91802	18.75671	Rajan Kumar	14SBD/2020-21	26.06.2020	25.06.2021	Complete	05.05.2021	120.36731	140.38730		
2	Kedai Tand Marzadpur To Semrahi	1.435	132.060	112.63401	14.11408	Vikas Pathak	06SBD/2020-21	18.06.2020	17.06.2021	GSB & WBM Completed	-	63.54646	63.54646		
3	Panchgawa To Bhedachaur	1.510	137.150	129.01557	12.54687	M/S Alok Enterprises	05SBD/2020-21	17.06.2020	16.06.2021	E/W Progress, GSB, WBM, Grade 3 Completed, PCC 680M Complete	-	79.09056	105.08077		
4	PMGSY Pipra To Rupwalia	1.555	144.600	136.08113	18.07870	Rajan Kumar	16SBD/2020-21	26.06.2020	25.06.2021	Complete	16.05.2021	105.68753	135.15563		
5	PMGSY Madhneec To Madhneec (Baitihwalia Madhneec)	2.390	234.000	199.09954	21.22388	Rajan Kumar	15SBD/2020-21	26.06.2020	25.06.2021	Complete	18.04.2021	161.17248	196.89897		
6	PMGSY Dardaree To Devtaha	1.820	184.530	175.75475	18.17611	Ravi Kumar Tiwari	20SBD/2020-21	30.06.2020	29.06.2021	E/W Progress, CD Complete, GSB Complete, Grade 3 1750m Complete	-	106.57856	138.07838		
7	PMGSY Charcharwa to Mushahar Toli	0.595	59.184	51.10901	2.64742	Rajeev Kumar Singh	13SBD/2020-21	26.06.2020	25.03.2021	Complete	13.03.21	34.94982	46.75134		
8	Matiyariya to Katiya	1.250	120.500	117.70293	6.17300	Ravi Kumar Tiwari	21SBD/2020-21	30.06.2020	29.06.2021	E/W Progress, GSB & WBM Gr 3 Completed, PCC Complete	-	82.37661	100.85714		
9	Parsauni To Sekh Tola Parsauni	0.840	72.060	68.13212	2.48994	Priyanka Singh	48SBD/2020-21	11.12.2020	10.09.2021	E/W Completed, GSB Completed, Grade 3 Completed, PCC Progress	-	32.63946	61.23030		
10	NH Road To Parua Tola	0.885	66.450	58.29723	7.12103	Elite Construction	35SBD/2020-21	18.09.2020	17.06.2021	E/W COMPLETED, GSB COMPLETED, Grade 3 in Progress	-	31.43435	31.59549		
11	Pachphedwa to Dhurauli	1.690	156.000	149.09149	14.89541	M/S Hanuman Construction	3SBD/2020-21	10.06.2020	09.06.2021	E/W in Progress, GSB Completed, Gr3 In Progress, CD Work in progress, PCC 500M Complete	-	95.06002	95.06002		
12	Bhathiya Deep Narayan Mishra Ke tola to bathiya	0.795	68.739	64.99984	2.35578	Aditya Kumar Tiwari	33SBD/2020-21	14.09.2020	13.06.2021	Complete	06.02.2021	63.83874	63.83874		
13	PWD Path Baree To Dhurauli	0.940	88.810	83.65419	10.92688	Satyendra Kumar	18SBD/2020-21	29.06.20	28.03.21	E/w In Progress, GSB Complete, WBM in Progress, CD 1 No complete, PCC 90%	-	33.38665	52.99468		
14	Telpur to Islampur	1.670	143.700	128.36791	14.72277	New Blue Star Construction	53SBD/2020-21	14.01.2021	13.01.2022	GSB Completed, E/W & Grade 3 in Progress		44.12212	49.85799		
15	Barwa to Nawka Tola	0.855	63.690	56.03368	6.90006	Priyanka Ranjan	34SBD/2020-21	14.09.2020	13.06.2021	E/W & GSB in Progress, Culvert Complete		17.68943	17.68943		
16	PMGSY Singad To Bhedachaur	1.480	134.700	119.38281	14.11566	Munna Kumar Jaiswal	54SBD/2020-21	14.01.21	13.01.22	E/W Progress , GSB & CD Complete, Grade 3 & WBM in progress		47.02150	74.01267		



***FORM GFR 19-A**
(See Government of India's decision (I) below rule- 150)
Form of Utilization certificate up to the month of JULY 2021
PIU:- E.E RWD(W)DIV-BAGAHA-1

SL.NO.	Name of Schemes	Sanction No.& Date with Amount (In Lacs)	Amount received (In Lacs)	Particulars
1	2	3	4	5
1	MMGSY(SC)	Lt.No-013 Dt-04.02.2021	1647.20547	Certified that out of Rs. 1647.20547 Lacs of grants-in-aid sanctioned during the years 2021-22 in favour of Executive Engineer R. W. D. Works Division, BAGAHA-1 a sum of Rs 1646.93752 Lacs has been utilized for the purpose of MMGSY(SC) Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 0.26795 Lac remaining unutilized at the end of the period under report.
		TOTAL	1647.20547	

2. Certified that I have satisfied myself that the conditions on which the grant-in-aid was sanctioned have been duly fulfilled, are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kinds of checks exercised:-

- Works has been supervised by Executive Engineer / Superintending Engineer.
- Periodic as inspection has been conducted by Executive Engineer / Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer / Executive Engineer.
- All other codal formalities have been observed.

3. Physical Progress achieved:-

- Construction of Road Works.
- Construction of CD Works.


Sr. DIV ACCOUNTS OFFICER
R.W.D. Works Division, BAGAHA-1


EXECUTIVE ENGINEER
R.W.D. Works Division, BAGAHA-1