

अंतर्गत ९ PMCSY Road NDB Brigades

Schedule XLV Form N.134.

P.W.D.

BRICKS

Kalvaigan

DIVISION

अंतर्गत

SUB DIVISION

MEASUREMENT BOOK

Cont. R. P Const.

4-19

Name of work - 1

1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
<u>1st on A/c Bill</u>					
Name of Work:- Construction of Road from Athaniya tola to P.M. Road					
N/A :- R. P. Construction					
Dak Bangla Road Khatolgaon Bhagalpur					
Agreement No - 39/SB/2018-19					
Date of start - 5-2-2019					
Completion date - 4-2-2020					

Actual Date of Comp. - In progress

Date of Entry 2-10-6-2021

Details of Item

① Setting out of pillars

Qty = 1.40 Km

② Clearing and grubbing

Road Land (By manual means)

--- do ---

$$46 \times 30.00 \times 5.50 = 7590.00 \text{ m}^3$$

$$1 \times 20.00 \times 5.50 = 110.00 \text{ m}^3$$

$$\text{Total} = 7700.00 \text{ m}^3$$

$$= 0.77 \text{ Hec}$$

③ Construction of Embankment with material obtained from

(Continuation)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	

Abstract of Cost

① Setting out of pillars

Qty vide page - 1

1.40 Km @ 16644 = 60/Km Rs 23302 =

② Clearing and grubbing

Road Land (By manual means)

Qty vide page - 1

0.77 Hac @ 48772 = 70/Hac Rs 37555 =

③ Construction of embank-

ment with material obtained

from borrow pit --- do ---

Qty vide page - 3

Qty = 2215.835m

40% of total from 100m lead

886.334m³ @ 155 = 55/m³ — Rs 137869 =

60% of total from 100m lead

1329.50m³ @ 115 = 10/m³ — Rs 153025 =

④ Construction of Subgrade

--- do ---

Qty vide page - 3

3234.00m³ @ 157 = 29/m³ — Rs 508676 =

⑤ Compacting original ground

Supporting subgrade

Qty vide page - 3

2520.00m³ @ 32 = 12/m³ — Rs 80942 =

⑥ Construction of granular

sub base by providing

(Continuation)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Well graded material - cor II					
Qty vide page - 4					
$664.63 \text{ m}^3 @ 1396 = 38/\text{m}^3$					Rs 928076 = 00
(T) WBM Grading - 3 (By Mechanical means)					
Qty vide page - 4					
$393.75 \text{ m}^3 @ 1490 = 90/\text{m}^3$					Rs 587042 = 00
(B) Cement Concrete pavement (Grade M 30)					
Qty vide page - 4					
$300.00 \text{ m}^3 @ 5788 = 51/\text{m}^3$					Rs 1736553 = 00
Total					Rs 4193040 = 00
10% below					Rs 419304 = 00
					Net Rs 3773736 = 00

J.E.
 10-6-2021

AE
 10/06/2021

(Continuation)