

1st on A/c Bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of road from Gaya Rajauli Palwans Road to Sarvodayapuri via Khajuri with under M.M.C.Sy (Gren)					
Name of Agency - Sharwan Kumar Singh, At -					

Amri, P.O. - Sahapur,
P.S. Muzaffar, Gaya.

Agreement No - 01/SBN/MMCSy/Gren/
2020-21

Date of commencement - 05.2.20

Date of completion - 04.11.20

Date of measurement - 27.07.20

(1) F/W in excavation
for found. of str
- - etc

600 mm R.H.P.C (Cone.)

2 x 3.90 m x 1.24 m x 1.00 m = 14.51 m³

Pipe portion

1 x 6.22 m x 1.02 m x 0.80 m = 5.08 m³

2nd on A/C Bill

18

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const of					
Road from Gaya -					
Rajauli Patwansh					
Road to Sarvedaypur					
via Khajuri under					
MMGSY (Gen)					
Name of Agency - Sharwan Kumar					
Singh, At - Annapur,					
Po - Sahibpur, A.S. -					
Mufbaril, Gaya,					
Agreement no - 01/SBS/ MMGSY/					
Gen/2020-21					

Date of commencement - 05.02.20					
Date of completion - 04.11.20					
Date of measurement - 16.12.20					
(1) Const of G.S.B. by P.V.					
well graded material					
Gravel etc					
B.T. Portion -					
$1 \times 6.00 \text{ m} \times 3.00 \text{ m} \times 0.20 \text{ m} = 3.60 \text{ m}^3$					
$1 \times 30.00 \text{ m} \times 3.05 \text{ m} \times 0.20 \text{ m} = 24.80 \text{ m}^3$					
C.C. Portion -					
$3 \times 30.00 \text{ m} \times 3.75 \text{ m} \times 0.10 \text{ m} = 33.75 \text{ m}^3$					
$1 \times 19.00 \text{ m} \times 3.75 \text{ m} \times 0.10 \text{ m} = 7.13 \text{ m}^3$					
					68.78 m ³

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(i) 600 mm circle - 04 Nos					
(ii) 600 mm equilateral - 8 Nos					
(iii) 600 mm x 450 mm rect - 04 Nos					
(iv) 900 mm side octagon - 02 Nos					
(16) Layia cement concrete					
pipe N/2 300 mm ϕ					
- - - - -					
5 x 3 x 2.50 m = 37.50 m					
(17) Construction of Refres					
& working Bench					
mark Pillar - -					

(i) Reference & working bench mark - -					
0.809 KM					
(ii) Reference P. 1 km / Burials					
0.809 KM					

Thanks

16.12.20
J.E.

V. P. / 16

16.12.20
MB

3rd & Final Bill

35

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Constn of Road					
from Gaya - Rajauli					
Patwansh Road to					
Sarvodayapuri via					
Khaguri under MM454					
(Gen)					

Name of Agency - Shrawan Kumar Singh, At - Amra, PO - Schaipur, P.S. - Mithail, Gaya.

Agreement No. - 84/SB/D/MM454/Gen/2020-21

Date of Commencement - 05.02.20
 Date of Completion - 04.11.20
 Date of measurement - 17.04.21

Further measurement -
 Nil

~~Thanks~~

17.04.21

J.E

Abstract of Cost.

36

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/19) E/W in excavation for structure - - etc					
Qty vide TMB					
Page No. (23) - 130.54 m ³					
@ ₹ 285.17/m ³ - - -					₹ 37226.00
(2) Plv P.C.C M10 in found. - - etc					
Qty vide TMB					
Page No. (23) - 13.77 m ³					
@ ₹ 4341.97/m ³ - - -					₹ 59789.00
(3/20) Plv P.C.C M15 in found. - - etc					
Qty vide TMB					
Page No. (23) - 77.40 m ³					
@ ₹ 4270.72/m ³ - - -					₹ 330554.00
(4/30) Plv & layir R.C.C Pipe N B 600 mm & - - etc					
Qty vide TMB					
Page No. (23) - 7.50 m					
@ ₹ 1066.45/m - - -					₹ 7998.00
(5/29) Plv & layir R.C.C Pipe N B 1000 mm & - - etc					
Qty vide TMB					
Page No. (23) - 7.50 m					
@ ₹ 3519.32/m - - -					₹ 26395.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
reflectorised sign board					
etc					
(i) 600 mm ϕ circular -					
Qty vide TMB					
Page No. (29) - 04 Nos					
@ ₹ 4772.24 / No.					₹ 19089.00
@ ₹ 3546.57 / No.					₹ 28373.00
(ii) 600 mm equilateral triangle -					
Qty vide TMB					
Page No. (29) - 08 Nos					
@ ₹ 3546.57 / No.					₹ 28373.00
(iii) 600 mm x 450 mm rectangle					

Qty vide TMB					
Page No. (29) - 04 Nos					
@ ₹ 4638.32 / No.					₹ 18553.00
(iv) 900 mm side octagon -					
Qty vide TMB					
Page No. (29) - 02 Nos					
@ ₹ 8329.09 / No.					₹ 16658.00
(31) Lay in Cement concrete					
Pipe NB 300 mm ϕ					
etc					
Qty vide TMB					
Page No. (30) - 37.50 m					
@ ₹ 718.42 / m					₹ 26941.00
(36/12) Const of Reference					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1. Worked bench mark					
etc					
(i) Reference & Worked bench mark					
Qty in ctm					
Page No. (30)			0.809 KM		
@ ₹ 5188.40/KM				₹ 4197.00	
(ii) Reference Pillar/Bench					
etc					
Qty in ctm					
Page No. (30)			0.809 KM		
@ ₹ 3519.15/KM				₹ 2847.00	

₹ 4219157.00

Add 1% Labour cost, ₹ 42192.00

Add 12% G.S.T. -- ₹ 506299.00

₹ 4767648.00

Less 10% below -- ₹ 476765.00

₹ 4290883.00

Less Previous Payment ₹ 3262814.00

Certified that ₹ 1028069.00

the work has been
done as per spec &
dim of E&I

~~Signature~~

17.04.21

J.E

17.4.21
17.4.21
J.E

₹ 21141.00