

3rd and final bill

Name of work:- PWD Path Lachmipur

Bachampur

Agency:- Md. Afroz Alam

Agreement No:- 120/19-20

Date of work order:- 15.10.19

Date of completion as

Per agreement:- 29.8.20

Date of completion actual:- 15.6.21

Date of entry:- 15.6.21

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B/r		Re 4	138154=25
22/22	Providing and fixing				
	KMP				
	Vide TMB Page 20				
	2 Nos. @ Re 2637=32 each			Re 5274=64	
23/23	Providing and fixing				
	HMP				
	Vide TMB Page 20				
	3 Nos. @ Re 715=91 each			Re 2147=73	
24/24	Providing and fixing				
	Guard Stone				
	Vide TMB Page 21				
	14 Nos. @ Re 514=07 each			Re 7196=98	
25/26	Painting lines, dashes				
	arrows				
	Vide TMB Page 21				
	141.0 M ² @ Re 849=66 AM ²			Re 119802=06	
				Re 4272575=66	
Less @ 2.97% as per					
agreement				Re 126895=49	
				Re 4145680=17	
Less for rounding				0=17	
				Re 4145680=00	
All ready paid vide					
TMB Page 18				Re 3364526=00	
				Re 781154=00	
15/6/21				15/6/21	
SE/Chou.				A.E	

Continuation