

Deo Kochambur Del to Mechua Dobur

Schedule XLY - Form No. 134.5 17.11.54.84 -
for the year

BIHAR P.W.D.

E.E. Prasad Kumar Akragarhob Division

1. Subhanat Engineering Prasad 3rd Division

2. Subhanat Prasad

3. Subhanat Prasad No. 10/2563

Agency - Rajeev Ramam

Certified that this M.B. contains
 100 (one hundred) pages by printer
 Machine and issued to Sri Baban
 Ram A.E. R.W.D. work Sub-Div.
 Dev.

16.1.20

Executive Engineer

Rural Works Department

Works Division, Aurangabad

10/1/20

Schedule KLV - Form No. 134.

DIVISION.

SUB-DIVISION.

MEASUREMENT BOOK.

224444

2563

Date of first entry

Date of last entry

निहार, गयामेट डेम, गय।

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	

5th & FINAL bill

Name of Work - Deo Kachanpur Rd.
to Mahuadohar (MMHSY)

Agency - Sri Rajiv Ranjan

Agreement No - 08/SBD/20-21

Date of Work Start - 8-06-2020

Date of Completion - 7-03-2021

(As per Agreement)

Actual Date of Completion -

07-10-20

Measurement - NIL

~~[Signature]~~~~Amal~~~~Am~~~~9/6/21~~~~17.6.21~~~~J. E. Deep~~~~AE~~

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
<u>ABSTRACT of COST</u>					
① E/W Excavation of Structure for foundation					
Qty vide T.M.B Pt-19					
15.66 m ³ @ Rs. 269.32/m ³ Rs. 4218.20					
② Providing M15 pcc in open foundation					
2.85 m ³ @ Rs. 4662.18/m ³ Rs. 13287.20					
③ Providing pcc m2 in sub structure					
15.17 m ²					
@ Rs. 5409.31/m ² - Rs. 82059.20					
④ Providing RCC Humapipes of 600 mm dia					
7.5 m @ Rs. 993.20/m - Rs. 7449.20					
⑤ Cleaning & Grubbing					
0.34 Hectare					
@ Rs. 5133.76/Hect Rs. 17385.20					
⑥ Comp. of Embankment					
1334.51 m ³					
@ Rs. 174.94/m ³ - Rs. 233459.20					

Continuation

Rs. 357857.20

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
			B/E-R.A.		357857.00
⑦ Providing Box cutting					
36.00 m ³ @ Rs. 74.16/m ³ - R.A.					2670.00
⑧ Const. of Embankment					
21.60 m ³ @ Rs. 26.11/m ³ - R.A.					564.20
⑨ Const. of C.S.B					
59.25 m ³					
@ Rs. 2342.24/m ³ - R.A.					138807.20
⑩ Providing Spreading					
12.5 m ³ Grade II					
143.44 m ³					
@ Rs. 3261.57/m ³ - R.A.					467840.20
⑪ Const. of Sub grade					
37.69 m ³					
@ Rs. 176.58/m ³ - R.A.					6655.20
⑫ Providing Paint					
12.48 m ² @ Rs. 97.19/m ² - R.A.					1213.20
⑬ Const. of Rigid Pavement - etc					
306.00 m ³					
@ Rs. 5913.41/m ³ - R.A.					1809503.20

Continuation

Rs. 2785109.20

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
			B/E - Rp.		27851092.00
(14) providing B/F Soling					
Qty vide TMB PI-21					
250.00 m ²					
@ Rp. 543.78/m ² = Rp.					1359452.00
(15) providing Reinforced					
Cement Concrete M 15 -					
(a) Ordinary K.M Stone					
2 No @ Rp. 1984.66/No-Rp.					39692.00
(b) 200 mm Stone					
2 No @ Rp. 551.50/No-Rp.					11032.00
(16) Providing & Fixing of					
Logo of Project - - -					
4 No @ Rp. 9214.14/No = Rp.					368572.00
(17) Printing New Letter					
44 No @ Rp. 0.52/No - Rp.					232.00
(18) Boundary Pillars					
24 No @ Rp. 463.10/No - Rp.					111142.00
(19) Providing & fixing Public Sign					
(a) 600 mm equilateral					
4 No @ Rp. 3662.65/No - Rp.					146492.00
(b) 600 mm circles - - -					
2 No @ Rp. 4934.27/No - Rp.					98692.00
Continuation					
Rp.					3012452.00
					29986382.00

Particulars	Details of actual measurement				Contents
	No.	L	B	D	
			B/F	Rn.	201698638200 301245200
(c) 800 MM X 600 MM ---					
2 No @ Rn. 6907.24/No-Rn.					13814200
(d) 600 MM X 450 MM ---					
2 No @ Rn. 4804.07/No-Rn.					9608200
(e) 900 MM Side octagones					
2 No @ Rn. 8830.14/No-Rn.					17660200
(20) Providing Road Marking-					
100.00 m ²					
@ Rn. 821.29/m ² --- Rn.					82129200
(21) Providing Duct pipe ---					
20.00 m					
@ Rn. 887.20/m --- Rn.					17744200
(22) Const. of Embankment-					
87.94 m ³					
@ Rn. 141.17/m ³ --- Rn.					12414200
					3152007200
Add 15% (L.S.T + L.C)					
+ Rn.					409761200
					3561768200
Less 10% below --- Rn.					356177200
					3205591200
Less Amount of Payment up to					
date --- Rn.					3114659200
					90932200

Continuation

37

Continuation